

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 23/11/2007 05:00

<b>Well Name</b> Fortescue A29a		
<b>Rig Name</b> Rig 175	<b>Company</b> International Sea Drilling LTD (ISDL)	
<b>Primary Job Type</b> Drilling and Completion	<b>Plan</b> D&C	
<b>Target Measured Depth (mKB)</b> 4,186.81	<b>Target Depth (TVD) (mKB)</b> 2,469.73	
<b>AFE or Job Number</b> L0501H006	<b>Total Original AFE Amount</b> 13,537,633	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 320,170	<b>Cumulative Cost</b> 2,476,570	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 22/11/2007 05:00	<b>Report End Date/Time</b> 23/11/2007 05:00	<b>Report Number</b> 7
<b>Management Summary</b> PTSM and JSA's held as required. Service rig, RIH from 1476m to 1595m, drill 9-7/8" production hole from 1595m to 1649m, circ, POOH and add in string stabilizer, RIH to 1649m, drill 9-7/8" production hole from 1649m to 2030m.		
<b>Activity at Report Time</b> Drilling 9-7/8" production hole from 2030m.		
<b>Next Activity</b> Continue to drill 9-7/8" production hole.		

## Daily Operations: 24 HRS to 23/11/2007 06:00

<b>Well Name</b> Cobia F4		
<b>Rig Name</b> Rig 22	<b>Company</b> Imperial Snubbing Services	
<b>Primary Job Type</b> Workover	<b>Plan</b> Tubing pull workover	
<b>Target Measured Depth (mKB)</b> 3,550.00	<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> L0503H015	<b>Total Original AFE Amount</b> 5,460,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 85,807	<b>Cumulative Cost</b> 3,293,706	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 22/11/2007 06:00	<b>Report End Date/Time</b> 23/11/2007 06:00	<b>Report Number</b> 47
<b>Management Summary</b> Continue POOH from 3309m to surface. Break down and layout milling BHA. M/U scraper BHA and RIH. Scrape intervals as per program. Circulate hole clean. Pressure test casing. POOH from 3576m.		
<b>Activity at Report Time</b> POOH with scraper BHA		
<b>Next Activity</b> Schlumberger logging		

## Daily Operations: 24 HRS to 23/11/2007 06:00

<b>Well Name</b> Fortescue A6A		
<b>Rig Name</b> Wireline	<b>Company</b> Halliburton / Schlumberger	
<b>Primary Job Type</b> Workover PI	<b>Plan</b> Close SSD, remove plug	
<b>Target Measured Depth (mKB)</b> 3,790.01	<b>Target Depth (TVD) (mKB)</b> 2,404.12	
<b>AFE or Job Number</b> L0503H054	<b>Total Original AFE Amount</b> 75,000	<b>Total AFE Supplement Amount</b> 0
<b>Daily Cost Total</b> 13,809	<b>Cumulative Cost</b> 13,809	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 22/11/2007 06:00	<b>Report End Date/Time</b> 23/11/2007 06:00	<b>Report Number</b> 1
<b>Management Summary</b> Crew travelled from WKF to FTA. Checked equipment, deck chess asrequired. Stump test BOP's. Rigged up BOP's and riser onto well and press tested to 300/3000 psi for 5 minutes		
<b>Activity at Report Time</b> SDFN		
<b>Next Activity</b> Complete rigging up LUB and press test. Shut SSD and pull plug		