

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 24/10/2007 05:00

Well Name Fortescue A30a		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 5,126.09	Target Depth (TVD) (mKB) 2,470.01	
AFE or Job Number L.0501H010	Total Original AFE Amount 14,902,741	Total AFE Supplement Amount
Daily Cost Total 324,506	Cumulative Cost 7,453,367	Currency AUD
Report Start Date/Time 23/10/2007 05:00	Report End Date/Time 24/10/2007 05:00	Report Number 25

Management Summary
Drill 9-7/8" production hole f/ 4863m to 4950m. Schlumberger MWD Telescope failing to send signal up hole. Circulate hole clean. Pump OOH to 2630m. Work through tight spot at 4636m while testing Telescope.

Activity at Report Time
Pumping OOH at 2630m.

Next Activity
Pump OOH to 10-3/4" shoe. Circulate hole clean. Pump OOH to ~1500m. POOH on elevators & C/out BHA due to MWD Telescope failure. RIH w/ BHA.

Daily Operations: 24 HRS to 24/10/2007 06:00

Well Name Cobia F4		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Workover	Plan Tubing pull workover	
Target Measured Depth (mKB) 3,550.00	Target Depth (TVD) (mKB)	
AFE or Job Number L0503H015	Total Original AFE Amount 5,460,000	Total AFE Supplement Amount
Daily Cost Total 62,891	Cumulative Cost 1,104,108	Currency AUD
Report Start Date/Time 23/10/2007 06:00	Report End Date/Time 24/10/2007 06:00	Report Number 18

Management Summary
Wait for crews to arrive on CBA. Rearrange equipment and containers on deck. R/D pipe decks and stack together. Clear stored equipment off machinery deck. Wait on boat.

Activity at Report Time
Wait on boat

Next Activity
Service boat and position equipment

Daily Operations: 24 HRS to 24/10/2007 06:00

Well Name Barracouta A3W		
Rig Name SHU	Company Imperial Snubbing Services	
Primary Job Type Well Servicing Workover	Plan Repair ICA cement failure.	
Target Measured Depth (mKB) 2,671.53	Target Depth (TVD) (mKB)	
AFE or Job Number L0503E044	Total Original AFE Amount 5,400,000	Total AFE Supplement Amount
Daily Cost Total 19,410	Cumulative Cost 4,898,576	Currency AUD
Report Start Date/Time 23/10/2007 06:00	Report End Date/Time 24/10/2007 06:00	Report Number 64

Management Summary
Continue to clean platform prior to departure, PSN continue with I&E on the A-3W. Crew relocate to CBA from BTA on the 15:00hrs flight. Schlumberger and HES crews arrive on BTA on the 15:00hrs flight and pressure test Totco BOPs. Shut down for night.

Activity at Report Time
Shut down for night

Next Activity
Work boat on arrival

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 23/10/2007 06:00

Well Name Marlin A16		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan Determine CGWC, measure SBHP, FBHP	
Target Measured Depth (mKB) 1,833.00	Target Depth (TVD) (mKB)	
AFE or Job Number	Total Original AFE Amount 111,000	Total AFE Supplement Amount
Daily Cost Total 39,859	Cumulative Cost 39,859	Currency
Report Start Date/Time 23/10/2007 01:00	Report End Date/Time 23/10/2007 06:00	Report Number 1
Management Summary Nipple up Totco BOPs onto wellhead and pressure test 300/3000psi, ok. RIH with RST-A toolstring, correlate on depth and complete two passes over the interval from HUD to 1776m.		
Activity at Report Time POOH and rig down from the A-16		
Next Activity Rig down and move to the A-13		

Daily Operations: 24 HRS to 24/10/2007 06:00

Well Name Marlin A2A		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan Determine CGWC in the N-1.4 , measure SBHP & FBHP	
Target Measured Depth (mKB) 1,544.00	Target Depth (TVD) (mKB)	
AFE or Job Number 46000495	Total Original AFE Amount 91,000	Total AFE Supplement Amount
Daily Cost Total 45,505	Cumulative Cost 52,068	Currency AUD
Report Start Date/Time 23/10/2007 12:00	Report End Date/Time 24/10/2007 06:00	Report Number 2
Management Summary Rig up take control of SSSV. Rih and tagged HUD with Schlumberger at 1586.4 mts mdrt. Conduct RST survey from HUD to 1490 mts mdrt. Rig down		
Activity at Report Time		
Next Activity Move to A-18 and conduct RST survey		

Daily Operations: 24 HRS to 23/10/2007 23:00

Well Name Marlin A18		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan RST-a log if HUD is too shallow in preferred wells	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
AFE or Job Number	Total Original AFE Amount 90,000	Total AFE Supplement Amount
Daily Cost Total 43,690	Cumulative Cost 43,690	Currency
Report Start Date/Time 23/10/2007 18:00	Report End Date/Time 23/10/2007 23:00	Report Number 1
Management Summary Obtain permit and rig up the Totco BOPs and riser onto the wellhead and pressure test to 300/3000psi. RIH with RST-A toolstring, tag HUD at 1873m and log over the interval 1870m - 1710m, POOH. Rig down from the well and return well to production.		
Activity at Report Time		
Next Activity Rig up onto the A-10		

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 24/10/2007 06:00

Well Name Marlin A10Ast1		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Well Servicing Workover	Plan Remove gaslift circulation valve and install dummy	
Target Measured Depth (mKB) 1,209.15	Target Depth (TVD) (mKB)	
AFE or Job Number	Total Original AFE Amount 45,000	Total AFE Supplement Amount
Daily Cost Total 11,128	Cumulative Cost 11,128	Currency AUD
Report Start Date/Time 23/10/2007 23:00	Report End Date/Time 24/10/2007 06:00	Report Number 1

Management Summary
 Rig up onto the A-10a, pressure test Totco BOPs, riser and lubricator to 300/3000psi.
 RIH and set 3.688" plug with pump open sub in the nipple profile at 1352m, POOH.Press up PA to balance pressures between PA/TBG
 RIH and recover 1.0" Dummy GLV at 1331 m and change out to 1.0" dummy GLV, POOH.

Activity at Report Time
 RIH and retrieve circ GLV from 1209.7m

Next Activity
 Changeout circulating GLV for Dummy GLV, retrieve plug and rig down