

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 12/07/2007 05:00

Well Name Fortescue A4c		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (ftKB) 10,817.0	Target Depth (TVD) (ftKB)	
AFE or Job Number L0501H007	Total Original AFE Amount 7,909,197	Total AFE Supplement Amount
Daily Cost Total 267,596	Cumulative Cost 1,012,662	Currency AUD
Report Start Date/Time 11/07/2007 05:00	Report End Date/Time 12/07/2007 05:00	Report Number 3

Management Summary

PTSM and JSA review held as required. P/U 8-1/2" PDC bit and Schlumberger Xceed powerdrive rotary steerable tools. Perform shallow test on Anadrill tools @ 37m. Load Anadrill tools with radioactive source. P/U 8-1/2" steerable BHA and RIH to 100m. Shallow test Anadrill tools @ 100m. P/U 8-1/2" steerable BHA and RIH to 165m. RIH on DP to 1953m. Wash and ream to TOC @ 1979m. Tag TOC @ 1979m with 10klbs. Circulate and condition hole. Service rig and top drive. Replace lube pump on top drive and slip cut drill line. Perform powerchoke drill with day and night tour. Reset Anadrill tools and begin drilling out cement plug. Drill out cement plug to 2037m.

Activity at Report Time

Drilling out cement plug @ 2037m.

Next Activity

Continue to drill out cement plug.

Daily Operations: 24 HRS to 12/07/2007 06:00

Well Name Snapper A19		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only	Plan Plug and Abandon	
Target Measured Depth (ftKB) 3,084.0	Target Depth (TVD) (ftKB)	
AFE or Job Number 40000470 / 40000477	Total Original AFE Amount 1,516,470	Total AFE Supplement Amount 1,804,000
Daily Cost Total 75,639	Cumulative Cost 2,230,436	Currency AUD
Report Start Date/Time 11/07/2007 06:00	Report End Date/Time 12/07/2007 06:00	Report Number 29

Management Summary

Nipple down BOP and remove B section. Nipple up BOP stack. Change-out VBR for 9 5/8" pipe rams. Pressure test BOP to 300 / 1000psi for 5/5 mins. Tested solid. Pick-up and make-up 8 1/4" multi-string cutter. Rih and attempt to cut casing at 893m with no success.

Activity at Report Time

Circulate hole clean at 893m

Next Activity

Pooh with cutter and pick up the casing spear.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 12/07/2007 06:00

Well Name Bream B9A		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Well Servicing Workover	Plan Replace Xmas tree \ Install Abandonment Flange.	
Target Measured Depth (ftKB)	Target Depth (TVD) (ftKB)	
AFE or Job Number 46000482	Total Original AFE Amount 120,000	Total AFE Supplement Amount
Daily Cost Total 16,133	Cumulative Cost 49,748	Currency AUD
Report Start Date/Time 11/07/2007 06:00	Report End Date/Time 12/07/2007 06:00	Report Number 3
Management Summary Crews travel to BMB, unload boat, deck chess, spot and unpack equipment, fire alarm sounded after Compressure shut down and halted all activity, travel back to BMA.		
Activity at Report Time SDFN		
Next Activity		

Daily Operations: 24 HRS to 12/07/2007 06:00

Well Name Marlin A21		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Well Servicing Workover	Plan Set BPV and replace stem packing.	
Target Measured Depth (ftKB)	Target Depth (TVD) (ftKB)	
AFE or Job Number 40000473	Total Original AFE Amount	Total AFE Supplement Amount
Daily Cost Total 7,930	Cumulative Cost 41,006	Currency AUD
Report Start Date/Time 11/07/2007 06:00	Report End Date/Time 12/07/2007 06:00	Report Number 5
Management Summary Inject tree with glycol and pressure test. Engage, equalize and recover BPV. Rig down lubricator and pressure test tree. Solid test. Load Cameron equipment onto boat.		
Activity at Report Time SDFN		
Next Activity De-mobilise from MLA to BTA		

Daily Operations: 24 HRS to 11/07/2007 12:00

Well Name Tuna A7		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Workover PI	Plan Set MPBT and add perforations	
Target Measured Depth (ftKB) 9,084.6	Target Depth (TVD) (ftKB)	
AFE or Job Number L0503H034	Total Original AFE Amount 250,000	Total AFE Supplement Amount
Daily Cost Total 6,216	Cumulative Cost 265,148	Currency AUD
Report Start Date/Time 11/07/2007 06:00	Report End Date/Time 11/07/2007 12:00	Report Number 6
Management Summary Clean down and pack up all wireline equipment and prepare fro backloading to BBMT and SNA. Personal departed TNA on the morning flights		
Activity at Report Time		
Next Activity		