

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 22/11/2007 05:00

<b>Well Name</b> Fortescue A29a		
<b>Rig Name</b> Rig 175	<b>Company</b> International Sea Drilling LTD (ISDL)	
<b>Primary Job Type</b> Drilling and Completion	<b>Plan</b> D&C	
<b>Target Measured Depth (mKB)</b> 4,186.81	<b>Target Depth (TVD) (mKB)</b> 2,469.73	
<b>AFE or Job Number</b> L0501H006	<b>Total Original AFE Amount</b> 13,537,633	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 324,095	<b>Cumulative Cost</b> 2,156,400	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 21/11/2007 05:00	<b>Report End Date/Time</b> 22/11/2007 05:00	<b>Report Number</b> 6

### Management Summary

PTSM and JSA's held as required. Circ, RIH from 1500m to 1595m, circ, Pump OOH from 1595m to 1500m, POOH from 1500m to 175m, POOH from 175m and L/D BHA, flow test surface equipment, P/U 9-7/8" RSS BHA and RIH to 37m, shallow test MWD tools, RIH with BHA to 175m, shallow test MWD tools, flow test surface equipment, RIH with BHA on 5-1/2" DP from 175m to 1476m, slip and cut drill line, service rig.

### Activity at Report Time

Rig service.

### Next Activity

RIH from 1476m to 1595m.

## Daily Operations: 24 HRS to 22/11/2007 06:00

<b>Well Name</b> Cobia F4		
<b>Rig Name</b> Rig 22	<b>Company</b> Imperial Snubbing Services	
<b>Primary Job Type</b> Workover	<b>Plan</b> Tubing pull workover	
<b>Target Measured Depth (mKB)</b> 3,550.00	<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> L0503H015	<b>Total Original AFE Amount</b> 5,460,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 81,484	<b>Cumulative Cost</b> 3,207,900	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 21/11/2007 06:00	<b>Report End Date/Time</b> 22/11/2007 06:00	<b>Report Number</b> 46

### Management Summary

Continue RIH to 3426m. R/U rotating and circulating equipment. Continue RIH and mill cement down to 3455m. Pressure test cement squeeze. Continue mill out cement, Fas drill plug and clean out hole down to 3576m. Circulate 20bbl hi-vis pill and displace with 820bbbls s/w until returns clean. POOH from 3575m.

### Activity at Report Time

POOH with milling BHA and 4" drillpipe

### Next Activity

RIH with scraper BHA

## Daily Operations: 24 HRS to 22/11/2007 06:00

<b>Well Name</b> West Kingfish W10		
<b>Rig Name</b> Wireline	<b>Company</b> Halliburton / Schlumberger	
<b>Primary Job Type</b> Workover PI	<b>Plan</b> Obtain static and flowing bottom hole pressure	
<b>Target Measured Depth (mKB)</b>	<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> 46000499	<b>Total Original AFE Amount</b> 45,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 26,290	<b>Cumulative Cost</b> 36,737	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 21/11/2007 06:00	<b>Report End Date/Time</b> 22/11/2007 06:00	<b>Report Number</b> 2

### Management Summary

Completed flowing survey on well. Rigged down and packed away equipment ready for the platform shut down. Crews returned to Ons and equipment required for the A-6 well on FTA prepared for backloading onto the boat

### Activity at Report Time

Day shift crew waiting on flight to FTA

### Next Activity

Operations on WKF shut down during the platform shut down for maintenance