

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 16/11/2007 05:00

Well Name Fortescue A30a		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 5,126.09	Target Depth (TVD) (mKB) 2,470.01	
AFE or Job Number L.0501H010	Total Original AFE Amount 14,902,741	Total AFE Supplement Amount
Daily Cost Total 626,296	Cumulative Cost 14,551,035	Currency AUD
Report Start Date/Time 15/11/2007 05:00	Report End Date/Time 16/11/2007 05:00	Report Number 48

Management Summary

PTSM and JSA's held as required. RIH with 3-1/2" production tubing from 2806m to 4225m, service rig, RIH with 3-1/2" production tubing from 4225m to 4437m, install control line and TRSSSV, RIH with 3-1/2" production tubing from 4437m to 4869m, M/U tubing hanger and landing jts, land out 3-1/2" production tubing at 4889m, void test tubing hanger body seals, R/U lubricator and FOBV, test lubricator and FOBV, RIH with 2.75" N test tool, set packer, POOH with 2.75" N test tool.

Activity at Report Time

Testing upper and lower packer seals.

Next Activity

L/D tubing hanger running tools.

Daily Operations: 24 HRS to 16/11/2007 06:00

Well Name Cobia F4		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Workover	Plan Tubing pull workover	
Target Measured Depth (mKB) 3,550.00	Target Depth (TVD) (mKB)	
AFE or Job Number L0503H015	Total Original AFE Amount 5,460,000	Total AFE Supplement Amount
Daily Cost Total 86,431	Cumulative Cost 2,706,618	Currency AUD
Report Start Date/Time 15/11/2007 06:00	Report End Date/Time 16/11/2007 06:00	Report Number 40

Management Summary

POOH with spear BHA - no fish recovered. M/U short catch overshot BHA and RIH. Engage overshot on fish at 3533m and jar on fish to try to free.

Activity at Report Time

Jarring on fish

Next Activity

POOH with overshot BHA .

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 16/11/2007 02:30

Well Name West Kingfish W26		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Well Servicing Workover	Plan Plug & Secure	
Target Measured Depth (mKB) 3,684.00	Target Depth (TVD) (mKB)	
AFE or Job Number 46000499	Total Original AFE Amount 50,000	Total AFE Supplement Amount
Daily Cost Total 48,645	Cumulative Cost 48,645	Currency AUD
Report Start Date/Time 15/11/2007 06:00	Report End Date/Time 16/11/2007 02:30	Report Number 1

Management Summary

Rig up over W26 well, pressure test BOP's and lubricator as per WellWork procedures, obtain permit and take control of SSSV. Pull SSSV from mandrel at 470m. Bullhead 1.5x tubing volume w/ 151 bbls ISW. Run & set RN plug at 3683m. Test RN plug to 1000 psi. Pull CGLV from SPM at 1051m. Circulate well clean with approx 350 bbls ISW taking returns to the effluent line. Run & set DGLV in SPM at 1051m. Run & set SSSV in mandrel at 470m. N/d Totco BOP's. Scope down wireline mast & r/d off well. Retuen well to Production at 02:30 Hrs.

Activity at Report Time

Rigged down off W-26 well.

Next Activity

Move to WKF W-14A well.

Daily Operations: 24 HRS to 16/11/2007 06:00

Well Name West Kingfish W14A		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Well Servicing Workover	Plan Plug & Secure	
Target Measured Depth (mKB) 2,563.70	Target Depth (TVD) (mKB)	
AFE or Job Number 46000499	Total Original AFE Amount 50,000	Total AFE Supplement Amount
Daily Cost Total 2,346	Cumulative Cost 2,346	Currency AUD
Report Start Date/Time 16/11/2007 02:30	Report End Date/Time 16/11/2007 06:00	Report Number 1

Management Summary

Obtain permit. R/u on WKF W-14A well. N/u & function test Totco BOP's. Stand lubricator & pressure test to 300/3000 psi. Scope wireline mast.

Activity at Report Time

R/u on WKF W-14A well.

Next Activity

RIH & pull SSSV.