

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 6/07/2006 06:00

Well Name Halibut A1A			
Rig Name CWU		Company Imperial Snubbing Services	
Job Subcategory Sand		Plan Sandwash & Reservoir Logging	
Report Start Date/Time 5/07/2006 06:00		Report End Date/Time 6/07/2006 06:00	Report Number 3
AFE or Job Number L0503G023	Currency AUD	Total Original AFE Amount 1,302,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 64,677	Cumulative Cost 194,538
Management Summary Install DGLV at 1605.8m, Pull 2.313" X plug from 1622m, Bull head well bore and control drink rate, Rih from surface with 1.66" work string and mule shoe to 2767m			
Activity at Report Time Make up circulating swivel and begin sand wash.			
Next Activity Wash sand from 2781m to 2918m.			

Daily Operations: 24 HRS to 6/07/2006 06:00

Well Name Fortescue A5A			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Other Cased Hole Log		Plan Gyro and GR survey	
Report Start Date/Time 5/07/2006 06:00		Report End Date/Time 6/07/2006 06:00	Report Number 5
AFE or Job Number 46000467	Currency AUD	Total Original AFE Amount 100,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 18,779	Cumulative Cost 138,382
Management Summary Conduct Tubing Integrity Test.			
Activity at Report Time SDFN			
Next Activity Rig-Up on A35 and conduct Gyro Survey			