

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 19/07/2006 06:00

Well Name Halibut A16			
Rig Name CWU		Company Imperial Snubbing Services	
Job Subcategory		Plan Tubing Integrity Test	
Report Start Date/Time 18/07/2006 06:00		Report End Date/Time 19/07/2006 06:00	Report Number 14
AFE or Job Number 40000448	Currency AUD	Total Original AFE Amount 1,413,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 62,885	Cumulative Cost 860,775
Management Summary Monitor well drink rate, currently 4 bph, PSN modifying and fitting support clamp below Braden head. Pump 10 bbls baracarb pin and allow to drink, drink rate at 4.5 bph.			
Activity at Report Time Monitor well.			
Next Activity PSN finish installing support clamp and remove flow lines.			

Daily Operations: 24 HRS to 18/07/2006 09:00

Well Name Fortescue A19			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Other Cased Hole Log		Plan Gyroscopic Survey	
Report Start Date/Time 18/07/2006 06:00		Report End Date/Time 18/07/2006 09:00	Report Number 2
AFE or Job Number 46000467	Currency AUD	Total Original AFE Amount 65,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 2,406	Cumulative Cost 13,200
Management Summary Rigged down from A-19			
Activity at Report Time SDFN			
Next Activity Move to A-21 for Gamma Ray survey			

Daily Operations: 24 HRS to 19/07/2006 06:00

Well Name Fortescue A21			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Other Cased Hole Log		Plan Gamma Ray Survey on Slickline	
Report Start Date/Time 18/07/2006 09:00		Report End Date/Time 19/07/2006 06:00	Report Number 1
AFE or Job Number 46000467	Currency AUD	Total Original AFE Amount 65,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 33,666	Cumulative Cost 33,666
Management Summary Rig up on well, take control of TR-SSV. Tagged HUD at 2723 mts mdr. Rih with memory Gamma Ray conduct GR survey from 2723 mts mdr to 2660 mts mdr. Rigged down from A-21			
Activity at Report Time SDFN			
Next Activity Rig up on A-2 .Change out gas lift valves			