

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 12/01/2007 06:00

Well Name Bream A26			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Perforation		Plan Tubing Pull Recompletion	
Report Start Date/Time 11/01/2007 06:00		Report End Date/Time 12/01/2007 06:00	Report Number 30
AFE or Job Number L0503G037	Currency AUD	Total Original AFE Amount 5,275,800	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 93,177	Cumulative Cost 2,344,370
Management Summary Rih with 7" gauge ring and junk basket with Sch. Tag HUD at 4346.5m Pooh and hung up at 825m. Unable to work free. Pull weak point and Pooh. R/d Sch. M/u BOT O/shot dressed with 3-3/8" basket grapple. Rih and latch fish at 825m. Pooh carefully. Recover fish intact. Conduct fortnightly BOP pressure test.			
Activity at Report Time Conducting fortnightly BOP pressure tests.			
Next Activity Rih with 7" casing scraper and hole clean out assy to HUD and reverse circ hole clean.			

Daily Operations: 24 HRS to 12/01/2007 06:00

Well Name Mackerel A19			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Replace threaded PA valve flange with blind flange	
Report Start Date/Time 11/01/2007 06:00		Report End Date/Time 12/01/2007 06:00	Report Number 5
AFE or Job Number 46000460	Currency AUD	Total Original AFE Amount 80,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 14,759	Cumulative Cost 73,795
Management Summary The day was spent trying to recover the 3-688" Pump open plug that had become stuck in the tubing, we believe it could have been shear stock, the plug has been recovered with signs of shear stock on the locking keys.			
Activity at Report Time SDFN			
Next Activity Run a 3-437" RN plug, Circulate the well clean and replace the annulus flange.			