

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 18/01/2007 06:00

Well Name Bream A26			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Perforation		Plan Tubing Pull Recompletion	
Report Start Date/Time 17/01/2007 06:00		Report End Date/Time 18/01/2007 06:00	Report Number 36
AFE or Job Number L0503G037	Currency AUD	Total Original AFE Amount 5,275,800	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 197,033	Cumulative Cost 3,054,862
Management Summary Make up liner top packer assy and running tools, Rih with Liner on 4" drill pipe. Well taking fluid at 10 bph. P/f went black and rig generators went down as a result. Back online OK. Cont Rih with 4-1/2" Liner to 3744m			
Activity at Report Time Rih with Liner on DP.			
Next Activity Land Liner and cement in place.			

Daily Operations: 24 HRS to 18/01/2007 06:00

Well Name Mackerel A19			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Replace threaded PA valve flange with blind flange	
Report Start Date/Time 17/01/2007 06:00		Report End Date/Time 18/01/2007 06:00	Report Number 11
AFE or Job Number 46000494	Currency AUD	Total Original AFE Amount 80,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 14,009	Cumulative Cost 158,149
Management Summary Top up the tubing and P/A with 12 Barrels, make another 30 Barrel pill and pump, circulate down the P/A and back up the tubing, set a 3.688" POP and test to 5000kpa.			
Activity at Report Time SDFN			
Next Activity Rigging off the well rigging up on the A-14 and attempt to fish wire.			