

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 28/07/2006 06:00

Well Name Fortescue A6			
Rig Name 22		Company Imperial Snub	
Job Subcategory		Plan Rig Mobilisation from TNA to FTA	
Report Start Date/Time 27/07/2006 06:00		Report End Date/Time 28/07/2006 06:00	Report Number 13
AFE or Job Number 40000453	Currency AUD	Total Original AFE Amount 497,300	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 74,738	Cumulative Cost 564,536
Management Summary ISS Dayshift crew on 1500 flt to TNA. Prepare R22 lifts for backloading. WOB.			
Activity at Report Time R/d R22 and prepare backloads.			
Next Activity Demob R22 from TNA/WTN to FTA.			

Daily Operations: 24 HRS to 28/07/2006 06:00

Well Name Bream A26			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Tubing plug		Plan Set end of tubing plug and circulate clean	
Report Start Date/Time 27/07/2006 06:00		Report End Date/Time 28/07/2006 06:00	Report Number 2
AFE or Job Number 46000462	Currency AUD	Total Original AFE Amount 150,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 18,121	Cumulative Cost 36,242
Management Summary Running in hole recovering Gas Lift Valves and Circulating the Tubing and Annulus clean.			
Activity at Report Time SDFN			
Next Activity Continue to secure well and confirm leak path to Intermediate and Surface Annular.			