

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 8/17/2006 06:00

Well Name Fortescue A4B			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan P&A in preparation for Rig 175 infill drilling	
Report Start Date/Time 8/16/2006 06:00		Report End Date/Time 8/17/2006 06:00	Report Number 9
AFE or Job Number 40000457	Currency	Total Original AFE Amount 1,697,021	Total AFE Supplement Amount
Days Ahead/Behind 5.0		Daily Cost Total 78,662	Cumulative Cost 747,700
Management Summary POOH to surface and lay out casing cutter, POOH with 7-5/8" casing seal assembly and pull casing from 2137m to 1321m, circulate as required to control U-tube during casing recovery.			
Activity at Report Time POOH with 7-5/8" casing at 1321m.			
Next Activity POOH with 7-5/8" casing, pump cement plug # 4.			

Daily Operations: 24 HRS to 8/17/2006 06:00

Well Name West Tuna W8A			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Production Log		Plan PLT survey to assess tubing integrity.	
Report Start Date/Time 8/16/2006 06:00		Report End Date/Time 8/17/2006 06:00	Report Number 3
AFE or Job Number 46000473	Currency AUD	Total Original AFE Amount 175,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 105,825	Cumulative Cost 129,828
Management Summary Attempt to rih with logging tools unable to get past 1750 mts. Flow well for 1 hr attempt to rih again loose ground to 1500 mts. Pick up work tools past GLM at 1213 mts, unable to go down past this point. Pooh to surface and try again to rih get down to GLM at 1213 mts. Run gauge ring to HUD with HES. Attempt to rih with PLT unable to get past 2660 mts mdrtpooh SDFN			
Activity at Report Time SDFN			
Next Activity Continue flowing part of survey			