

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 21/11/2006 06:00

Well Name

West Tuna W8A

Rig Name

Rig 22

Company

Imperial Snubbing Services

Job Subcategory

Isolation Assembly

Plan

Report Start Date/Time

20/11/2006 06:00

Report End Date/Time

21/11/2006 06:00

Report Number

26

AFE or Job Number

40000463

Currency

AUD

Total Original AFE Amount

6,313,185

Total AFE Supplement Amount

Days Ahead/Behind

Daily Cost Total

88,078

Cumulative Cost

2,271,961

Management Summary

Pooh and lay down 6" x 4 3/4" burn shoe. RIH with overshot dressed with 4.625 grapple, latch milled packer jar on packer, would not move, overshot then slipping off. trip out of hole. Inspect grapple damaged. Prepare to do 14 day BOP pressure test.

Activity at Report Time

Pressure test BOP & choke manifold.

Next Activity

M/up Burn shoe assembly RIH mill pkr.