

# EAPL WellWork Daily Operations Report

**Daily Operations: 24 HRS to 24/11/2006 06:00**

**Well Name**

West Tuna W8A

**Rig Name**

Rig 22

**Company**

Imperial Snubbing Services

**Job Subcategory**

Isolation Assembly

**Plan**

**Report Start Date/Time**

23/11/2006 06:00

**Report End Date/Time**

24/11/2006 06:00

**Report Number**

29

**AFE or Job Number**

40000463

**Currency**

AUD

**Total Original AFE Amount**

6,313,185

**Total AFE Supplement Amount**

**Days Ahead/Behind**

**Daily Cost Total**

87,048

**Cumulative Cost**

2,531,002

**Management Summary**

Pull out of hole slowly due to swabbing effect, spot 20bbl baracarb pill at end of tubing, work packer and try to wear down element. Packer hung up at 1906 mdkb, unable to move up or down. release overshot. POOH, make up milling BHA. RIH mill packer.

**Activity at Report Time**

Milling packer @ 1906 mdkb.

**Next Activity**

Mill packer, push downhole, POOH change BHA to overshot RIH retrieve packer and tailpipe.