

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 29/11/2006 06:00

Well Name West Tuna W8A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Isolation Assembly		Plan	
Report Start Date/Time 28/11/2006 06:00		Report End Date/Time 29/11/2006 06:00	Report Number 34
AFE or Job Number 40000463	Currency AUD	Total Original AFE Amount 6,313,185	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 94,710	Cumulative Cost 2,974,082
Management Summary RIH with rotary shoe BHA and mill over packer and push to HUD at 2747m. POOH and pick up overshot BHA and RIH to 820m, wait on high wind speed,			
Activity at Report Time Stand by on high wind speed			
Next Activity Latch and pull packer on overshot			

Daily Operations: 24 HRS to 29/11/2006 06:00

Well Name Mackerel A11B			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Master Safety Valve Repair	
Report Start Date/Time 28/11/2006 06:00		Report End Date/Time 29/11/2006 06:00	Report Number 2
AFE or Job Number 46000460	Currency AUD	Total Original AFE Amount 10,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 14,567	Cumulative Cost 26,581
Management Summary Set BPV and remove can from Master Safety valve, replace stem seal packing, stump test complete on TOTCO bop's			
Activity at Report Time SDFN			
Next Activity Replace outer can and pull BPV. Hand well back to production			