

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 11/11/2006 06:00

Well Name West Tuna W8A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Isolation Assembly		Plan	
Report Start Date/Time 10/11/2006 06:00		Report End Date/Time 11/11/2006 06:00	Report Number 16
AFE or Job Number 40000463	Currency AUD	Total Original AFE Amount 6,313,185	Total AFE Supplement Amount
Days Ahead/Behind 1.0		Daily Cost Total 88,446	Cumulative Cost 1,271,011
Management Summary Make up and run THRT, rig up slickline, pump open X-nipple, RIH with GS pulling tool, hold up in TR-SSSV, work free and pull X-plug at 2084m, control drink rate with 40bbl's of Hivis and 20bbl's Baracarb pill. Run and set HE 3 bridge plug at 2120m, attempt to open SSD at 2084.5m hold up at 2015m, work is clear hold up with scratcher and drift runs.			
Activity at Report Time HES slickline running 2.1" drift.			
Next Activity HES slickline gain access below hold up depth.			

Daily Operations: 24 HRS to 12/11/2006 06:00

Well Name West Tuna W8A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Isolation Assembly		Plan	
Report Start Date/Time 11/11/2006 06:00		Report End Date/Time 12/11/2006 06:00	Report Number 17
AFE or Job Number 40000463	Currency AUD	Total Original AFE Amount 6,313,185	Total AFE Supplement Amount
Days Ahead/Behind 0.3		Daily Cost Total 118,862	Cumulative Cost 1,389,872
Management Summary Run 2-1/8" drift past hold up at 2015m to 2120m, run shift tool hold up at 2025m, run wire scratcher, blind box, LIB, run wire spear and drifts runs to 2025m, unable to pass, rig down HES and rig up Schlumberger. Schlumberger RIH with 3 x 6' primer cord string shot to 2023.5m & fire. POOH & stand lubricator back in derrick. Rig up Hes, RIH run drift runs unable to pass 667m.			
Activity at Report Time RIH with wire line drift runs.			
Next Activity Continue to run wire line drift runs			

Daily Operations: 24 HRS to 13/11/2006 06:00

Well Name West Tuna W8A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Isolation Assembly		Plan	
Report Start Date/Time 12/11/2006 06:00		Report End Date/Time 13/11/2006 06:00	Report Number 18
AFE or Job Number 40000463	Currency AUD	Total Original AFE Amount 6,313,185	Total AFE Supplement Amount
Days Ahead/Behind 0.3		Daily Cost Total 88,382	Cumulative Cost 1,478,254
Management Summary Hes slickline continue drift runs with wire spear to 2080m, rig up Schlumberger and run and fire 4' tubing punch, perforate 2041m to 2042.2m, bull head well with 8.9ppg brine, Schlumberger RIH & cut tubing @ 2030m, Forward circulate bottoms up to 8.9 ppg brine. Rig down Schlumberger & HES off pipe deck & prepare rig ready to POOH with 3-1/2" completion tubing.			
Activity at Report Time Lay out THRT & tubing hanger.			
Next Activity POOH redundant 3-1/2" completion tubing			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 10/11/2006 18:00

Well Name Snapper A12			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Fluid Contact Log		Plan RST-A (sigma) log, SBHP/FBHP survey	
Report Start Date/Time 10/11/2006 06:00		Report End Date/Time 10/11/2006 18:00	Report Number 2
AFE or Job Number 46000479	Currency AUD	Total Original AFE Amount 150,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 60,280	Cumulative Cost 67,921
Management Summary Continue with bailing operations recovered small amount of gun junk and sand. Used Hydrostatic bailer to see if sand bridge. No returns in bailer. Rig up Schlumberger and conduct SBHP/FBHP survey. Rig down from A-12 and move to M-29			
Activity at Report Time Running RST survey on M-29			
Next Activity Rig up on M-29			

Daily Operations: 24 HRS to 11/11/2006 06:00

Well Name Snapper M29			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Fluid Contact Log		Plan RST-A (sigma) log	
Report Start Date/Time 10/11/2006 18:00		Report End Date/Time 11/11/2006 06:00	Report Number 1
AFE or Job Number L0501G701	Currency AUD	Total Original AFE Amount 400,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 8,016	Cumulative Cost 8,016
Management Summary Conduct an RST, WPGR and PLT survey from HUD to 5820m MDKB.			
Activity at Report Time WPGR and RST survey from HUD to 5395m MDKB.			
Next Activity Move over and rig up onto the A26.			

Daily Operations: 24 HRS to 12/11/2006 06:00

Well Name Snapper M29			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Fluid Contact Log		Plan RST-A (sigma) log	
Report Start Date/Time 11/11/2006 06:00		Report End Date/Time 12/11/2006 06:00	Report Number 2
AFE or Job Number L0501G701	Currency AUD	Total Original AFE Amount 400,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 36,805	Cumulative Cost 44,821
Management Summary Conduct an RST, WPGR and PLT survey from HUD to 5820m MDKB.			
Activity at Report Time Running in hole with the Sondex tractor to HUD.			
Next Activity Move over and rig up onto the A26.			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 12/11/2006 16:00

Well Name Snapper M29			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Fluid Contact Log		Plan RST-A (sigma) log	
Report Start Date/Time 12/11/2006 06:00		Report End Date/Time 12/11/2006 16:00	Report Number 3
AFE or Job Number L0501G701	Currency AUD	Total Original AFE Amount 400,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 39,588	Cumulative Cost 84,409
Management Summary Rih with RST-A tools, tractor down from 1050 mts to 4975 mts tools start to free fall from there. Stop at 5200 mts and attempt to power up Schlumberger tools. Unable to power up. Tag HUD and conduct CCL log with tractor from HUD to EOT.Pooh. Due to Sondex engineer needing a break and length of RST-A survey Move to A-26L			
Activity at Report Time Running in hole with the Sondex tractor at 3900m .			
Next Activity Move over and rig up onto the A26.			

Daily Operations: 24 HRS to 13/11/2006 00:00

Well Name Snapper A26			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Other Cased Hole Log		Plan Gyro Survey - Long Kill String	
Report Start Date/Time 12/11/2006 16:00		Report End Date/Time 13/11/2006 00:00	Report Number 2
AFE or Job Number L0501G701	Currency AUD	Total Original AFE Amount 40,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 5,358	Cumulative Cost 10,716
Management Summary Complete Gyro survey from surface down to 1042m MDKB to support Moonfish rig 175 Drilling program.			
Activity at Report Time Run in hole and perform Gyro survey			
Next Activity Move over to the M29			

Daily Operations: 24 HRS to 13/11/2006 06:00

Well Name Snapper M29			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Fluid Contact Log		Plan RST-A (sigma) log	
Report Start Date/Time 13/11/2006 00:00		Report End Date/Time 13/11/2006 06:00	Report Number 4
AFE or Job Number L0501G701	Currency AUD	Total Original AFE Amount 400,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 4,752	Cumulative Cost 89,161
Management Summary Conduct an RST, WPGR and PLT survey from HUD to 5820m MDKB.			
Activity at Report Time Running in hole with the Sondex tractor at 2100m .			
Next Activity Complete RST-A Survey			