

# EAPL WellWork Daily Operations Report

**Daily Operations: 24 HRS to 21/11/2006 06:00**

**Well Name**

West Tuna W8A

**Rig Name**

Rig 22

**Company**

Imperial Snubbing Services

**Job Subcategory**

Isolation Assembly

**Plan**

**Report Start Date/Time**

20/11/2006 06:00

**Report End Date/Time**

21/11/2006 06:00

**Report Number**

26

**AFE or Job Number**

40000463

**Currency**

AUD

**Total Original AFE Amount**

6,313,185

**Total AFE Supplement Amount**

**Days Ahead/Behind**

**Daily Cost Total**

88,078

**Cumulative Cost**

2,271,961

**Management Summary**

Pooh and lay down 6" x 4 3/4" burn shoe. RIH with overshot dressed with 4.625 grapple, latch milled packer jar on packer, would not move, overshot then slipping off. trip out of hole. Inspect grapple damaged. Prepare to do 14 day BOP pressure test.

**Activity at Report Time**

Pressure test BOP & choke manifold.

**Next Activity**

M/up Burn shoe assembly RIH mill pkr.