

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 6/02/2007 06:00

Well Name Bream A7			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Recomplete Higher		Plan RST-A log, set HPI plug and perforate.	
Report Start Date/Time 5/02/2007 06:00		Report End Date/Time 6/02/2007 06:00	Report Number 3
AFE or Job Number L0503H004	Currency AUD	Total Original AFE Amount 550,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 90,694	Cumulative Cost 210,874
Management Summary Schlumberger set HPI plug at 2896.5m. RIH with perf gun to 2890m - 2893m. Rig down wireline and skid to A-5.			
Activity at Report Time Skid rig to A-5.			
Next Activity Skid rig to A-5.			

Daily Operations: 24 HRS to 6/02/2007 06:00

Well Name Bream A5A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Recomplete Higher		Plan RST-A log, set HPI plug and perforate.	
Report Start Date/Time 5/02/2007 20:30		Report End Date/Time 6/02/2007 06:00	Report Number 1
AFE or Job Number L0503H005	Currency AUD	Total Original AFE Amount 575,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 34,451	Cumulative Cost 34,451
Management Summary Skid rig from A-7 to A-5. HES slickline RIH and tag HUD at 2712m. Rig up Schlumberger and run RST-A log.			
Activity at Report Time RIH with RST logging tool			
Next Activity Conduct RST logging, perf well and set HPI plug.			

Daily Operations: 24 HRS to 6/02/2007 06:00

Well Name Flounder A19A			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Gas Lift		Plan Reconfigure gaslift valves	
Report Start Date/Time 5/02/2007 06:00		Report End Date/Time 6/02/2007 06:00	Report Number 3
AFE or Job Number 46000489	Currency AUD	Total Original AFE Amount 215,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 12,770	Cumulative Cost 39,590
Management Summary Gas lift valves reconfigured, tubing pressured up and GLVs tested overnight.			
Activity at Report Time SDFN			
Next Activity Confirm gaslift valve integrity, retrieve plug @ 1810m MDKB, rig down from A19a and hand well back to production.			