

## Daily Drilling Report

WELL NAME ELVER-1						DATE 22-01-2009			
API # OH		24 HRS PROG 0.00 (m)		TMD 5,270.00 (m)		TVD 3,947.00 (m)		REPT NO 36	
RIG NAME NO OCEAN PATRIOT		FIELD NAME ELVER		AUTH TMD		PLANNED DOW 36.40 (days)	DOL 35.79 (days)	DFS / KO 33.27 (days)	WATER DEPTH 504.90 (m)
SPUD DATE 21-12-2008	Rig Release	WELL SUPERVISOR PAT BROWN				OIM TROY WILLIAMS			PBTMD
REGION AUSTRALIA		DISTRICT OFFSHORE		STATE / PROV VICTORIA		RIG PHONE NO (08) 9338 5640		RIG FAX NO	
AFE # 09408EF5 DESCRIPTION: Directional Exploration Well		AFE COSTS DHC: 38,786,601 DCC: CWC: Others: TOTAL: 38,786,601		DAILY COSTS DHC: 514,786 DCC: CWC: Others: TOTAL: 514,786		CUMULATIVE COSTS DHC: 37,163,026 DCC: CWC: Others: TOTAL: 37,163,026			
DEFAULT DATUM / ELEVATION WELL / 21.50 (m)		LAST SAFETY MEETING		BLOCK VIC-P59		FORMATION		BHA HRS OF SERVICE	
LAST SURVEY MD 5,230.64 (m) INC 30.04° AZM 193.13°				LAST CSG SHOE TEST (EMW) 1.60 (sg)		LAST CASING 244.000 mm @ 3,243.9 m		NEXT CASING	

**CURRENT OPERATIONS:** Towing Ocean Patriot to Western Port with Far Sky on main tow bridle while continuing Top Drive Track Dolly installation. ETA 25 Jan at 21:00 hrs to outer bouy.

**24 HR SUMMARY:** Pull remaining anchors, move 1 NM off Elver-1 location and commence tow to Western Port with Far Sky on main tow bridle.

**24 HR FORECAST:** Towing Ocean Patriot to Western Port with Far Sky on main tow bridle while continuing Top Drive Track Dolly installation.

## OPERATION SUMMARY

From	To	HRS	Phase	Operation	PT/NPT	NPT CODES	ACTIVITY SUMMARY
0:00	8:00	8.00	R-MOB-DEM OB	ANCHOR	PP		<p>Continue pulling anchors. Preparing rig floor equipment for NDT testing. Continue modifications on Track Dolly for TDS.</p> <p>Anchor #4: 00:14 hrs #4 PCC passed to Far Grip 01:14 hrs #4 anchor off bottom 01:17 hrs heaving in on #4 anchor 03:11 hrs #4 anchor bolstered</p> <p>Anchor #1: 03:25 hrs PCC passed to Far Grip 04:31 hrs #8 anchor off bottom 04:33 hrs heaving in on #8 anchor 06:36 hrs #1 anchor bolstered</p> <p>Anchor #5: 06:54 hrs PCC passed to Far Grip 07:35 hrs #5 anchor off bottom 07:40 hrs heaving in on #8 anchor</p> <p><b>** Ocean Patriot 1NM off Elver-1 location at 08:05 hrs on 22 January 2009 **</b> <b>** SOF received from O. Patriot, Far Sky, Far Grip, Yarabah, and Swiscco 168 **</b></p>
8:00	11:00	3.00	R-MOB-DEM OB	ANCHOR	PP		<p>Commence tow from 1NM off Elver-1 location to Western Port with Far Sky on main tow bridle while completing anchor #5 handling operations. Continue modifications on Track Dolly for TDS.</p> <p>Swiscco 168 was released from intercept vessel duties as of 08:30 hrs 22 January 2009.</p> <p>Anchor #5: 10:38 hrs #1 anchor bolstered 10:45 hrs PCC passed back to rig</p>
11:00	0:00	13.00	R-MOB-DEM OB	RIGTOW	PP		<p>Tow Ocean Patriot to Western Port with Far Sky on main tow bridle. Far Grip following rig. Continue modifications on Track Dolly for TDS. Install TDS in new Track Dolly frame.</p> <p>Position at 12:00 hrs. Lat: 38° 48.7' S Long: 148° 34.3' E Heading 241° / average speed 0.55 k/hr. Distance travelled 2.3 nm. Distance to travel 217.0 nm.</p>

Daily Drilling Report

<b>WELL NAME</b> ELVER-1				<b>DATE</b> 22-01-2009
<b>API #</b> OH	<b>24 HRS PROG</b> 0.00 (m)	<b>TMD</b> 5,270.00 (m)	<b>TVD</b> 3,947.00 (m)	<b>REPT NO</b> 36

OPERATION SUMMARY

From	To	HRS	Phase	Operation	PT/NPT	NPT CODES	ACTIVITY SUMMARY
							Line pull, 105 MT.  Position at 18:00 hrs. Lat: 38° 57.7' S Long: 148° 09.7' E Heading 241° / average speed 3.7 k/hr. Distance travelled 24.5 nm. Distance to travel 185 nm. Line pull, 105 MT.  Position at 24:00 hrs. Lat:- 39° 04.8' S Long: 147° 50.5 E Heading 241° / average speed 2.6 k/hr. Distance travelled 43.5 nm. Distance to travel 168 nm. Line pull, 105 MT. ETA at current speed to Western Port outer bouy 25th January at 06:00 hrs.  HSE: No accidents, incidents or pollution reported. Total Stop cards - 48 ( 12 unsafe, 36 safe ). JSA - 14, PTW - 14.

24.00 = Total Hours Today

06:00 UPDATE

0000-0600 00:00-06:00:  
 Tow Ocean Patriot to Western Port with Far Sky on main tow bridle. Far Grip following rig.  
 Plan to move TDS and new track dolly assembly to rig floor when weather conditions improve.  
  
 Position at 03:00 hrs.  
 Lat: 39° 06.15' S Long: 147° 45.9' E  
 Heading 241° / average speed 1.27 k/hr.  
 Distance travelled 47.3 nm.  
 Distance to travel 164 nm.  
 Line pull, 105 MT.  
  
 Position at 06:00 hrs.  
 Lat: 39° 09' S Long: 147° 37.5' E  
 Heading 238° / average speed 2.40 k/hr.  
 Distance travelled 54.8 nm.  
 Distance to travel 156.8 nm.  
 Line pull, 105 MT.  
 ETA at current speed to Western Port outer bouy Sunday 25th January at 21:00 hrs.

CASING

S/T	DESCRIPTION	SIZE	WEIGHT	GRADE	SETTING DEPTH
OH	SURFACE	340.00	178.58	X 56	1,735.93
OH	CONDUCTOR	762.00		X 56	573.00
OH	INTERMEDIATE 1	244.00	69.94	L-80	3,243.90

PERSONNEL DATA

COMPANY	QTY	HRS	COMPANY	QTY	HRS
APACHE	2		Shell	1	
DODI	82		TRI-SURV	2	
GO OFFSHORE	1		Catering	8	

TOTAL PERSONNEL ON BOARD: 96

SUPPORT CRAFT

TYPE	REMARKS
FAR SKY	
SWISSCO 168	
YARABAH	

Daily Drilling Report

<b>WELL NAME</b> ELVER-1				<b>DATE</b> 22-01-2009
-----------------------------	--	--	--	---------------------------

<b>API #</b> OH	<b>24 HRS PROG</b> 0.00 (m)	<b>TMD</b> 5,270.00 (m)	<b>TVD</b> 3,947.00 (m)	<b>REPT NO</b> 36
--------------------	--------------------------------	----------------------------	----------------------------	----------------------

SUPPORT CRAFT

TYPE	REMARKS
FAR GRIP	

MATERIALS/CONSUMPTION

ITEM	UNITS	USAGE	ON HAND	ITEM	UNITS	USAGE	ON HAND
BARITE BULK	MT		0	BENTONITE	MT		0
CEMENT	MT		2	DIESEL	m3		447
WATER, POTABLE	m3	22	334	WATER, DRILLING	m3	13	553

WEATHER

TIME	SWELL HT/DIR/PER	WAVE HT/DIR/PER	WIND SPEED/DIR	GUST SPEED/DIR	TEMP
00:00	/ /225.00/3	1.00/230.00/9	/	30.0/225.00	

DECKLOG

MAX VDL	ACT VDL	AVG VDL	LEG PEN (BOW)	LEG PEN (PORT)	LEG PEN (S BOARD)
1865	1176	1176			

SAFETY DRILLS

RAMS (kPa)	ANNULARS (kPa)	CASING	LAST BOP DRILL	NEXT BOP PRESS TEST	FIRE DRILL	H2S DRILL	MAN OVERBRD	ABND. DRILL
18-01-2009 / 34,475	18-01-2009 / 34,475	27-12-2008 / 17,237	25-12-2008	14-01-2009	18-01-2009			18-01-2009

INCIDENT REPORT

INCIDENTS TYPE	LOST TIME? NO	INCIDENTS DESCRIPTION
		48 Stop Cards

## Daily Drilling Report

<b>WELL NAME</b> ELVER-1				<b>DATE</b> 22-01-2009
<b>API #</b> OH	<b>24 HRS PROG</b> 0.00 (m)	<b>TMD</b> 5,270.00 (m)	<b>TVD</b> 3,947.00 (m)	<b>REPT NO</b> 36

## MUD INVENTORY

ITEM	UNIT	USAGE	Day Cost (\$)	ON HAND
POLYPLUS	25.00 kg			0.00
BARITE (bulk)	1.00 MT			0.00
CIRCAL Y	25.00 kg			96.00
RADIA GREEN EME B	185.00 l			0.00
KWIKSEAL (F)	40.00 lbs			90.00
KLA STOP	55.00 gal			0.00
CIRCAL 1000	25.00 kg			96.00
FLOWZAN	25.00 kg			0.00
CIRCAL 60/16	25.00 kg			42.00
SAPP	25.00 kg			35.00
POLYSAI	25.00 kg			74.00
STAR GLIDE	208.00 l			0.00
LIME	25.00 kg			0.00
KCL BRINE (1.15SG)	1.00 bbl			0.00
NUT PLUG	50.00 lbs			0.00
CITRIC ACID	25.00 kg			79.00
SAFE-CIDE	25.00 l			10.00
CALCIUM CHLORIDE 74-77%	25.00 kg			69.00
SODIUM BICARBONATE - NaHCO3	25.00 kg			40.00
CAUSTIC SODA - NaOH	25.00 kg			17.00
SOLTEX	50.00 lbs			0.00
BENTONITE	1.00 MT			0.00
SODA ASH- SOD.CARBONATE-Na2CO3	25.00 kg			10.00
STAR GLIDE	55.00 gal			0.00
GUAR GUM	25.00 kg			0.00
DRISPAC SL	50.00 lbs			79.00
OMYACARB 10	25.00 kg			0.00
KCL (1.0 MT)	1.00 MT			8.00
DEFOAM A	5.00 gal			12.00
KWIKSEAL (M)	40.00 lbs			90.00