

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 9/04/2009 05:00

Wellbore Name				COBIA A14B
Rig Name Rig 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mWorking Elev) 3,013.35		Target Depth (TVD) (mWorking Elev) 2,469.04		
AFE or Job Number 609/09001.1.01		Total Original AFE Amount 12,281,046	Total AFE Supplement Amount	
Daily Cost Total 468,173		Cumulative Cost 3,473,989	Currency AUD	
Report Start Date/Time 8/04/2009 05:00		Report End Date/Time 9/04/2009 05:00	Report Number 8	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Drill 9-7/8" production hole w/Schlumberger RSS from 2340m to TD at 3043m. Circulate 3x BU from 3043m to 2975m, rack back 1 stand per BU.

Last survey 1m above, 3.6m left of plan.

Activity at Report Time

Circulate 3x BU

Next Activity

Pump and rotate OOH

Daily Operations: 24 HRS to 9/04/2009 06:00

Wellbore Name				MARLIN A24
Rig Name SHU	Rig Type Platform	Rig Service Type Snubbing Unit	Company Imperial Snubbing Services	
Primary Job Type Completion		Plan Run 4-1/2" CRA completion		
Target Measured Depth (mWorking Elev) 2,535.00		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 602/09005.1.01		Total Original AFE Amount 4,132,000	Total AFE Supplement Amount	
Daily Cost Total 85,117		Cumulative Cost 2,348,982	Currency AUD	
Report Start Date/Time 8/04/2009 06:00		Report End Date/Time 9/04/2009 06:00	Report Number 33	

Management Summary

Ran production Tubing spaced out land hangar .

Activity at Report Time

Spacing out to land hangar

Next Activity

Wireline set packer

Daily Operations: 24 HRS to 9/04/2009 06:00

Wellbore Name				WEST KINGFISH W9
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon		
Target Measured Depth (mWorking Elev) 3,070.50		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number 80004987		Total Original AFE Amount 1,915,029	Total AFE Supplement Amount	
Daily Cost Total 84,839		Cumulative Cost 1,412,628	Currency AUD	
Report Start Date/Time 8/04/2009 06:00		Report End Date/Time 9/04/2009 06:00	Report Number 15	

Management Summary

POOH with 9-5/8" casing, rigged down 9 5/8' pipe handling equipment, cleaned and dress rig for running 4" drillpipe. Rih to 980 mts didnt locate top of csg at 971 mts or TOC at 976 mts. Picked back up to 970 mts and circulate SW to clean well bore.

Activity at Report Time

Mixing and pumping cement

Next Activity

Pump cement and wait for cure time to elapse,