

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 2/07/2009 05:00

Wellbore Name			
COBIA A28			
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors
Primary Job Type Drilling and Completion		Plan D&C	
Target Measured Depth (mWorking Elev) 4,013.75		Target Depth (TVD) (mWorking Elev) 2,468.23	
AFE or Job Number 609/09017.1.01		Total Original AFE Amount 14,613,615	Total AFE Supplement Amount
Daily Cost Total 256,411		Cumulative Cost 256,411	Currency AUD
Report Start Date/Time 1/07/2009 12:00		Report End Date/Time 2/07/2009 05:00	Report Number 1

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Secure upper rig package. Skid lower rig package 4.27m East & secure. Hazard Hunt (pre-nipple up). Reinstate upper & lower rig packages. Reposition diverter overboard vent lines. Install lower riser spool, upper riser spool, mud cross & diverter.

Activity at Report Time

Orientate mud cross & annular diverter

Next Activity

Torque up mud cross & annular diverter

Daily Operations: 24 HRS to 2/07/2009 06:00

Wellbore Name			
MACKEREL A15			
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services
Primary Job Type Workover PI		Plan Tubing pull to replace failed SSSV control line	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90017255		Total Original AFE Amount 2,518,950	Total AFE Supplement Amount
Daily Cost Total 78,142		Cumulative Cost 358,730	Currency AUD
Report Start Date/Time 1/07/2009 06:00		Report End Date/Time 2/07/2009 06:00	Report Number 6

Management Summary

Continue Rig BOP rig up. Remove BPV & run landing joints. Shell pressure test BOPs. Back out LDO rams on tubing head. Rig up Halliburton slickline & recover isolation down hole plugs. Control drink rate with 10bbl Hi-Vis pill and monitor drink rate at 1bph. Shutdown operations due to high winds blowing in excess of 40knots.

Conduct rig inspection with WellWork Superintendent.

Activity at Report Time

Continue to wait on weather to abate.

Next Activity

Rig down slickline and un-jay tubing from packer

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 2/07/2009 06:00

Wellbore Name

HALIBUT A15

Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan S/FBHP Survey	
Target Measured Depth (mWorking Elev) 2,729.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90017686		Total Original AFE Amount 120,000	Total AFE Supplement Amount
Daily Cost Total 12,686		Cumulative Cost 53,422	Currency AUD
Report Start Date/Time 1/07/2009 06:00		Report End Date/Time 2/07/2009 06:00	Report Number 5

Management Summary

Due to platform requiring work boat for food etc unable to pick up Schlumberger lub and conduct PLT survey. Also Schlumberger tool and

Activity at Report Time

SDFN

Next Activity

Wait on weather