

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 24/10/2009 06:00

Wellbore Name			
MACKEREL A14			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan Fishing Operations - Plug \ Wire Recovery	
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)	
AFE or Job Number 90018323		Total Original AFE Amount 650,000	Total AFE Supplement Amount
Daily Cost Total 22,457		Cumulative Cost 270,792	Currency AUD
Report Start Date/Time 23/10/2009 06:00		Report End Date/Time 24/10/2009 06:00	Report Number 11
Management Summary HSL continue to fish lost wire with Peak wire retrieval tool, make multiple runs in hole. Fish down to 3911 mtrs and recover 234.5 mtrs of wire.			
Activity at Report Time Fishing wire			
Next Activity Continue to fish wire			

Daily Operations: 24 HRS to 24/10/2009 06:00

Wellbore Name			
SNAPPER A11AST1			
Rig Name Wireline 2	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan RST, Diagnostics & potential upwards re-complete	
Target Measured Depth (mKB) 5,140.92		Target Depth (TVD) (mKB) 1,956.86	
AFE or Job Number 602/09013.1.01		Total Original AFE Amount 1,040,000	Total AFE Supplement Amount
Daily Cost Total 40,307		Cumulative Cost 80,460	Currency AUD
Report Start Date/Time 23/10/2009 06:00		Report End Date/Time 24/10/2009 06:00	Report Number 2
Management Summary Continue to tractor in hole from 4000m down to HUD @ 5136.5m. Correlate on depth, static RST-A from 5136.5 mtrs mdrt to 4800 mtrs mdrt. Rih 5021 mtrs mdrt static bhp/bht for 10 min. Flow well flowing RST-A pass from 5136.5 mtrs mdrt to 4825 mtrs mdrt. Rih to 5021 mtrs mdrt flowing bhp/bht. Pooh RST-A log from 4520 mtrs mdrt to 4360 mtrs mdrt. Pooh. Redress, check tools and build 2" HSD guns			
Activity at Report Time preparing to run 2" HSD guns			
Next Activity Two perforating runs			

Daily Operations: 24 HRS to 25/10/2009 06:00

Wellbore Name			
MACKEREL A14			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan Fishing Operations - Plug \ Wire Recovery	
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)	
AFE or Job Number 90018323		Total Original AFE Amount 650,000	Total AFE Supplement Amount
Daily Cost Total 23,996		Cumulative Cost 294,788	Currency AUD
Report Start Date/Time 24/10/2009 06:00		Report End Date/Time 25/10/2009 06:00	Report Number 12
Management Summary HSL continue to fish lost wire with Peak wire retrieval tool, make multiple runs in hole. Fish down to 4117 mtrs and recover 7 mtrs of wire. Service work boat. Rih with scratcher and 3.3" magnet clearing tubing down to 3750 mtrs. Recover multiple small pieces of wire to 4" long.			
Activity at Report Time Pulling out of hole with clean up run.			
Next Activity Run in hole and conduct Gyro survey before securing well.			

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 25/10/2009 06:00

Wellbore Name			
SNAPPER A11AST1			
Rig Name Wireline 2	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan RST, Diagnostics & potential upwards re-complete	
Target Measured Depth (mKB) 5,140.92		Target Depth (TVD) (mKB) 1,956.86	
AFE or Job Number 602/09013.1.01		Total Original AFE Amount 1,040,000	Total AFE Supplement Amount
Daily Cost Total 38,612		Cumulative Cost 119,072	Currency AUD
Report Start Date/Time 24/10/2009 06:00		Report End Date/Time 25/10/2009 06:00	Report Number 3
Management Summary Finish preparing the 4.5m HSD gun and toolstring. Rih and correlate on depth, start to flow well, perforate interval 4957.10 mts mdrt to 4961.6 mts mdrt, flow well for 15 minutes to clean up perms shut in at wing valve and Pooh. Check and redress tools/ tractor as required, make up 2.5 mtr perf gun and run in hole			
Activity at Report Time Rih with 2.5 mtr 2" HSD gun			
Next Activity Perforate and run MPBT/dump cement			

Daily Operations: 24 HRS to 26/10/2009 06:00

Wellbore Name			
MACKEREL A14			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan Fishing Operations - Plug \ Wire Recovery	
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)	
AFE or Job Number 90018323		Total Original AFE Amount 650,000	Total AFE Supplement Amount
Daily Cost Total 25,534		Cumulative Cost 320,322	Currency AUD
Report Start Date/Time 25/10/2009 06:00		Report End Date/Time 26/10/2009 06:00	Report Number 13
Management Summary HSL rig down 7/32 cable unit, rig up slickline unit. Continue clean out runs, Run scratcher and 3.3" magnet clearing tubing down to 3750 mtrs. Conduct Gyro survey to 3700 mtrs. Rih and attempt to set 3.813" POP in SSD at 1991 mtrs.			
Activity at Report Time Attempting to retrieve plug from 1304 mtrs			
Next Activity Set plug in SSD at 1991 mtrs			

Daily Operations: 24 HRS to 26/10/2009 06:00

Wellbore Name			
SNAPPER A11AST1			
Rig Name Wireline 2	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan RST, Diagnostics & potential upwards re-complete	
Target Measured Depth (mKB) 5,140.92		Target Depth (TVD) (mKB) 1,956.86	
AFE or Job Number 602/09013.1.01		Total Original AFE Amount 1,040,000	Total AFE Supplement Amount
Daily Cost Total 38,612		Cumulative Cost 157,684	Currency AUD
Report Start Date/Time 25/10/2009 06:00		Report End Date/Time 26/10/2009 06:00	Report Number 4
Management Summary Continue to rih with 2.5m, 2" HSD perforating gun tractor in from 700 mts unable to get any deeper than 4088 mts mdrt, make several attempts over 5 hrs including pumping 350 bbls ISW at 2 bpm. Also flowed well for 1 hr while attempting to get deeper, unable to get past 4088 mts. Still unable to get deeper after flowing well. Pooh with tractor and gun. Check tractor on surface all working OK. 1 cam was stuck and would not rotate on top tractor. Change out 2 x tractor modules for redressed modules. Added third spare module to tool string. Checked per gun all OK. Make up gun and rih			
Activity at Report Time Rih with 2" HSD guns			
Next Activity Perforate and run MPBT/ dump bailer			