

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 15/10/2009 05:00

Wellbore Name			
COBIA F35			
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors
Primary Job Type Mobilization Only		Plan Move Rig from CBA to WKF	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 609/09010.1.01		Total Original AFE Amount 15,405,920	Total AFE Supplement Amount
Daily Cost Total 255,181		Cumulative Cost 5,997,057	Currency AUD
Report Start Date/Time 14/10/2009 05:00		Report End Date/Time 15/10/2009 05:00	Report Number 24

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

CBA: Remove mud lab & place on main deck for backload. R/D power to prepare office modules for backload.

WKF: Install davit launched life rafts on East & West railings. Boom Logistics correct weight indicator on East crane. Install pipe deck support beams on DSM. Offload pipe deck panels from boat & install. Install pipe deck hand rails, dress pipe deck w/ grating, timbers & hole covers. Dress barite & cement pods w/ hoses & spooling. Electrician service mud pump traction motors & generators. Mechanic service & R/U generators.

RIG MOVE: 97% of general rig down activities complete, 100% of mast rig down complete, 100% of rig floor and substructure rig down complete, 100% of pipe deck rig down complete, 86% of DSM rig down complete, 16% of rig up drill module complete, 57% of rig up DSM complete, 89% of total rig down complete, 52% of total rig move complete.

Activity at Report Time

R/U barite & cement pods w/ hoses & spooling.

Next Activity

Install pipe deck wind walls.

Daily Operations: 24 HRS to 15/10/2009 06:00

Wellbore Name			
MACKEREL A22			
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan P&A well in preparation for redrill	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 80005600		Total Original AFE Amount 4,385,000	Total AFE Supplement Amount
Daily Cost Total 85,267		Cumulative Cost 401,068	Currency AUD
Report Start Date/Time 14/10/2009 06:00		Report End Date/Time 15/10/2009 06:00	Report Number 4

Management Summary

Crane shut down due to winds blowing in excess of 40knots.

Activity at Report Time

Monitor winds

Next Activity

Continue to rig down

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 15/10/2009 06:00

Wellbore Name

MACKEREL A14

Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan Fishing Operations - Plug \ Wire Recovery	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90018323		Total Original AFE Amount 650,000	Total AFE Supplement Amount
Daily Cost Total 18,029		Cumulative Cost 39,404	Currency AUD
Report Start Date/Time 14/10/2009 06:00		Report End Date/Time 15/10/2009 06:00	Report Number 2

Management Summary

Mobilizing Halliburton wireline day and night crews as well as remaining ISS crane operators.

Activity at Report Time

Stand by on equipment to arrive

Next Activity

Unload wireline equipment off boat, organise deck space & set up equipment.