

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 29/10/2009 05:00

Wellbore Name				COBIA F35			
Rig Name	Rig Type	Rig Service Type	Company				
175	Platform	Drilling Rig (Conv)	Nabors				
Primary Job Type			Plan				
Mobilization Only			Move Rig from CBA to WKF				
Target Measured Depth (mWorking Elev)			Target Depth (TVD) (mWorking Elev)				
AFE or Job Number			Total Original AFE Amount		Total AFE Supplement Amount		
609/09010.1.01			15,405,920				
Daily Cost Total			Cumulative Cost		Currency		
255,181			9,569,591		AUD		
Report Start Date/Time			Report End Date/Time		Report Number		
28/10/2009 05:00			29/10/2009 05:00		38		

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

CBA Crew: Circulate CBA F35, F27, A28 & A33 24" x 20" annuli w/ seawater for 10mins each (max pressure observed 0psi). Offload from boat & rig up batch mixer cement unit.

WKF Crew: Dress drillers console, install poor boy degasser vent line. Open, clean & inspect BOP bonnets, change out 2-7/8" rams to 3-1/2" x 5-1/2" variables, pressure test lines. Assist electrician service topdrive/console & commission fire/gas systems. Install hydraulic cathead posts, R/U tong lines & sensors. Mechanic check Koomey bottle pre-charge pressure & install hydraulic lines to BOP lifting rams. Dress mud pump 1 (install 6-1/2" swabs & liners, new seats & valves).

RIG MOVE: 100% of total rig down complete, 97% of rig up drill module complete, 89% of rig up DSM complete, 84% of raise mast complete, 66% of total rig up complete, 15% of tie-ins complete, 83% of total rig move complete.

Activity at Report Time

Install standpipe spooling.

Next Activity

Dress mud pump 2.

Daily Operations: 24 HRS to 29/10/2009 06:00

Wellbore Name				MACKEREL A22			
Rig Name	Rig Type	Rig Service Type	Company				
Rig 22	Platform	Workover Rig (Conv)	Imperial Snubbing Services				
Primary Job Type			Plan				
Plug and Abandonment Only			P&A well in preparation for redrill				
Target Measured Depth (mWorking Elev)			Target Depth (TVD) (mWorking Elev)				
AFE or Job Number			Total Original AFE Amount		Total AFE Supplement Amount		
80005600			4,385,000				
Daily Cost Total			Cumulative Cost		Currency		
47,675			1,009,278		AUD		
Report Start Date/Time			Report End Date/Time		Report Number		
28/10/2009 06:00			29/10/2009 06:00		13		

Management Summary

Clean up main deck area after back loading equipment. Wait on chopper flights to MKA. Move rig crew to MKA 12:30 & 15:00 flights. Connect up coms to rig office and plan the rig layout on the platform. Wait on the Boat LKA to bring the first of the rig 22 equipment from BBMT.

Activity at Report Time

Wait on the boat.

Next Activity

Bring the Rig 22 equipment up from the Boat LKA.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 29/10/2009 06:00

Wellbore Name

BREAM A13A

Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan RST, Plug & Perf	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 602/09024.1.01		Total Original AFE Amount 380,000	Total AFE Supplement Amount
Daily Cost Total 21,513		Cumulative Cost 21,513	Currency AUD
Report Start Date/Time 28/10/2009 06:00		Report End Date/Time 29/10/2009 06:00	Report Number 1

Management Summary

Organize flights for Crane operators. Work with the Sealtite technicians on the A-12 to confirm if the control line is leaking or not, carry out diagnostics tests and monitor test over night. Night shift arrived on the 1500 flight. Start to shuffle all equipment around the deck, start making up lubricator and bench testing logging tools. Tie a new head on Schlumberger cable. We have to manage our crane operators hours and have shut him down at midnight. All of the BOP's have been pressure tested and the rams in the Totco BOP's changed back to suit the Schlumberger cable. Make up slickline tool string and stuffing box, everything ready for a rig up unable to perform any other tasks without the crane.

Activity at Report Time

Shut Down, - Night Shift operations

Next Activity

RST, Plug and Perf