



11 Sep 2009

From: Tim Lee / Kevin Monkhouse
To: Iain Robertson

Spikey Beach-1

Well Data							
Country	Australia	MDBRT	1,504.0 m	Cur. Hole Size	12.250 in	AFE Cost	AUD 24,270,065
Field	Spikey Beach	TVDBRT	1,504.0 m	Last Casing OD	13.375 in	AFE No.	09/036
Drill Co.	Diamond Offshore	Progress	688.00 m	Shoe TVDBRT	805.8 m	Daily Cost	AUD 1,004,000
Rig	Ocean Patriot (semi)	Days From Spud	6.13	Shoe MDBRT	805.8 m	Cum Cost	AUD 8,381,000
		Days On Well	9.48	FIT/LOT	sg / 1.47 sg		
Wtr Depth (MSL)	74 m						
Datum	21.50 m RT MSL	Planned TD MD	2,062 m	Current Op @ 0600	Drilled 12.25in hole to 1605m		
RT To Seabed	95.5 m	Planned TD TVDRT	2,062 m	Planned Op	Continue to drill 12.25in hole while evaluate samples and logs		

Summary of Period 0000 to 2400 Hrs
 RIH to 786m. Performed BOP function test and well control drills. RIH Tag TOC at 794m. Drilled out shoe track and 3m hole while displaced well to 9.1ppg KCL mud. Performed LOT to 12.3ppg EMW. Drilled 12.25in hole from 819m to 1504m

HSE Summary					
Events	Num. Events	Days Since	Description	Remarks	
Incident	0	4			
Days Since LTI	0	1,009			
STOP Card	73	0	Safe 51 Unsafe 22	DODI 51 Third Party 13 ADA 0 Catering 9	
JSA	34	0		Drill 3 Trip 4 Pump Room 4 Crane Crew 13 Mechanic 4 Electrician 0 Welder 6 Subsea 0	
Permit To Work	21	0	Hot 5 Cold 7		
Safety Meeting	0	5			
Abandon Drill	0	6			
Fire Drill	0	6			
JHA/HSE Audit	1	1	Supervisor Audit		

Operations For Period 0000 Hrs to 2400 Hrs On 11 Sep 2009							
Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
P11	P	G8	00:00	00:30	0.50	816.0 m	Ran in hole to 336m.
P11	P	G15	00:30	00:45	0.25	816.0 m	Shallow tested Schlumberger down hole tools. 650gpm, 1000psi. Good test.
P11	P	P3	00:45	01:30	0.75	816.0 m	Performed function and pumping exercise on diverter overboard system.
P11	P	G13	01:30	03:00	1.50	816.0 m	Performed full function test on BOPs. BOP functions tested on Blue pod from Drill Floor and on Yellow pod from TP's remote panel
P11	P	P3	03:00	03:30	0.50	816.0 m	Closed annular and performed choke well kill drills with drill crew
P11	P	G8	03:30	05:30	2.00	816.0 m	Ran in hole from 330m and tagged TOC at 794m. (Held trip drill with drill crew)
P11	P	D1	05:30	07:30	2.00	816.0 m	Drilled out shoe track. Displaced well to 9.0ppg KCl/Polymer/Klastop mud while drilled outshoe track. Parameters WOB: 10-20klbs, 40RPM (108RPM at bit). Flow 605gpm, Torque: 1-5kft-lbs.
P11	P	D2	07:30	07:45	0.25	819.0 m	Drilled 12.25in hole from 816m to 819m



Operations For Period 0000 Hrs to 2400 Hrs On 11 Sep 2009							
Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
P11	P	F4	07:45	08:00	0.25	819.0 m	Circulated and conditioned mud. 9.0ppg in and out.
P11	P	E1	08:00	09:30	1.50	819.0 m	Pulled back into shoe and performed LOT. 460psi with 9.0ppg mud. EMW 12.3ppg
P11	P	D2	09:30	18:00	8.50	1,452.0 m	Drilled 12.25in hole from 816m to 1452m. Took MWD survey every 90m. Weighed mud up to 9.4ppg by 1360m. WOB: 20-35 (Max)klbs, 920gpm, 2750psi, 140 rpm, 3-5kft-lb torq, Drilled with max ROP.
P11	P	D2	18:00	24:00	6.00	1,504.0 m	Drilled 12.25in hole from 1452m to 1504m at 930gpm and controlled ROP of 15-20 mtr/hr to allow accurate sample analysis. Took MWD survey every 90m. WOB: 5klbs, 920gpm, 2800psi, 145 rpm, 3-5kft-lb torq.

Operations For Period 0000 Hrs to 0600 Hrs On 12 Sep 2009							
PHSE	CLS (RC)	OP	From	To	Hrs	Depth	Activity Description
P11	P	D2	00:00	06:00	6.00	1,605.0 m	Drilled 12.25in hole from 1504m to 1605m at controlled ROP of 15-20 mtr/hr to allow accurate sample analysis. Took MWD survey every 90m. Observed consistent splintery cuttings, commenced weighing mud up to 9.8ppg at 1590m. WOB: 5klbs, 920gpm, 2850psi, 145 rpm, 3-5kft-lb torq.

Phase Data to 2400hrs, 11 Sep 2009						
Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
Mob(P1)	71.00	02 Sep 2009	05 Sep 2009	71.00	2.958	
Conductor Hole(P2)	16.00	05 Sep 2009	06 Sep 2009	87.00	3.625	155.0 m
Conductor Casing(P3)	15.50	06 Sep 2009	06 Sep 2009	102.50	4.271	155.0 m
Surface Hole(P4)	50.50	06 Sep 2009	08 Sep 2009	153.00	6.375	816.0 m
Surface Casing(P5)	20.00	08 Sep 2009	09 Sep 2009	173.00	7.208	816.0 m
BOPs/Risers(P6)	24.50	09 Sep 2009	10 Sep 2009	197.50	8.229	816.0 m
Production Hole (1)(P11)	30.00	10 Sep 2009	11 Sep 2009	227.50	9.479	1,504.0 m

WBM Data Cost Today AUD171,065									
Mud Type:	Water Based	API FL:	6.8 cm ³ /30min	Cl:	49,000 mg/L	Solids:	5 %	Viscosity	75 s/qt
Sample-From:	Active	Filter-Cake:	/32nd"	K+C*1000:	10 %	Low-Gravity Solids:	%vol	PV	14 cP
Time:	11:30	HTHP-FL:	cm ³ /30min	Hard/Ca:	260 mg/L	H2O:	95 %	YP	14 lbf/100ft ²
Weight:	9.10 ppg	HTHP-cake:	/32nd"	MBT:		Oil:	0 %	Gels 10s	lbf/100ft ²
Temp:	75 °C			Pm:	1.3	Sand:	0.25	Gels 10m	lbf/100ft ²
				Pf:	1.0	pH:	9.0	Fann 003	3
						PHPA(Density):	kg/m ³	Fann 006	5
								Fann 100	16
								Fann 200	23
								Fann 300	28
								Fann 600	42
Comment									

WBM Data Cost Today AUD									
Mud Type:	Water Based	API FL:	5.8 cm ³ /30min	Cl:	50,000 mg/L	Solids:	6 %	Viscosity	54 s/qt
Sample-From:	Active	Filter-Cake:	/32nd"	K+C*1000:	10 %	Low-Gravity Solids:	%vol	PV	12 cP
Time:	15:00	HTHP-FL:	cm ³ /30min	Hard/Ca:	560 mg/L	H2O:	94 %	YP	17 lbf/100ft ²
Weight:	9.10 ppg	HTHP-cake:	/32nd"	MBT:	1.5	Oil:	0 %	Gels 10s	5 lbf/100ft ²
Temp:	77 °C			Pm:	1.2	Sand:	.4	Gels 10m	7 lbf/100ft ²
				Pf:	0.5	pH:	9.5	Fann 003	4
						PHPA(Density):	kg/m ³	Fann 006	6
								Fann 100	17
								Fann 200	24
								Fann 300	29
								Fann 600	41
Comment									



WBM Data				Cost Today AUD									
Mud Type:	Water Based	API FL:	5.8 cm ³ /30min	Cl:	50,000 mg/L	Solids:	7 %	Viscosity	62 s/qt				
Sample-From:	Active	Filter-Cake:	/32nd"	K+C*1000:	10 %	Low-Gravity Solids:	%vol	PV	16 cP				
Time:	22:00	HTHP-FL:	cm ³ /30min	Hard/Ca:	480 mg/L	H ₂ O:	93 %	YP	30 lbf/100ft ²				
Weight:	9.40 ppg	HTHP-cake:	/32nd"	MBT:	2.5	Oil:	0 %	Gels 10s	8 lbf/100ft ²				
Temp:	77 °C			Pm:	0.9	Sand:	6.9	Gels 10m	11 lbf/100ft ²				
				Pf:	0.5	pH:	9.5	Fann 003	7				
						PHPA(Density):	kg/m ³	Fann 006	9				
								Fann 100	28				
								Fann 200	38				
								Fann 300	46				
								Fann 600	62				
Comment													

Bit #3				Wear	I	O1	D	L	B	G	O2	R
Bit wear comment:												
Size ("):	311 mm (12 1/4")	IADC#	M323	Nozzles		Drilled over last 24 hrs			Calculated over Bit Run			
Mfr:	Baker Huges Chistensen	WOB(avg)	20.40 klb	No.	Size	Progress	688.0 m	Cum. Progress	688.0 m			
Type:	PDC	RPM(avg)	123 rpm	6	15/32nd"	On Bottom Hrs	10.1 h	Cum. On Btm Hrs	10.1 h			
Serial No.:	7012700	F.Rate	929 gpm			IADC Drill Hrs	14.8 h	Cum IADC Drill Hrs	14.8 h			
Bit Model	HCM506ZX	SPP	2,697 psi			Total Revs	149,700	Cum Total Revs	149,700			
Depth In	816.0 m	HSI	3.43 hp/in ²			ROP(avg)	68.12 m/h	ROP(avg)	68.12 m/h			
Depth Out	m	TFA	0.001 m ²									
Bit Comment												

BHA #3							
Weight(Wet)	80.00 klb	Length	213.9 m	Torque(max)	13,900 ft.lbf	D.C. (1) Ann Velocity	264 ft/min
Wt Below Jar(Wet)	58.00 klb	String Weight	270.00 klb	Torque(Off.Btm)	400 ft.lbf	D.C. (2) Ann Velocity	264 ft/min
		Pick-Up Weight	270.00 klb	Torque(On.Btm)	5,700 ft.lbf	H.W.D.P. Ann Velocity	182 ft/min
		Slack-Off Weight	270.00 klb			D.P. Ann Velocity	182 ft/min
BHA Run Description Mud Motor Logging Assembly							
BHA Run Comment							

Equipment	Length	OD	ID	Serial #	Comment
12 1/4" bit	0.38 m	12.25 in	in	7012700	PDC bit
A625 Mud Motor	11.32 m	9.63 in	in	5954	
12 1/4in stab	1.82 m	8.25 in	2.81 in	207A189	
ARC8	6.24 m	8.25 in	in	1216	
Telescope 825NF	8.96 m	8.19 in	in	ZH22	
sonicVISION 825	7.71 m	8.11 in	in	42784	
ADN-8 w/12" stabiliser	9.18 m	8.38 in	in	43225	
8in DC	72.79 m	8.25 in	2.81 in		
Drilling Jars	9.78 m	8.25 in	2.81 in	101663H	
8in DC	28.01 m	8.25 in	2.81 in		
X/Over	1.16 m	8.00 in	3.00 in	508A33	
HWDP	56.51 m	in	in		

Survey								
MD (m)	Incl (°)	Azim (°)	TVD (m)	Vsect (m)	N-S (m)	E-W (m)	DLS (deg/30m)	Tool Type
1,164.94	0.4	84.1	1,164.93	1.1	1.1	2.0	0.0	Telescope 825NF
1,221.27	0.4	97.0	1,221.26	1.1	1.1	2.4	0.1	Telescope 825NF
1,338.66	0.5	93.3	1,338.64	1.0	1.0	3.4	0.0	Telescope 825NF
1,367.75	0.5	94.8	1,367.73	1.0	1.0	3.7	0.0	Telescope 825NF



Survey								
MD (m)	Incl (°)	Azim (°)	TVD (m)	Vsect (m)	N/-S (m)	E/-W (m)	DLS (deg/30m)	Tool Type
1,456.65	0.5	105.3	1,456.63	0.9	0.9	4.5	0.0	Telescope 825NF

Bulk Stocks					
Name	Unit	In	Used	Adjust	Balance
Barite	MT	0.0	6.0	0.0	68.00
Bentonite	MT	0.0	0.0	0.0	37.00
Cement - G Neat	MT	0.0	0.0	0.0	75.00
Fuel	M3	200.0	19.2	0.0	556.40
Potable Water	m3	30.0	28.0	0.0	338.00
Drill Water	m3	0.0	102.0	0.0	433.00

Pumps												
Pump Data - Last 24 Hrs									Slow Pump Data			
No.	Type	Liner (in)	MW (ppg)	Eff (%)	SPM	SPP (psi)	Flow (gpm)	Depth (m)	Check	SPM	Pressure (psi)	Flow (gpm)
1	National	6.00	8.80	97	109	2,697	466	1,360.0		20	170	85
										30	210	128
										40	260	170
2	National	6.00	8.80	97	0	0	0					
3	National	6.00	8.80	97	108	2,697	462	1,360.0		20	170	85
										30	210	128
										40	260	170

Personnel On Board	
Company	Pax
Diamond Offshore	55
Catering	8
ADA Services	4
Cameron	0
Dowell Schlumberger	2
Schlumberger MWD/LWD	3
MI Drilling Fluids	2
BJ Tubulars	0
Subsea 7	3
Go Offshore	0
Baker Hughes Inteq	6
Beach Petroleum Ltd	2
Schlumberger DD	1
Total	86

Mud Volumes, Mud Losses and Shale Shaker Data				Engineer : Manfred Olejniczak			
Available	Losses	Equipment	Description	Mesh Size	Comments		
1,593.0	397.0						
Active 463.0 bbl	Downhole						
Mixing	Surf+ Equip 397.0 bbl						
Hole	Dumped						
Slug	De-Gasser						
Reserve 1130.0 bbl	De-Sander						
Kill	De-Silter						
	Centrifuge						

Marine							Rig Support	
Weather on 11 Sep 2009								
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Frequency	Anchors Tension
8.0 NM	28 kn	290.0 °	1,007.0 mbar	13 °C	3.0 m	290.0 °	5 s	#1 Anchor 238.00 klb #2 Anchor 240.00 klb #3 Anchor 280.00 klb #4 Anchor 249.00 klb #5 Anchor 245.00 klb #6 Anchor 236.00 klb #7 Anchor 276.00 klb #8 Anchor 245.00 klb
Rig Dir.	Ris. Tension	VDL	Swell Height	Swell Dir.	Swell Frequency	Weather Comments		
240.0 °	360.00 klb	4,298.00 klb	1.0 m	290.0 °	12 s	Overcast		
Comments								

Support Vessels						
Boats	Arrived Time	Departed Time	Status	Bulks		
Lewek Swift		10 Sep 2009 07:15	Enroute to Geelong.	Item	Unit	In Used Transfer Adjust Quantity to Rig
				Bentonite Bulk (MT)	MT	0.0 0.0 0.00 0.0 0
				Fuel (M3)	M3	0.0 0.0 0.00 0.0 174.3
				Potable Water (m3)	m3	0.0 0.0 0.00 0.0 168
				Drill Water (m3)	m3	0.0 0.0 0.00 0.0 11
				Brine (bbl)	bbl	0.0 0.0 0.00 0.0 491
Lewek Emerald	10 Sep 2009 03:20		Stand by on rig	Item	Unit	In Used Transfer Adjust Quantity to Rig
				Cement - G Neat (MT)	MT	0.0 0.0 0.00 0.0 0
				Barite (MT)	MT	0.0 0.0 0.00 0.0 33
				Bentonite Bulk (MT)	MT	0.0 0.0 0.00 0.0 24.5
				Brine (bbl)	bbl	0.0 0.0 500.00 0.0 360
				Fuel (M3)	M3	0.0 13.0 204.00 0.0 440
				Potable Water (m3)	m3	0.0 5.0 0.00 0.0 100
				Drill Water (m3)	m3	0.0 0.0 0.00 0.0 0

Helicopter Movement				
Flight #	Company	Arr/Dep. Time	Pax In/Out	Comment
1	Bristow Helicopters	13:35 / 13:45	3/ 6	