



**19 Sep 2009**

**From:** Kevin Monkhouse  
**To:** Iain Robertson

Well Data							
Country	Australia	MDBRT	m	Cur. Hole Size	in	AFE Cost	AUD 24,270,065
Field	Spikey Beach	TVDBRT	m	Last Casing OD	in	AFE No.	09/036
Drill Co.	Diamond Offshore	Progress		Shoe TVDBRT	m	Daily Cost	AUD 477,000
Rig	Ocean Patriot (semi)	Days From Spud	13.73	Shoe MDBRT	m	Cum Cost	AUD 14,001,000
Wtr Depth (MSL)	74 m	Days On Well	17.08	FIT/LOT	sg / sg		
Datum	21.50 m RT MSL	Planned TD MD	2,062 m	Current Op @ 0600			
RT To Seabed	95.5 m	Planned TD TVDRT	2,062 m	Planned Op			

**Summary of Period 0000 to 2400 Hrs**

**Operations For Period 0000 Hrs to 2400 Hrs On 19 Sep 2009**

Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
P32	P	M1	00:00	02:00	2.00	m	Rig under pilotage tow to Western Port Anchorage
P32	P	M4	02:00	14:30	12.50	m	01:20 Slow down to secure Emerald 01:58 #5 PCC passed to Emerald 03:00 #5 Anchor on Bottom 04:10 #5 PCC Passed to rig  04:45 #4 PCC passed to Emerald 05:05 #4 Anchor on Bottom 05:25 #4 PCC Passed to rig  05:45 #1 PCC passed to Emerald 06:01 #1 Anchor on Bottom 06:30 #1 PCC Passed to rig  06:50 #8 PCC passed to Emerald 07:15 #8 Anchor on Bottom 07:45 #8 PCC Passed to rig  07:52 #7 PCC passed to Emerald 08:23 #7 Anchor on Bottom 09:05 #7 PCC Passed to rig  09:25 #6 PCC passed to Emerald 10:00 #6 Anchor on Bottom 10:25 #6 PCC Passed to rig  11:15 #3 PCC passed to Emerald 11:57 #3 Anchor on Bottom Anchor #3 slipping. Reset on bottom at 12:25 12:50 #3 PCC Passed to rig  13:02 #2 PCC passed to Emerald 13:30 #2 Anchor on Bottom 14:30 #2 aNCHOR tENSIONED Rig off contract with Beach Petroleum at 14:30hrs EST

**Phase Data to 2400hrs, 19 Sep 2009**

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
Mob(P1)	71.00	02 Sep 2009	05 Sep 2009	71.00	2.958	
Conductor Hole(P2)	16.00	05 Sep 2009	06 Sep 2009	87.00	3.625	155.0 m
Conductor Casing(P3)	15.50	06 Sep 2009	06 Sep 2009	102.50	4.271	155.0 m
Surface Hole(P4)	50.50	06 Sep 2009	08 Sep 2009	153.00	6.375	816.0 m
Surface Casing(P5)	20.00	08 Sep 2009	09 Sep 2009	173.00	7.208	816.0 m



**Phase Data to 2400hrs, 19 Sep 2009**

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
BOPs/Risers(P6)	24.50	09 Sep 2009	10 Sep 2009	197.50	8.229	816.0 m
Production Hole (1)(P11)	78.50	10 Sep 2009	14 Sep 2009	276.00	11.5	2,100.0 m
Suspend and Abandon(P21)	68.50	14 Sep 2009	16 Sep 2009	344.50	14.354	2,100.0 m
Demob(P32)	65.50	16 Sep 2009	19 Sep 2009	410.00	17.083	2,100.0 m