

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 9/15/2006 06:00

Well Name Fortescue A17			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Rig Flip	
Report Start Date/Time 9/14/2006 06:00		Report End Date/Time 9/15/2006 06:00	Report Number 3
AFE or Job Number 40000461	Currency AUD	Total Original AFE Amount 413,600	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 41,410	Cumulative Cost 158,657
Management Summary Continue positioning equipment, rig up outer pipe deck panel, reinstate stairs and hand rails. Continue running electrical cables and hydraulic, pump and BOPs lines, skid rig over well centre and tidy up after reconfiguration.			
Activity at Report Time Preparing to nipple down Abandonment flange			
Next Activity Move to A-17 P&A program			

Daily Operations: 24 HRS to 9/15/2006 06:00

Well Name Bream B16			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Perforate	
Report Start Date/Time 9/14/2006 06:00		Report End Date/Time 9/15/2006 06:00	Report Number 7
AFE or Job Number L0501F503	Currency AUD	Total Original AFE Amount 170,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 15,357	Cumulative Cost 101,556
Management Summary Perforate the well, had a miss run and unable to perforate			
Activity at Report Time SDFN			
Next Activity Rigging off the well, after we perforate and rig up on the B-17			

Daily Operations: 24 HRS to <Report End Date/Time?>

Well Name Fortescue A17			
Rig Name		Company	
Job Subcategory		Plan Casing Cut & Pull	
Report Start Date/Time 9/15/2006 00:00		Report End Date/Time	Report Number 2
AFE or Job Number L0501G104	Currency AUD	Total Original AFE Amount 714,300	Total AFE Supplement Amount
Days Ahead/Behind 3.0		Daily Cost Total 40,022	Cumulative Cost 40,022
Management Summary Nipple down abandonment flange and tubing head. Pressure testing choke manifold.			
Activity at Report Time Cut remaining studs from casing head.			
Next Activity Nipple riser and 13-5/8" stack			