

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 9/21/2006 06:00

Well Name Fortescue A17			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Casing Cut & Pull	
Report Start Date/Time 9/20/2006 06:00		Report End Date/Time 9/21/2006 06:00	Report Number 7
AFE or Job Number L0501G104	Currency AUD	Total Original AFE Amount 714,300	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 130,862	Cumulative Cost 616,924
Management Summary WOW. Rih with 4" DP cementing string to 627m. WOB with cement pods. Mix, pump and displace 7.5 bbl 16.6 ppg cement slurry to 628m. WOC.			
Activity at Report Time Rih to tag TOC and pressure test cement plug			
Next Activity Pooh with 4" DP cementing string. N/d BOPs. N/u abandonment flange			

Daily Operations: 24 HRS to 9/21/2006 06:00

Well Name Bream B17			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Perforate	
Report Start Date/Time 9/20/2006 06:00		Report End Date/Time 9/21/2006 06:00	Report Number 2
AFE or Job Number L0501F401	Currency AUD	Total Original AFE Amount 110,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 11,597	Cumulative Cost 23,194
Management Summary Crews arrived at Helipad winds offshore in excess 40 knots, job cancelled			
Activity at Report Time SDFN			
Next Activity Change out gas lift valve and perf			