

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 18/07/2006 06:00

Well Name Halibut A16			
Rig Name CWU		Company Imperial Snubbing Services	
Job Subcategory		Plan Tubing Integrity Test	
Report Start Date/Time 17/07/2006 06:00		Report End Date/Time 18/07/2006 06:00	Report Number 13
AFE or Job Number 40000448	Currency AUD	Total Original AFE Amount 425,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 62,885	Cumulative Cost 797,889
Management Summary Stand by on well head support equipment, Monitor well drink rate, currently 1 to 0.5 bph, conduct TapRoot investigation on well subsidence, conduct pre-job and JSA for installing well head clamp. PSN fitting clamp below Braden head.			
Activity at Report Time Monitor well.			
Next Activity PSN continue to fit clamp for support.			

Daily Operations: 24 HRS to 18/07/2006 06:00

Well Name Fortescue A3			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Artificial Lift Optimization		Plan Reconfigure GLV's	
Report Start Date/Time 17/07/2006 06:00		Report End Date/Time 18/07/2006 06:00	Report Number 3
AFE or Job Number 46000467	Currency AUD	Total Original AFE Amount	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 14,617	Cumulative Cost 36,085
Management Summary Rig down from A-3			
Activity at Report Time SDFN			
Next Activity Move to A-19			

Daily Operations: 24 HRS to 18/07/2006 06:00

Well Name Fortescue A19			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Other Cased Hole Log		Plan Gyroscopic Survey	
Report Start Date/Time 17/07/2006 09:00		Report End Date/Time 18/07/2006 06:00	Report Number 1
AFE or Job Number 46000467	Currency AUD	Total Original AFE Amount 65,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 9,318	Cumulative Cost 9,318
Management Summary Rig up on A-19 .Pull sssv, tagged HUD at 2879 mts mdr. Conduct Gyro survey as per program. Set sssv # FSE4968-H.SDFN			
Activity at Report Time SDFN			
Next Activity Rig down from A-19. Rig up on A-21 and conduct GR survey			