



"Day, Jim"
<Jim.Day@santos.com>
21/09/2008 10:03 AM

To <bkunjan@awexp.com.au>, <bjwood@awexp.com.au>,
"Buick, Glen" <Glen.Buick@santos.com>,
<drilling.reports@ga.gov.au>, "Clifford, Jenni"

cc

bcc

Subject FW: Henry 2DW1 - update

Curent operation: Pulling the casing out of hole in order to perform a wiper trip and clean up tight spot.

24hr operations: Continue running 128 joints of 244mm (9 5/8") casing and 36 of 37 joints of 273mm (10 3/4") casing to 1940m. Unable to work through tight hole at 1940m. Lay out two joints of casing. Make up drill pipe to casing. Circulate casing attempting to clean up tight hole.

Anticipated operations: POOH with casing. Wiper trip. Run and cement 244mm (9 5/8") / 273mm (10 3/4") casing. Pressure test Blow Out Preventers. Make up 216mm (8 1/2") bit and Bottom Hole Assembly. Run in hole and drill out casing shoe and shoe track.

Expect to drill ahead 244mm (8.5") hole possibly Wednesday.

Jim Day
Operations Geology

Santos Ltd
Santos Centre
60 Flinders Street
Adelaide SA 5000

ph: 08 8116 7752
mob: 0407200747
email: jim.day@santos.com

Santos

Santos Ltd A.B.N. 80 007 550 923

Disclaimer: The information contained in this email is intended only for the use of the person(s) to whom it is addressed and may be confidential or contain privileged information.

If you are not the intended recipient you are hereby notified that any perusal, use, distribution, copying or disclosure is strictly prohibited.

If you have received this email in error please immediately advise us by return email and delete the email without making a copy.

Please consider the environment before printing this email