

Daily Drilling Report

WELL NAME MADFISH-1						DATE 17-12-2008		
API # OH		24 HRS PROG 0.00 (m)		TMD 4,720.00 (m)		TVD 4,550.83 (m)		REPT NO 23
RIG NAME NO OCEAN PATRIOT		FIELD NAME MADFISH		AUTH TMD 4,795.00 (m)	PLANNED DOW 27.63 (days)	DOL 22.08 (days)	DFS / KO 20.46 (days)	WATER DEPTH 392.61 (m)
SPUD DATE 27-11-2008	Rig Release		WELL SUPERVISOR IVAN PARKHURST / DAVID SYMINGTON			OIM ROD DOTSON		PBTMD 440.00 (m)
REGION AUSTRALIA		DISTRICT OFFSHORE		STATE / PROV VICTORIA		RIG PHONE NO (08) 9338 5640		RIG FAX NO
AFE # 094 08EF7		AFE COSTS			DAILY COSTS		CUMULATIVE COSTS	
DESCRIPTION: DEVIATED EXPLORATION WELL.		DHC: 29,143,786			DHC: 916,582		DHC: 23,509,499	
		DCC:			DCC:		DCC:	
		CWC:			CWC:		CWC:	
		Others:			Others:		Others:	
		TOTAL: 29,143,786			TOTAL: 916,582		TOTAL: 23,509,499	
DEFAULT DATUM / ELEVATION ROTARY TABLE / 21.50 (m)			LAST SAFETY MEETING 17/12/2008	BLOCK Vic-P59		FORMATION INTRA-GOLDEN BEACH		BHA HRS OF SERVICE
LAST SURVEY				LAST CSG SHOE TEST (EMW)		LAST CASING		NEXT CASING
MD	4,707.92 (m)	INC	22.24°	AZM	350.21°	1.64 (sg)	340.000 mm @ 1,546.3 m	
CURRENT OPERATIONS: 1km off Madfish-1 location at 05:00hrs and rig under tow to Elver-1 location.								
24 HR SUMMARY: Completed pulling secondary anchors. Replaced failed traction motor on Anchor #4 winch. Commenced pulling primary anchors.								
24 HR FORECAST: See Elver-1 for further details.								

OPERATION SUMMARY

From	To	HRS	Phase	Operation	PT/NPT	NPT CODES	ACTIVITY SUMMARY
0:00	7:00	7.00	R-MOB-DEM OB	ANCHOR	PP		Continued pulling secondary anchors: Anchor #7: 00:01hrs: PCC passed to Far Sky. 01:10hrs: Anchor off bottom. 03:16hrs: Anchor bolstered. 03:58hrs: PCC passed to rig. Anchor #2: 02:51hrs: Completed changing out swivel. Anchor off Far Grip deck. 03:03hrs: Anchor bolstered. 03:17hrs: PCC passed to rig. Anchor #3: 03:29hrs: PCC passed to Far Grip. 04:27hrs: Anchor off bottom. 06:21hrs: Anchor bolstered. 06:33hrs: PCC passed to rig. 06:28hrs: Far Sky connected to main tow bridle. Offline: Pressure tested choke and standpipe manifolds and surface equipment to 1,724kPa (250psi) Low for 5 minutes and 34,475kPa (5000psi) High for 5 minutes - OK.
7:00	8:00	1.00	R-MOB-DEM OB	ANCHOR	PP		Commenced pulling primary anchors. Anchor #4: 06:55hrs: PCC passed to Far Grip. 07:40hrs: Far Grip attempted to pull Anchor. Paid out anchor chain to assist Far Grip in recovering anchor - Anchor #4 winch 752 traction motor failure.
8:00	18:00	10.00	R-MOB-DEM OB	ANCHOR	PN	RO	DOWNTIME: Replaced failed Anchor #4 winch 752 traction motor. Attempted to strip back PCC #4 to rig - unsuccessful due to excessive slack in anchor chain. Offline: Picked up 476mm (18-3/4") HPWHH. Made up SSR plug set and CART. Laid out HPWHH assembly to pipe deck.
18:00	0:00	6.00	R-MOB-DEM OB	ANCHOR	PP		Continued pulling primary anchors: Anchor #4: 18:19hrs: Anchor off bottom.

Daily Drilling Report

WELL NAME MADFISH-1				DATE 17-12-2008
API # OH	24 HRS PROG 0.00 (m)	TMD 4,720.00 (m)	TVD 4,550.83 (m)	REPT NO 23

OPERATION SUMMARY

From	To	HRS	Phase	Operation	PT/NPT	NPT CODES	ACTIVITY SUMMARY
							20:22hrs: Anchor bolstered. 20:30hrs: PCC passed to rig. Anchor #8: 20:44hrs: PCC passed to Far Grip. 21:35hrs: Anchor off bottom. 23:20hrs: Anchor bolstered. 23:22hrs: PCC passed to rig. Anchor #1: 23:41hrs: PCC passed to Far Grip.

24.00 = Total Hours Today

06:00 UPDATE

0000-0600	00:00 - 06:00hrs: Continued pulling primary anchors. Anchor #1: 00:45hrs: Anchor off bottom. 02:39hrs: Anchor bolstered. 02:44hrs: PCC passed to rig. Anchor #5: 03:03hrs: PCC passed to Far Grip. 04:00hrs: Anchor off bottom. 1km off Madfish-1 location at 05:00 hrs and commenced tight tow to Elver-1 location. ----- End of Madfish-1. ----- HSE: No accidents, incidents or pollution reported. Total Stop cards - 37 (11 unsafe, 26 safe). JSA - 11, PTW - 13.
-----------	---

PERSONNEL DATA

COMPANY	QTY	HRS	COMPANY	QTY	HRS
	3		SUBSEA 7	6	
	4		BHI	2	
	1			1	
GO OFFSHORE	2		APACHE	3	
BJ TRS	1			1	
	1		DODI	58	
KEMTECH	2		WEST ENGINEERING	1	
NEPTUNE	2		VETCO	1	
DOWELL	2				

TOTAL PERSONNEL ON BOARD: 91

SUPPORT CRAFT

TYPE	REMARKS
YARABAH	In Geelong.
HELICOPTER	JYN (Pax On - 5, Pax Off - 4).
FAR SKY	On Location.
FAR GRIP	On Location.
SWISSCO 168	On Location.

MATERIALS/CONSUMPTION

ITEM	UNITS	USAGE	ON HAND	ITEM	UNITS	USAGE	ON HAND
BARITE BULK	MT		67	BENTONITE	MT		38
CEMENT	MT		36	DIESEL	m3		433
WATER, POTABLE	m3	15	348	WATER, DRILLING	m3	34	457

Daily Drilling Report

WELL NAME MADFISH-1				DATE 17-12-2008
API # OH	24 HRS PROG 0.00 (m)	TMD 4,720.00 (m)	TVD 4,550.83 (m)	REPT NO 23

WEATHER

TIME	SWELL HT/DIR/PER	WAVE HT/DIR/PER	WIND SPEED/DIR	GUST SPEED/DIR	TEMP
00:00	/ / 300.00/2	0.50/160.00/10	/	7.7/300.00	

DECKLOG

MAX VDL	ACT VDL	AVG VDL	LEG PEN (BOW)	LEG PEN (PORT)	LEG PEN (S BOARD)
2560	1801	1801			

SAFETY DRILLS

RAMS (kPa)	ANNULARS (kPa)	CASING	LAST BOP DRILL	NEXT BOP PRESS TEST	FIRE DRILL	H2S DRILL	MAN OVERBRD	ABND. DRILL
05-12-2008 / 34,475	05-12-2008 / 24,132	02-12-2008 / 86,187	02-12-2008	21-12-2008	14-12-2008			30-11-2008

INCIDENT REPORT

INCIDENTS TYPE	NONE	LOST TIME? NO	INCIDENTS DESCRIPTION

ANCHOR TENSION DATA

ANCHOR NO	CURRENT TENSION	ANCHOR NO	CURRENT TENSION	ANCHOR NO	CURRENT TENSION
1	185	2		3	
4		5	229	6	
7		8		9	
10		11		12	

MUD INVENTORY

ITEM	UNIT	USAGE	Day Cost (\$)	ON HAND
FLOWZAN	25.00 kg			246.00
CIRCAL 1000	25.00 kg			192.00
GUAR GUM	25.00 kg			0.00
LIME	25.00 kg			154.00
POLYPLUS	25.00 kg			48.00
KWIKSEAL (F)	40.00 lbs			180.00
BENTONITE	1.00 MT			76.00
SAFE-CIDE	25.00 l			10.00
NUT PLUG	50.00 lbs			56.00
SODIUM BICARBONATE - NaHCO3	25.00 kg			124.00
SODA ASH- SOD.CARBONATE-Na2CO3	25.00 kg			30.00
DEFOAM A	5.00 gal			38.00
POLYSAI	25.00 kg			148.00
KCL BRINE (1.15SG)	1.00 bbl			36.00
OMYACARB 10	25.00 kg			192.00
KWIKSEAL (M)	40.00 lbs			180.00
CITRIC ACID	25.00 kg			176.00
SOLTEX	50.00 lbs			318.00
BARITE (bulk)	1.00 MT			134.00
CIRCAL Y	25.00 kg			192.00
CIRCAL 60/16	25.00 kg			200.00
DRISPAC SL	50.00 lbs			80.00