

5 DAY TECHNICAL LIMIT FORECAST



Well : MANTA 2A
Forecast from : Thu, 16 February, 2006

Max POB next 5 days 102
Max POB on Rig 100



Thu 16-Feb-06			Fri 17-Feb-06			Sat 18-Feb-06			Sun 19-Feb-06			Mon 20-Feb-06		
0:00			0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00			1:00		
2:00			2:00			2:00			2:00			2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00			4:00	Rug up to handle riser		4:00			4:00		
5:00			5:00			5:00			5:00			5:00		
6:00			6:00			6:00	Unlatch & pull BOPs. R/down handling gear		6:00			6:00		
7:00			7:00			7:00			7:00			7:00		
8:00			8:00			8:00			8:00			8:00		
9:00			9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00			10:00		
11:00			11:00	R/u & test FOBV & surface lines. Land & test har		11:00			11:00			11:00		
12:00			12:00			12:00			12:00	R/u & test flowhead & surface lines, land & latc		12:00		
13:00			13:00			13:00			13:00			13:00		
14:00			14:00			14:00			14:00			14:00		
15:00			15:00	Pressure up on FBIV. Set & test packer. Test cor		15:00			15:00			15:00		
16:00	M/u SSSV, run 4-1/2" tubing		16:00			16:00			16:00			16:00		
17:00			17:00			17:00			17:00			17:00		
18:00			18:00	In flow test SSSV.		18:00	Rig up & run Subsea Tree on completion riser		18:00			18:00		
19:00	M/u & run tbgr hgr with 5-1/2" compln riser, spa		19:00	Unlatch THRT, POOH & stand back.R/down tub		19:00			19:00			19:00		
20:00			20:00			20:00			20:00			20:00		
21:00			21:00			21:00			21:00			21:00		
22:00			22:00			22:00			22:00	R/u & test slickline lubricator.		22:00		
23:00			23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
4	Upstream SS Sup Diamond MI Dowell Geoservices Cameron Halliburton Comp Weatherford Expro Test Schlumberger Baker Comp Eng	6	8	Upstream - Comp Eng Diamond ESS Fugro - ROV MI Dowell Geoservices Schlumberger Sperry Weatherford Expro Test Petrolab	2		Upstream Diamond ESS Fugro - ROV MI Dowell Geoservices Cameron Schlumberger Sperry Halliburton Comp Weatherford Expro Test			Upstream Diamond ESS Fugro - ROV MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford			Upstream Diamond ESS Fugro - ROV MI Dowell Geoservices Cameron Schlumberger Sperry Weatherford	
4		6	8		2									
POB at end of crew movements		94	POB at end of crew movements		102	POB at end of crew movements		102	POB at end of crew movements		102	POB at end of crew movements		102
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
			Scottech filter											
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Far Grip at rig Wrangler to rig			Far Grip at rig Wrangler at Rig			Far Grip at rig Wrangler at Rig			Far Grip at rig Wrangler at Rig			Far Gripto Melb Wrangler at Rig		
Thu 16-Feb-06			Fri 17-Feb-06			Sat 18-Feb-06			Sun 19-Feb-06			Mon 20-Feb-06		