

5 DAY TECHNICAL LIMIT FORECAST



Well : MANTA 2A
Forecast from : Wed, 15 February, 2006

Max POB next 5 days 96
Max POB on Rig 100



Wed 15-Feb-06			Thu 16-Feb-06			Fri 17-Feb-06			Sat 18-Feb-06			Sun 19-Feb-06		
0:00			0:00			0:00			0:00			0:00		
1:00	POOH while laying out 3-1/2" DP, SPS BHA.		1:00			1:00			1:00			1:00		
2:00			2:00			2:00			2:00			2:00		
3:00			3:00			3:00			3:00			3:00	Pressure up on FBIV. Set & test packer. Test o	
4:00			4:00			4:00			4:00	M/u SSSV, run 4-1/2" tubing		4:00		
5:00			5:00			5:00			5:00			5:00	In flow test SSSV.	
6:00			6:00			6:00			6:00	M/u & run tbg hgr with 5-1/2" compln riser, spa		6:00	Unlatch THRT, POOH & stand back.R/down tu	
7:00			7:00			7:00			7:00			7:00		
8:00			8:00	Pull wear bushing. Function BOP rams. Jet WH/		8:00			8:00			8:00		
9:00			9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00			10:00		
11:00			11:00			11:00			11:00			11:00		
12:00	Rig up Schlum e-line run CBL/VDL/GR/CCL Lo		12:00	Rig up tubular handling equipment		12:00			12:00			12:00		
13:00			13:00			13:00			13:00			13:00		
14:00			14:00			14:00			14:00			14:00	Rug up to handle riser / Pull BOP	
15:00			15:00	Run Lead Impression Tool on compln riser		15:00			15:00			15:00		
16:00			16:00			16:00			16:00			16:00		
17:00	RIH and perforate overbalanced (2 runs - 3 inte		17:00			17:00			17:00			17:00	Unlatch & pull BOPs. R/down handling gear	
18:00			18:00	Activate LIT for TH spaceout, POOH racking bac		18:00			18:00			18:00		
19:00			19:00			19:00			19:00			19:00		
20:00			20:00			20:00			20:00			20:00		
21:00			21:00	Run 4-1/2" Completion String		21:00			21:00			21:00		
22:00			22:00			22:00			22:00	R/u & test FOBV & surface lines. Land & test h		22:00		
23:00			23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
	Upstream			Upstream			Upstream			Upstream			Upstream	
	Diamond		9	Diamond	9		Diamond			Diamond			Diamond	
	ESS			MI		4	ESS	4		ESS			ESS	
	Fugro		1	Dowell		3	Fugro - ROV			Fugro - ROV			Fugro - ROV	
	MI			Geoservices			MI	1		MI			MI	
	Dowell	1	1	Cameron			Dowell			Dowell			Dowell	
	Geoservices			Halliburton Comp			Geoservices			Geoservices			Geoservices	
	Cameron			Weatherford			Cameron			Cameron			Cameron	
	Schlumberger			Sperry			Schlumberger			Schlumberger			Schlumberger	
	Sperry		5	Weatherford			Sperry			Sperry			Sperry	
	Weatherford			Scottech	1		Weatherford			Weatherford			Weatherford	
	Expro Test - WL			Schlumberger	6	2	Expro Test			Expro Test			Expro Test	
				Baker Comp Eng	1		Petrolab							
		1	16		17	9		5						
POB at end of crew movements	93		POB at end of crew movements	92		POB at end of crew movements	96		POB at end of crew movements	96		POB at end of crew movements	96	
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
	Pit cleaner gear excess 7" Spare 7" liner Schlm Logg tools Sperry 8.25" string stab						Scottech filter							
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
	Petrolab Unit Cameron SST equip and anything else we need													
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
	Far Grip at rig Wrangler to Melb.			Far Grip at rig Wrangler in Melb.			Far Grip at rig Wrangler at Rig			Far Grip at ESSO Far Grip at rig Wrangler at Rig			Far Grip at rig Wrangler at Rig	
Wed 15-Feb-06			Thu 16-Feb-06			Fri 17-Feb-06			Sat 18-Feb-06			Sun 19-Feb-06		