

**Kourosh
Mehin/DPI/VICGOV1**
20/05/2008 08:53 AM

To Michael Holbrook/DPI/VICGOV1@VICGOV1
cc
bcc

Subject Fw: Wardie-1 - Daily Update to 0600hrs, 19 May 2008

Please Michael for your record.
KM

Regards

Kourosh Mehin

Dr Kourosh Mehin
Principal Petroleum Resources Advisor
Tel.: (61 3) 9658 4416
Fax.: (61 3) 9658 4499

Mobile: 0419 597 010

----- Forwarded by Kourosh Mehin/DPI/VICGOV1 on 20/05/2008 08:52 AM -----



"Tony Kress"
<TKress@3doil.com.au>
19/05/2008 08:13 AM

To
cc

Subject Wardie-1 - Daily Update to 0600hrs, 19 May 2008

Good morning all,

Operations on the Wardie-1 well since yesterday's e-mail were as follows:

0000hrs-2400hrs 18 May 2008:

Drilled ahead 311mm (12.25" hole) from 1446m to 1766mMDRT (well TD).
Circulated hole for 3.5hrs until clean.
Repaired seized valve on trip tank.
POOH, working tight spots (30 kips overpull) at 1540-1530m.

0000hrs-0600hrs 19 May 2008:

Continued to POOH working tight spots at 1283-1273m and 1253-1178m
Encountered 40 kips overpull at 1178m, hole swabbing (2 bbl gain).
Made up TDS and pumped out of hole from 1178m to 919m.
Hole packed off at 919m. Worked string and regained circulation.
Continued to pump and back-ream out from 919m to 850m.

Forward Plan:

Pump out of hole to casing shoe. Run back to bottom for wiper trip. POOH to run WL logs.

Regards,
Tony

Anthony Kress
Operations Geologist

3D Oil Limited
164 Flinders Lane
Melbourne, Vic, 3000

Tel: +61 3 9650 9866
Fax: +61 3 9639 1960
Mob: +61 431 850 803
www.3doil.com.au