

**Kourosch  
Mehin/DPI/VICGOV1**  
23/05/2008 09:20 AM

To Michael Holbrook/DPI/VICGOV1@VICGOV1  
cc  
bcc  
Subject Fw: Wardie-1 - Daily Update to 0600hrs, 22 May 2008

Michael  
Please for your record.  
KM  
Regards

Kourosch Mehin

-----  
**Dr Kourosch Mehin**  
Principal Petroleum Resources Advisor  
Tel.: (61 3) 9658 4416  
Fax.: (61 3) 9658 4499  
  
Mobile: 0419 597 010

----- Forwarded by Kourosch Mehin/DPI/VICGOV1 on 23/05/2008 09:19 AM -----



**"Tony Kress"**  
<TKress@3doil.com.au>  
22/05/2008 08:37 AM

To  
cc  
Subject Wardie-1 - Daily Update to 0600hrs, 22 May 2008

Good morning all,

Operations on the Wardie-1 well since yesterday's e-mail were as follows:

**0000hrs-2400hrs 21 May 2008:**

RIH with mule shoe to 1765m.  
Circulated bottoms up.  
Set abandonment plug #1A from 1766m to 1616mMDRT.  
POOH to 1613m.  
Circulated hole clean – dumped cement contaminated mud.  
Set abandonment plug #1B from 1613m to 1513mMDRT  
POOH to 1406m and circulated clean – dumped cement contaminated mud.  
POOH laying out 20 stands of drill pipe in singles.  
RIH to 1398m. Made up TDS and washed down to TOC at 1407m – weight tested plug with 5 kips.  
POOH to 903m and spotted high-vis pill. Pulled up to plug setting depth.  
Set abandonment plug #2 from 805m to 700m.  
POOH to 599m and circulated clean  
POOH, laying out 15 stands of drill pipe in singles.

**0000hrs-0600hrs 22 May 2008:**

Continued to POOH, laying down drill pipe.  
Flushed BOP's, Riser and surface lines with seawater.  
Pressure tested plug #2 with 1000psi – OK.  
Nipped down diverter system and BOP stack.

**Forward Plan:**

Complete N/D of BOP stack. Continue with P&A program.

Regards,  
Tony

**Anthony Kress**  
Operations Geologist

**3D Oil Limited**  
164 Flinders Lane  
Melbourne, Vic, 3000

Tel: +61 3 9650 9866  
Fax: +61 3 9639 1960  
Mob: +61 431 850 803  
[www.3doil.com.au](http://www.3doil.com.au)