

**Kourosh
Mehin/DPI/VICGOV1**
26/05/2008 08:36 AM

To Michael Holbrook/DPI/VICGOV1@VICGOV1
cc
bcc

Subject Fw: Wardie-1 - Daily Update to 0600hrs, 24 May 2008

Michael
Please for your recod.
KM
Regards

Kourosh Mehin

Dr Kourosh Mehin
Principal Petroleum Resources Advisor
Tel.: (61 3) 9658 4416
Fax.: (61 3) 9658 4499

Mobile: 0419 597 010

----- Forwarded by Kourosh Mehin/DPI/VICGOV1 on 26/05/2008 08:35 AM -----



"Tony Kress"
<TKress@3doil.com.au>
24/05/2008 08:34 AM

To
cc

Subject Wardie-1 - Daily Update to 0600hrs, 24 May 2008

Good morning all,

Operations on the Wardie-1 well since yesterday's e-mail were as follows:

0000hrs-2400hrs 23 May 2008:

Ran in with mule shoe on drill pipe to 207m and spotted high-vis pill.
Pulled back to 157m and set abandonment plug #3 from 157m to 95m.
Pulled back to 95m, circulated clean and POOH.
Ran in with 762mm (30") casing cutter and tried to cut the conductor below mudline.
Made three runs with casing cutter but unable to free conductor [some time lost due to ongoing hydraulics problems with TDS]
Had indications that conductor was cut.
Cyber chair locked up twice and had to be troubleshot and rebooted [lost 5 hrs].
POOH and laid out cutter.
Made up casing spear.
Moved CTU work platform away from CTU.

0000hrs-0600hrs 24 May 2008:

Ran in and engaged conductor.
Picked up to 160kips overpull with casing spear but unable to pull conductor free
Unlatched Quik-J connection above seabed at 77.5mMDRT.
Removed ICON clamp from 762mm (30") conductor.
POOH with 762mm (30") casing and laid it out.

Forward Plan:

Lay out 762mm (30") casing. Lay out all pipe from the derrick. Prepare to skid rig in. Prepare for Rig move.

Currently anticipate rig move on Sunday.

Regards,
Tony

Anthony Kress
Operations Geologist

3D Oil Limited
164 Flinders Lane
Melbourne, Vic, 3000

Tel: +61 3 9650 9866
Fax: +61 3 9639 1960
Mob: +61 431 850 803
www.3doil.com.au