

## DAILY GEOLOGICAL REPORT

<b>Date:</b>	14 February 2008	<b>Rig:</b>	West Triton
<b>Report Number:</b>	5	<b>Bit Diameter:</b>	No bit in hole
<b>Report Period:</b>	06:00 - 06:00 Hours	<b>Last Casing:</b>	N/A
<b>Spud Date:</b>	Wasabi-1 not spud	<b>Integrity Test:</b>	N/A
<b>Days From Spud:</b>	N/A	<b>Mud Weight:</b>	Mud conditioning in progress
<b>Depth @ 0600 Hrs:</b>		<b>ECD:</b>	
		<b>Mud Type:</b>	Sea water w/ Hi-Vis PHG sweeps
<b>Lag Depth:</b>		<b>Mud Chlorides:</b>	Mud conditioning in progress
<b>Last Depth:</b>	N/A		
<b>Progress:</b>	0 m		
<b>Water Depth:</b>	37.0 m	<b>Last Survey:</b>	N/A
<b>RT:</b>	75.0 m	<b>Deviation:</b>	

---

## OPERATIONS SUMMARY

**24 HOUR SUMMARY:** Picked up and made up 5 1/2" drill pipe and continued mixing hi-vis mud. Made up and racked back well head and running tool. 20" casing and ancillary equipment discharged from Pacific Wrangler.

**NEXT 24 HOURS:** Continue to make up 5 1/2" drill pipe, 5 1/2" HWDP and 8" collars. Spud well with 26" bit to 135mRT, POH rack back BHA and break off bit. Make up 16" bit and BHA with LWD. Discharge 13 3/8" casing and additional equipment from Pacific Wrangler.

**CURRENT OPERATION @ 06:00 HRS (14-Feb-2008):** Making up and racking back 5 1/2" drill pipe.

---

## GEOLOGICAL SUMMARY

### REMARKS

1500bbbls sweep mud and 1500bbbls displacement mud mixed and ready to go. Visean Engineer waiting on LWD to complete rig up prior to system testing. LWD waiting on equipment from supply boat to complete rig up. BHI mudloggers are rigged up.

### WELLSITE GEOLOGISTS

Adam Cruickshank / Hamish Little