

**Kourosch
Mehin/DPI/VICGOV1**
02/05/2008 08:33 AM

To Michael Holbrook/DPI/VICGOV1@VICGOV1
cc
bcc
Subject Fw: West Seahorse-3 - Daily Update to 0600hrs, 02 May
2008

Michael
Please for your record.
KM
Regards

Kourosch Mehin

Dr Kourosch Mehin
Principal Petroleum Resources Advisor
Tel.: (61 3) 9658 4416
Fax.: (61 3) 9658 4499

Mobile: 0419 597 010

----- Forwarded by Kourosch Mehin/DPI/VICGOV1 on 02/05/2008 08:32 AM -----



"Tony Kress"
<TKress@3doil.com.au>
02/05/2008 07:59 AM

To
cc
Subject West Seahorse-3 - Daily Update to 0600hrs, 02 May 2008

Good morning everyone,

Operations on the WSH-3 well yesterday were as follows:

0000hrs-2400hrs 01 May 2008:

Continued to retrieve and lay out fished casing joints
Picked up back-up MLS assembly.
RIH with MLS running tool and 340mm (13 3/8") landing string.
Picked up Wellhead assembly and installed on landing string.
Washed string down to MLS hanger, engaged and made up landing string to hanger.
Attempted to pressure test 340mm (13 3/8") casing to MLS seal to 2500psi – pressure stabilized at 1200psi.
Released wellhead running tool and laid it out.
Installed BOP on Texas deck and nipped up the stack.

0000hrs-0600hrs 02 May 2008:

Installed Diverter, overshot and choke line.
RIH with BOP test tool and landed it out in the wellhead.
Commenced pressure testing the BOP.

Forward Plan:

Complete BOP pressure test. Make up 311mm (12.25") BHA. RIH and drill out cement. Perform FIT.
Drill ahead.

Regards,
Tony

Anthony Kress
Operations Geologist

3D Oil Limited
164 Flinders Lane
Melbourne, Vic, 3000

Tel: +61 3 9650 9866
Fax: +61 3 9639 1960
Mob: +61 431 850 803
www.3doil.com.au