

**Kourosh
Mehin/DPI/VICGOV1**
24/04/2008 10:50 AM

To Michael Holbrook/DPI/VICGOV1@VICGOV1
cc
bcc
Subject Fw: West Seahorse-3 - Daily Update to 0600hrs, 24 April
2008

Michael
Please for your ecord.
KM
Regards

Kourosh Mehin

Dr Kourosh Mehin
Principal Petroleum Resources Advisor
Tel.: (61 3) 9658 4416
Fax.: (61 3) 9658 4499

Mobile: 0419 597 010

----- Forwarded by Kourosh Mehin/DPI/VICGOV1 on 24/04/2008 10:49 AM -----



"Tony Kress"
<TKress@3doil.com.au>
24/04/2008 10:07 AM

To
cc
Subject West Seahorse-3 - Daily Update to 0600hrs, 24 April 2008

Good morning all,

Operations on the WSH-3 well since yesterday are as follows:

0000hrs-2400hrs 23 April 2008:

Continued with preloading operations
Dumped preload and jacked up to 15m airgap
Skidded cantilever deck to drilling position. Installed Texas deck.
Prepared rig for drilling operations.
Made up wellhead running tool to wellhead and installed crossover.
Laid out assembly.
Made up 660mm (26") bit and 914mm (36") hole opener assembly.

0000hrs-0600hrs 24 April 2008:

Continued to pick up 914mm (36") hole opener assembly.
Ran in and tagged seabed at 77.5m MDRT (provisional elevation)
Took deviation survey with Anderdrift tool at seabed (drill string at 0 degrees)
Spud well at 04:15hrs. Drilled 660x914mm (26x36") hole to 105m MDRT.

Forward Plan:

Drill 660x914mm (26x36") hole to section TD at approx 125m.
Pull out of hole. Run 762mm (30") conductor and cement it in place. Install Diverter.

Regards,

Tony

Anthony Kress
Operations Geologist

3D Oil Limited
164 Flinders Lane
Melbourne, Vic, 3000

Tel: +61 3 9650 9866
Fax: +61 3 9639 1960
Mob: +61 431 850 803
www.3doil.com.au