

**Kourosch
Mehin/DPI/VICGOV1**
27/04/2008 10:24 AM

To Michael Holbrook/DPI/VICGOV1@VICGOV1
cc
bcc
Subject Fw: West Seahorse-3 - Daily Update to 0600hrs, 25 April
2008

Hi Michael
Please for your record.
KM
Regards

Kourosch Mehin

Dr Kourosch Mehin
Principal Petroleum Resources Advisor
Tel.: (61 3) 9658 4416
Fax.: (61 3) 9658 4499

Mobile: 0419 597 010

----- Forwarded by Kourosch Mehin/DPI/VICGOV1 on 27/04/2008 10:23 AM -----



"Tony Kress"
<TKress@3doil.com.au>
25/04/2008 08:33 AM

To
cc
Subject West Seahorse-3 - Daily Update to 0600hrs, 25 April 2008

Good morning all,

Operations on the WSH-3 well since yesterday are as follows:

0000hrs-2400hrs 24 April 2008:

Continued to pick up 914mm (36") hole opener assembly.
Ran in and tagged seabed at 77.5m MDRT (provisional elevation)
Took deviation survey with Anderdrift tool at seabed (drill string at 0 degrees)
Spud well at 04:15hrs. Drilled 660x914mm (26x36") hole to 125m MDRT.
Took deviation survey at TD (0 degrees).
Pumped sweep to clean hole. Displaced well to mud.
Made wiper trip back to 85m. No fill on bottom after running back in.
Displaced well to mud. POOH to surface.
Rigged up and ran 762mm (30") Conductor to 122m.
Rough cut Conductor 2m above ICON clamp. Laid out 2 joints of conductor.

0000hrs-0600hrs 25 April 2008:

RIH with cement stinger and stung into conductor shoe.
Rigged up cementing lines and cemented conductor string in place. Observed returns at seabed with ROV.
Unstung cement stinger and circulated inside conductor.

Forward Plan:

Make final cut on Conductor. Install Diverter. Tension up Conductor. Make up 445mm (17.5") bit and

BHA. RIH and drill ahead.

Regards,
Tony

Anthony Kress
Operations Geologist

3D Oil Limited
164 Flinders Lane
Melbourne, Vic, 3000

Tel: +61 3 9650 9866
Fax: +61 3 9639 1960
Mob: +61 431 850 803
www.3doil.com.au