

**Kourosh
Mehin/DPI/VICGOV1**
05/05/2008 07:59 AM

To Michael Holbrook/DPI/VICGOV1@VICGOV1
cc
bcc
Subject Fw: West Seahorse-3 - Daily Update to 0600hrs, 04 May 2008

Please michael for your record.
KM
Regards

Kourosh Mehin

Dr Kourosh Mehin
Principal Petroleum Resources Advisor
Tel.: (61 3) 9658 4416
Fax.: (61 3) 9658 4499

Mobile: 0419 597 010

----- Forwarded by Kourosh Mehin/DPI/VICGOV1 on 05/05/2008 07:58 AM -----



"Tony Kress"
<TKress@3doil.com.au>
04/05/2008 10:45 AM

To
cc
Subject West Seahorse-3 - Daily Update to 0600hrs, 04 May 2008

Good morning everyone,

Operations on the WSH-3 well yesterday were as follows:

0000hrs-2400hrs 03 May 2008:

Washed and reamed through cement inside casing from 486m to top of float collar at 1103m.
Drilled out plugs and float collar from 1103m to 1104m.
Commenced displacing well to new mud while drilling on float collar.
Drilled out ratty cement in shoe track and casing shoe to 1117m. Cleaned out rathole.
Drilled 3m of new formation to 1126m.
Performed FIT to 1.64 SG (13.65ppg) EMW - no leak-off.
Directionally drilled 311mm (12.25") hole from 1126m to 1392m MDRT.

0000hrs-0600hrs 04 May 2008:

Continued to drill from 1392m to 1559m MDRT.
Investigated suspected pit gain.
Shut in well - no pressure. Flow checked - no flow. Commenced circulating bottoms up.

Forward Plan:

Drill ahead 311mm (12.25") hole to TD. Circulate out. POOH to log.

Regards,

Tony

Anthony Kress
Operations Geologist

3D Oil Limited
164 Flinders Lane
Melbourne, Vic, 3000

Tel: +61 3 9650 9866
Fax: +61 3 9639 1960
Mob: +61 431 850 803
www.3doil.com.au