

**Kourosh
Mehin/DPI/VICGOV1**
01/05/2008 08:59 AM

To Michael Holbrook/DPI/VICGOV1@VICGOV1
cc
bcc
Subject Fw: West Seahorse-3 - Daily Update to 0600hrs, 01 May
2008 - Revised

Please Michael for your recod.
KM
Regards

Kourosh Mehin

Dr Kourosh Mehin
Principal Petroleum Resources Advisor
Tel.: (61 3) 9658 4416
Fax.: (61 3) 9658 4499

Mobile: 0419 597 010

----- Forwarded by Kourosh Mehin/DPI/VICGOV1 on 01/05/2008 08:58 AM -----



"Tony Kress"
<TKress@3doil.com.au>
01/05/2008 08:19 AM

To
cc
Subject West Seahorse-3 - Daily Update to 0600hrs, 01 May 2008 -
Revised

Good morning all,

Apologies to everyone – I had the wrong dates in the summary sent earlier.

Operations on the WSH-3 well since yesterday are as follows:

0000hrs-2400hrs 30 April 2008:

Continued to lay out diverter and riser assembly.
Inspected wellhead assembly, checked threads and made up the running tool again.
Commenced laying down 17.5" BHA while waiting on casing fishing gear and Waterhead bushing from Ocean Patriot.
Made up 340mm (13 3/8") Waterhead bushing on drill pipe and RIH to top of fish.
Made several attempts to screw into top of casing.
Continued to turn string to the right until indications seen that casing landing string may have backed out of MLS.
POOH and recovered 2 joints of 340mm (13 3/8") casing.
Made up casing spear and RIH.
Engaged fish after 7 attempts. Rotated right and unscrewed joints from MLS hanger.
POOH and recovered all joints down to MLS.

0000hrs-0600hrs 01 May 2008:

Continued to retrieve and lay out fished casing joints
Picked up back-up MLS assembly.
Commenced RIH with MLS running tool and 340mm (13 3/8") landing string.

Forward Plan:

Continue to re-run the landing string and screw back into mudline hanger. Pull running tool. Run wellhead. Run BOP stack.

Regards,
Tony

Anthony Kress
Operations Geologist

3D Oil Limited
164 Flinders Lane
Melbourne, Vic, 3000

Tel: +61 3 9650 9866
Fax: +61 3 9639 1960
Mob: +61 431 850 803
www.3doil.com.au