

**Kourosch
Mehin/DPI/VICGOV1**
06/05/2008 10:55 AM

To Michael Holbrook/DPI/VICGOV1@VICGOV1
cc
bcc
Subject Fw: West Seahorse-3 - Daily Update to 0600hrs, 06 May
2008

Hi Michael
Please for your record.
KM
Regards

Kourosch Mehin

Dr Kourosch Mehin
Principal Petroleum Resources Advisor
Tel.: (61 3) 9658 4416
Fax.: (61 3) 9658 4499

Mobile: 0419 597 010

----- Forwarded by Kourosch Mehin/DPI/VICGOV1 on 06/05/2008 10:54 AM -----



"Tony Kress"
<TKress@3doil.com.au>
06/05/2008 08:39 AM

To
cc
Subject West Seahorse-3 - Daily Update to 0600hrs, 06 May 2008

Good morning everyone,

Operations on the WSH-3 well yesterday were as follows:

0000hrs-2400hrs 05 May 2008:

POOH from 1533m to surface, racking back BHA.
Laid out Schlumberger LWD and rotary steerable tools.
Rigged up Schlumberger Wireline.
Ran Suite #1, Run#1: PEX-HRLA-BHC (unable to pass 1775m)
Ran Suite #1, Run #2: MDT-GR (attempted 27 pretests by midnight)

0000hrs-0600hrs 06 May 2008:

Continued running MDT-GR (attempted a further 8 pretests and took 4 oil samples from the N1 reservoir)
Rigged down MDT-GR

Forward Plan:

Continue with TD logs. Suite #1, Run #3: MSCT-GR. Rig down Schlumberger.

Anthony Kress
Operations Geologist

3D Oil Limited

164 Flinders Lane
Melbourne, Vic, 3000

Tel: +61 3 9650 9866
Fax: +61 3 9639 1960
Mob: +61 431 850 803
www.3doil.com.au