

**Kourosh
Mehin/DPI/VICGOV1**
08/05/2008 08:52 AM

To Michael Holbrook/DPI/VICGOV1@VICGOV1
cc
bcc
Subject Fw: West Seahorse-3 - Daily Update to 0600hrs, 08 May
2008

Michael
Please for your record.
KM
Regards

Kourosh Mehin

Dr Kourosh Mehin
Principal Petroleum Resources Advisor
Tel.: (61 3) 9658 4416
Fax.: (61 3) 9658 4499

Mobile: 0419 597 010

----- Forwarded by Kourosh Mehin/DPI/VICGOV1 on 08/05/2008 08:51 AM -----



"Tony Kress"
<TKress@3doil.com.au>
08/05/2008 08:15 AM

To
cc
Subject West Seahorse-3 - Daily Update to 0600hrs, 08 May 2008

Good morning all,

Operations on the WSH-3 well yesterday were as follows:

0000hrs-2400hrs 07 May 2008:

Continued to RIH from 1565m to 1770m – tagged fill.
Made up TDS and washed down to 1771m – unable to work past this depth.
Rigged up circulating head and set suspension plug #1A from 1770m to 1630m.
Set suspension plug #1B from 1633m to 1500m.
Tagged TOC at 1490m & weight tested.
POOH to 1149m and set cement plug #2 from 1149m to 1030m.
POOH to 942m and circulated out – no cement seen.
POOH to 325m, laying out drill pipe.
Pressure tested cement plug to 1500 psi.
Set suspension plug #3 from 207m to 130m.

0000hrs-0600hrs 08 May 2008:

POOH to 130m. Prepared to reverse circulate.
Reverse circulated out cement and displaced well to seawater.
Laid out Diverter, bell nipple and riser joints.

Forward Plan:

Continue with suspension program.

Regards,
Tony

Anthony Kress
Operations Geologist

3D Oil Limited
164 Flinders Lane
Melbourne, Vic, 3000

Tel: +61 3 9650 9866
Fax: +61 3 9639 1960
Mob: +61 431 850 803
www.3doil.com.au