

**Kourosh  
Mehin/DPI/VICGOV1**  
10/05/2008 04:11 PM

To Michael Holbrook/DPI/VICGOV1@VICGOV1  
cc  
bcc  
Subject Fw: West Seahorse-3 - Daily Update to 1630hrs, 09 May  
2008 (FINAL)

Hi Michael  
Please for your record.  
KM  
Regards

Kourosh Mehin

---

**Dr Kourosh Mehin**  
Principal Petroleum Resources Advisor  
Tel.: (61 3) 9658 4416  
Fax.: (61 3) 9658 4499  
  
Mobile: 0419 597 010

----- Forwarded by Kourosh Mehin/DPI/VICGOV1 on 10/05/2008 04:11 PM -----



**"Tony Kress"**  
<TKress@3doil.com.au>  
10/05/2008 08:44 AM

To  
cc  
Subject West Seahorse-3 - Daily Update to 1630hrs, 09 May 2008  
(FINAL)

Good morning everyone,

Operations on the WSH-3 well yesterday were as follows:

**0000hrs-2400hrs 09 May 2008:**

Removed ICON clamp and CTU insert.  
Backed-out Quik-J connection at seabed. Pulled 30" conductor.  
Laid out one joint of Conductor with casing spear attached.  
Laid out remaining 4 joints of 30" conductor.  
Nippled down and secured CTU.  
Made up trash cap on running tool and ran in to 71m  
ROV failed. Pull ROV and trash cap to surface. Troubleshoot ROV problem.  
Rigged up slings to lift Texas Deck extension from boat.  
Skidded rig out to position to lift the Texas Deck extension.

End of West Seahorse-3 well at 16:30hrs, 9 May 2008

**Forward Plan:**

Release rig to Wardie-1 - further operations on that well.

Cheers,

Tony

**Anthony Kress**  
Operations Geologist

**3D Oil Limited**  
164 Flinders Lane  
Melbourne, Vic, 3000

Tel: +61 3 9650 9866  
Fax: +61 3 9639 1960  
Mob: +61 431 850 803  
[www.3doil.com.au](http://www.3doil.com.au)