

PLANNED vs ACTUAL WELLBORE SCHEMATIC
TRANSOCEAN "SEDCO 702"
SCALLOP-1

PLANNED

RT Elevation: 0m

SL: 26m

Water Depth: 110m

Mudline : 136m

30", 457/310#, X52, HD-90/SF-60
20", 129#, X56, BTC @ 184m TVDRT

20", 203#, X56, x 13-3/8", 72#, L80, BTC
13-3/8", 68#, L80, BTC @ 900m TVDRT

17-1/2" Hole @ 915m TVDRT

Lakes Entrance @ 1,338m TVDRT

Latrobe @ 1,709m TVDRT

KTFS @ 2,234m TVDRT

Top of *T.lillie* @ 2,537m TVDRT

(secondary objective)

Top of Volcanics @ 2,561m TVDRT

Top of S1 Reservoir @ 2,781m TVDRT

(primary objective)

12-1/4" Hole TD @ 3,126m TVDRT

ACTUAL (All depths MSL)

Receive rig @ 23:00 hours, 29 Jan 2003

Spud Scallop-1 @ 12:00 hours, 02 Feb 2003

MSL: 25.9m

Water Depth: 109.6m

Mudline : 135.5m

30" x 20" Structural Csg @ 179 mMD/TVD
26" X 36" Hole @ 179 mMD/TVD

20" x 13-3/8" Surface Csg @ 900.8mMD/TVD

17-1/2" Hole @ 917.0mMD/TVD

Original LOT to 16.5 ppb @ 900.8mTVD

(Revised LOT to 16.1 ppg @ 900.8mTVD)

Lakes Entrance @ 1,345m

Latrobe @ 1,720m

KTSF @ 2,203m

Top of *T.lillie* @ 2,546m

Top of Volcanics @ 2,610m

12-1/4" Hole @ 3,174 mMD / 3,173.5 mTVD

Final TD @ 09:45 hours, 22 Feb, 2003

FRR @ 00:00 hours, 04 Mar, 2003