

Well: Henry 2

Field: Otway

Rig: Ocean Patriot
State: Victoria

Depth logged:	657.00 m	To	2030.51 m	Mag dec:	10.772 deg.	Other services
Date logged:	5-Sept-08	To	12-Sept-08	Mag dip:	-69.86 deg.	See Remarks

Surface equipment

Software record


Run number		3	4	5						
Bit size	in	12.25	12.25	12.25						
Bit start depth	m	657.00	1560.00	1560.00						
Bit end depth	m	1560.00	1560.00	2042.00						
Top interval logged	m	657.00	1549.23	1549.23						
Bottom interval logged	m	1549.23	1560.00	2031.23						
Begin log: time		10:00	21:20	01:00						
Begin log: date		6-Sept-08	9-Sept-08	10-Sept-08						
End log: time		19:20	23:00	18:10						
End log: date		9-Sept-08	9-Sept-08	12-Sept-08						
Mud data										
Depth	m	1560.00	1560.00	2042						
Type		KGLY	KGLY	KGLY						
Mud weight	ppg	10.1	10.1	11.1						
Solids	%	6.48	6.48	10.17						
Chlorides	mg/L	56000	56000	59000						
Rm	Ohm.m@°C	1.00@18.0	0.08@29.1	0.08@29.1						
Rmf	Ohm.m@°C	0.07@22.1	0.07@22.1	0.08@25.4						
Rmc	Ohm.m@°C	0.20@22.4	0.20@22.4	0.10@25.2						

Potassium	%	4.375	4.375	3.403						
Environmental data										
GR										
Mud weight	ppg	10.1	10.1	11.1						
Bit size	in	12.25	12.25	12.25						
Resistivity										
Neutron porosity										
Hole Size	in	12.25	12.25	12.25						
Mud weight	ppg	10.1	10.1	11.1						
Temperature	°C	28	28	28						
Mud salinity	ppk	38.33	91.11	91.11						
Formation salinity		NA	NA	NA						
Recording rate 1	SEC	6 ARC	5 ADN	10 SONIC						
Recording rate 2	SEC			1 SONIC						
Filtering GR		3 PTS	3 PTS	3 PTS						
Filtering density		3 PTS	3 PTS	3 PTS						
Filtering Neutron		3 PTS	3 PTS	3 PTS						
Company representative		Chris Roots	Nathan Peri	Peter Devine	Rohan Richardson					
Anadrill personnel		Anagh Kohli	Nai-Xun Zhang	Uzma Hassan	Agus Partono	Matt Blacker	Chris Skiba	Mike van Kampen		


<p style="text-align: center;">DISCLAIMER</p> <p>THE USE OF AND RELIANCE UPON THIS RECORDED-DATA BY THE HEREIN NAMED COMPANY (AND ANY OF ITS AFFILIATES, PARTNERS, REPRESENTATIVES, AGENTS, CONSULTANTS AND EMPLOYEES) IS SUBJECT TO THE TERMS AND CONDITIONS AGREED UPON BETWEEN SCHLUMBERGER AND THE COMPANY, INCLUDING: (a) RESTRICTIONS ON USE OF THE RECORDED-DATA; (b) DISCLAIMERS AND WAIVERS OF WARRANTIES AND REPRESENTATIONS REGARDING COMPANY'S USE OF AND RELIANCE UPON THE RECORDED-DATA; AND (c) CUSTOMER'S FULL AND SOLE RESPONSIBILITY FOR ANY INFERENCE DRAWN OR DECISION MADE IN CONNECTION WITH THE USE OF THIS RECORDED-DATA.</p>		
OTHER SERVICES FOR RUN3 Directional Drilling. Directional Survey. Washout Detection. Annular Pressure While Drilling (APWD)	OTHER SERVICES FOR RUN4 Directional Drilling. Directional Survey. Washout Detection. Annular Pressure While Drilling (APWD)	OTHER SERVICES FOR RUN5 Directional Drilling. Directional Survey. Washout Detection. Annular Pressure While Drilling (APWD)
REMARKS: RUN NUMBER 3 Depth is referenced to driller's depth. ARC Gamma ray is corrected for mud weight, bit size, tool collar size and potassium content. ADN Thermal Neutron Porosity (TNPH) is corrected for effects of bit size, temperature, mud salinity and mud hydrogen index. Neutron porosity is calculated using a limestone matrix with a matrix density of 2.71 g/cm3. sonicVISION delta-T is borehole compensated. POOH due to TD at 1560m to change bit and BHA. Blocky Data from 718-925m due to High ROP.	REMARKS: RUN NUMBER 4 Depth is referenced to driller's depth. ARC Gamma ray is corrected for mud weight, bit size, tool collar size and potassium content. ADN Thermal Neutron Porosity (TNPH) is corrected for effects of bit size, temperature, mud salinity and mud hydrogen index. Neutron porosity is calculated using a limestone matrix with a matrix density of 2.71 g/cm3. sonicVISION delta-T is borehole compensated. POOH due to change of bit after being unable to pass through swedge.	REMARKS: RUN NUMBER 5 Depth is referenced to driller's depth. ARC Gamma ray is corrected for mud weight, bit size, tool collar size and potassium content. ADN Thermal Neutron Porosity (TNPH) is corrected for effects of bit size, temperature, mud salinity and mud hydrogen index. Neutron porosity is calculated using a limestone matrix with a matrix density of 2.71 g/cm3. sonicVISION delta-T is borehole compensated. POOH after reaching TD at 2042m.

EQUIPMENT DESCRIPTION		
RUN3	RUN4	RUN5
DOWNHOLE EQUIPMENT	DOWNHOLE EQUIPMENT	DOWNHOLE EQUIPMENT


DOWNHOLE EQUIPMENT



DOWNHOLE EQUIPMENT



DOWNHOLE EQUIPMENT



Variable Name	Variable Description	Run Name & Value			
Run Number		3	4	5	
	General Information				
BHT_RM	Bottom Hole Temperature (RM)	DEGC	28.000	28.000	82.000
BSAL_RM	Mud Salinity (RM)	PPK	38.335	91.113	91.113
BS_RM	Bit Size (RM)	IN	12.250	12.250	12.250
COEF_M	User Defined FEXP in Clean Sand	----	1.650	1.650	1.650
C_WS	Overpressure correction to Sw and M	----	1.000	1.000	1.000
FEXP	Formation Factor Exponent (RM)	----	2.000	2.000	2.000
FNUM	Formation Factor Enumerator (RM)	----	1.000	1.000	1.000
FPHI_RM	Formation Factor Porosity Source (RM)	----	XPLOT	XPLOT	XPLOT
MST_RM	Mud Sample temperature (RM)	DEGC	18.000	29.100	29.100
MW_RM	Mud Weight (RM)	LB/G	8.700	11.000	11.000
OBMF_RM	Oil Based Mud (RM)	----	NO	NO	NO
RHOF_RM	Mud Filtrate Density (RM)	G/C3	1.000	1.000	1.000
RHOM_RM	Matrix density (RM)	G/C3	2.710	2.710	2.710
RMS_RM	Resistivity of Mud Sample (RM)	OHMM	0.100	0.088	0.088
RWA_COMP_M	Rwa computation model				
RWA_DEN_AD	Rwa Density Input ADN				
RWA_DEN_CD	Rwa Density Input CDN				
RWA_DEN_IN	Rwa Density Input				
RWA_FORM_M	Rwa computation formation model				
RWA_RES_IN	Rwa computation resistivity input				
RWS_RM	Resistivity of Connate Water (RM)	OHMM	1.000	1.000	1.000
SHT_RM	Ground Level Temperature (Mud-Line When Offshore) (RM)	DEGC	10.000	10.000	10.000
TD_RM	Total Measured Depth (RM)	M	932.000	1560.000	2042.000
TWS_RM	Temperature of Connate Water (RM)	DEGC	23.889	23.889	29.100
VF_ILLI	Fraction of illite in shales	----	0.500	0.500	0.500
VF_KAOL	Fraction of kaolinite in shales	----	0.500	0.500	0.500
VF_MONT	Fraction of montmorillonite in shales	----	0.000	0.000	0.000
XPDM_RM	Cross plot density porosity multiplier	----	0.675	0.675	0.675
XPNM_RM	Cross plot neutron porosity multiplier	----	0.325	0.325	0.325
	ARC				
A12A	ARC Air Cal Attenuation From T1 at 2 MHz	DB	8.569	8.288	8.288
A14A	ARC Air Cal Attenuation From T1 at 400 KHz	DB	8.553	8.320	8.320
A22A	ARC Air Cal Attenuation From T2 at 2 MHz	DB	6.137	6.362	6.362
A24A	ARC Air Cal Attenuation From T2 at 400 KHz	DB	6.158	6.340	6.340
A32A	ARC Air Cal Attenuation From T3 at 2 MHz	DB	5.265	5.012	5.012
A34A	ARC Air Cal Attenuation From T3 at 400 KHz	DB	5.247	5.037	5.037
A42A	ARC Air Cal Attenuation From T4 at 2 MHz	DB	4.087	4.319	4.319
A44A	ARC Air Cal Attenuation From T4 at 400 KHz	DB	4.104	4.302	4.302
A52A	ARC Air Cal Attenuation From T5 at 2 MHz	DB	3.849	3.602	3.602
A54A	ARC Air Cal Attenuation From T5 at 400 KHz	DB	3.841	3.639	3.639
ABNT	Abnormal Transmitter Indicator	----	No_Tx_Failed	No_Tx_Failed	No_Tx_Failed
ADHS	ARC Down Hole Software Version	----	V9.3B13	V9.3B13	V9.3B13
AM2A	ARC Air Cal Amplitude Offset at 2 MHz	----	-50000.000	-50000.000	-50000.000
ANISO_COMPUTE	Anisotropy Computation Option	----	YES	YES	YES
APICG	ARC5 Gamma Ray Gain Factor	----	1.028	1.064	1.064
APIG	ARC Gamma Ray API Gain Factor	----	-1.000	-1.000	-1.000
ARC_DATA_FIX	ARC: Create A Corrected ARC Time Data File	----	NO	NO	NO
ARC_DATA_LTB	ARC: Create An ARC LTB Data File	----	NO	NO	NO
ATMP_ARC	ARC Select Temperature Channel	----	Annulus_Temp	Annulus_Temp	Annulus_Temp
ATRN	ARC Tool Run Number	----	3	4	5
ATSN	ARC Tool Serial Number	----	1106	1871	1871
AZMF	Formation DIP Azimuth	DEG	0.000	0.000	0.000
BH_COMPUTE	Borehole Inversion Computation Option	----	YES	YES	YES
CALG	ARC Gamma Ray Cal Gain Factor	----	1.028	1.064	1.064
CALI_SLCT_ARC	ARC Caliper Selection	----	BITSIZE	BITSIZE	BITSIZE
CDPTH_ARC	Process Start Depth	M	657	1560	1560
DIELEC_COMPUTE	Dielectric Computation Option	----	YES	YES	YES
DIPF	Formation DIP Angle	DEG	0.000	0.000	0.000
ERRCT	Percentage Error Cutoff	----	4.500	4.500	4.500
GRSH	GR Shale (Invasion Computation Cutoff)	GAPI	1000.000	1000.000	1000.000
HIGH_BLEND	High Resistivity Threshold for Blending	OHMM	2.000	2.000	2.000
INCLIN_B0	ARC Bias Constant (mg)	----	0.000	0.000	0.000
INCLIN_B1	ARC Bias First-order Coefficient (mg/degC)	----	0.000	0.000	0.000
INCLIN_B2	ARC Bias Secod-order Coeeficient (mg/degC)	----	0.000	0.000	0.000
INCLIN_B3	ARC Bias Third-order Coeeficient (mg/degC)	----	0.000	0.000	0.000
INCLIN_C0	ARC Current Scale Factor Constant (mA/g)	----	1.000	1.000	1.000
INCLIN_C1	ARC Scale First-order Coeeficient (mA/g/degC)	----	0.000	0.000	0.000
INCLIN_C2	ARC Scale Second-order Coeeficient (mA/g/degC)	----	0.000	0.000	0.000
INCLIN_C3	ARC Scale Third-order Coeeficient (mA/g/degC)	----	0.000	0.000	0.000
INVAS_COMPUTE	Invasion Computation Option	----	YES	YES	YES
JSD_ARC	ARC Acquisition start date	----	5-Sep-08	9-Sep-08	9-Sep-08
KPER	Potassium Concentration (RM)	----	0.000	3.402	3.402
LOW_BLEND	Low Resistivity Threshold for Blending	OHMM	1.000	1.000	1.000
MSWS	ARC Wizard Model Switch Window	M	1.524	1.524	1.524
MULTIEFFECT_COM	Multi Effect Option	----	YES	YES	YES
P11AC_RM	ARC: Air Calibration For Phase T1 to R1	DEG	-999.250	-999.250	-999.250
P12A	ARC Air Cal Phase-Shift From T1 at 2 MHz	DEG	0.545	2.991	2.991
P14A	ARC Air Cal Phase-Shift From T1 at 400 KHz	DEG	0.362	-1.569	-1.569
P22A	ARC Air Cal Phase-Shift From T2 at 2 MHz	DEG	-0.438	-2.875	-2.875
P24A	ARC Air Cal Phase-Shift From T2 at 400 KHz	DEG	-0.422	1.403	1.403
P32A	ARC Air Cal Phase-Shift From T3 at 2 MHz	DEG	0.432	2.903	2.903
P34A	ARC Air Cal Phase-Shift From T3 at 400 KHz	DEG	0.389	-1.514	-1.514
P42A	ARC Air Cal Phase-Shift From T4 at 2 MHz	DEG	-0.545	-2.905	-2.905
P44A	ARC Air Cal Phase-Shift From T4 at 400 KHz	DEG	-0.444	1.425	1.425
P52A	ARC Air Cal Phase-Shift From T5 at 2 MHz	DEG	0.414	2.873	2.873
P54A	ARC Air Cal Phase-Shift From T5 at 400 KHz	DEG	0.375	-1.540	-1.540

POFFSET_ARC	ARC: Pressure Offset	PSI	0.000	0.000	0.000
PRTD	Preferred Resistivity Log for Rt Display while Multi-Effects	----	P34B	P34B	P34B
PSOF_ADJ_T1	ARC: User Input Phase offset	DEG	0.000	0.000	0.000
RESTIK	ARC resistivity tick source	----	Phase	Phase	Phase
RSD	LWD run start date dd-mmm-yy	----	5-Sep-08	9-Sep-08	9-Sep-08
RWA_COMP_MOD	Rwa computation model	----	BASIC	BASIC	BASIC
RWA_DEN_ADN	Rwa Density Input	----	RHOB	RHOB	RHOB
RWA_DEN_CDN	Rwa Density Input	----	RHOB	RHOB	RHOB
RWA_DEN_INPUT	Rwa Density Input	----	RHOB	RHOB	RHOB
RWA_FORM_MOD	Rwa computation formation model	----	CLASTIC	CLASTIC	CLASTIC
RWA_RES_INPUT	Rwa computation resistivity input	----	RT	RT	RT
SHIG	ARC High Shock Risk Level	CPS	0.500	0.500	0.500
SMED	ARC Medium Shock Risk Level	CPS	0.330	0.330	0.330
SMIN	ARC Minimum Shock Risk Level	CPS	0.160	0.160	0.160
SUPD	ARC Real Time Shock Update Rate	S	30.000	30.000	30.000
TCODE_ARC	ARC Tool File Code	S	30.000	30.000	30.000
TSIZ_ARC	ARC Tool Size	IN	8.250	8.250	8.250
UNIFORM_COMPUTE	Uniform Rock Option	----	YES	YES	YES
VERS_ARC	ARC Down hole software version Number	----	V9.3B13	V9.3B13	V9.3B13
WRK	to Report Potassium Concentration (RM)	----	K_by_Wgt_%	K_by_Wgt_%	K_by_Wgt_%
ADN					
ADN_DATA_FIX	ADN: Create A Corrected ADN Time Data File	----	NO	NO	NO
ADN_DATA_LTB	ADN: Create An ADN LTB Data File	----	NO	NO	NO
ALPHA_COMPUTE_D	Perform Density Enhanced Vertical Resolution process ?	----	NO	NO	NO
ALPHA_COMPUTE_N	Perform Neutron Enhanced Vertical Resolution process ?	----	NO	NO	NO
AVE ADN	ADN/Array Channels: perform averaging(RM) :	----	YES	YES	YES
A_DHS	ADN Down Hole Software Version String	----	V8.2A	V8.2A	V8.2A
CHI_RM	Caliper High limit from BS (RM)	IN	3.000	3.000	3.000
CLO_RM	Caliper Low limit from BS (RM)	IN	0.000	0.000	0.000
DEVI	Well Section Deviation	DEG	0.100	30.630	30.630
DTIK_SEL	ADN: Density Tick Channel Name	----	LSAZ	LSAZ	LSAZ
DTMUD	Delta-T for Mud	US/F	199.000	188.800	188.800
DYN_IMG_COMPUTE	Generate Dynamic Normalized Image?	----	NO	NO	NO
ENVCOR	Neutron Processing: Environmental Correction?	----	YES	YES	YES
EVRL	EVR Process averaging number of samples (RM)	----	49	49	49
FAZ1_AVAIL	ADN8 Neutron Far Tube 1 Available?	----	YES	YES	YES
FAZ2_AVAIL	ADN8 Neutron Far Tube 2 Available?	----	YES	YES	YES
FAZ3_AVAIL	ADN8 Neutron Far Tube 3 Available?	----	YES	YES	YES
FAZ4_AVAIL	ADN8 Neutron Far Tube 4 Available?	----	YES	YES	YES
FAZ5_AVAIL	ADN8 Neutron Far Tube 5 Available?	----	YES	YES	YES
FCD	Future Casing (Outer) Diameter	IN	0.000	0.000	0.000
GCSE	Generalized Caliper Selection	----	BS	BS	BS
IDQT	Image Derived Quality Threshold	----	1.000	2.000	1.000
IHVS	Integrated Hole Volume Start Value(RM)	F3	0.000	0.000	0.000
IMAGE_MAX_SOA	Image SOA (Quadrant) Right Scale	IN	2.500	2.500	2.500
IMAGE_MAX_SPEF	Image PEF(Segment) Right Scale	----	6.000	6.000	6.000
IMAGE_MAX_SRHOB	Image RHOB(Segment) Right Scale	G/C3	2.650	2.650	2.650
IMAGE_MIN_SOA	Image SOA (Quadrant) Left Scale	IN	0.000	0.000	0.000
IMAGE_MIN_SPEF	Image PEF(Segment) Left Scale	----	2.000	2.000	2.000
IMAGE_MIN_SRHOB	Image RHOB(Segment) Left Scale	G/C3	2.050	2.050	2.050
JSD_ADN	ADN Acquisition start date	----	5-Sep-08	9-Sep-08	9-Sep-08
LITHO_TYPE_ADN	Lithology (RM)	----	LIME	LIME	LIME
N1FTU_6_RM	ADN: Neutron Bank 1 Far Tubes used :	----	1-2-3	1-2-3	1-2-3
N2FTU_6_RM	ADN: Neutron Bank 2 Far Tubes used :	----	1-2-3	1-2-3	1-2-3
NNTU_8_RM	ADN: Neutron Near Tube used :	----	1-2-3	1-2-3	1-2-3
NTIK_SEL	ADN: Neutron Tick Channel Name	----	FAZ1	FAZ1	FAZ1
SOCNL	Standoff Distance of the CNL Tool	----	1.000	1.000	1.000
SSIZ_ADN	ADN Stabilizer Size	IN	8.250	8.250	8.250
STOH	ADN Density Top of Hole Sector (Left Boundary):	----	SECTOR_0	SECTOR_0	SECTOR_0
TRPM_RM	Average Tool Rotational Speed	RPM	20.000	20.000	20.000
USMIN_RM	ADN:Minimum Ultrasonic standoff (RM)	IN	0.180	0.180	0.180
USWF_RM	ADN:Process Ultrasonic Waveform?	----	YES	YES	YES
VERS_ADN	ADN Downhole Software Version	----	V8.2A	V8.2A	V8.2A
WSDI	Window Size of Dynamic Normalization Image	M	4.572	4.572	4.572

Schlumberger Drilling & Measurements

ID13 Parameter Insert Header Software version 3.0c

Henry 2 VISION Density Neutron RM 500TVD

ARC8A-AA id13_0c_02 SON825 id13_0c_02
ADN id13_0c_02

Format: VISION Density Neutron Log Vertical Scale: 1:500 Graphics File Created: 22-Sep-2008 13:43

PIP SUMMARY

Neutron Ticks, 0.1 ft

Density Ticks, 0.1 ft


ARC Gamma Ray Samples


Rate of Penetration, Averaged over Last
5ft (ROP5_RM)
200 (M/HR) 0


45 Thermal Neutron Porosity (TNPH) (PU) -15


ARC Gamma Ray (GR_ARC)
0 (GAPI) 200


1.95 Bulk Density, Bottom (ROBB) (G/C3) 2.95





















































Master	1.026 (Minimum)	1.043 (Nominal)	1.059 (Maximum)	Master	1.112 (Minimum)	1.155 (Nominal)	1.198 (Maximum)
--------	--------------------	--------------------	--------------------	--------	--------------------	--------------------	--------------------





Master: 21-Aug-2008 19:47																	
8.25-in. Azimuthal Density Neutron Calibration																	
Neutron: 3-Point Calibration																	
Phase	Far Tube 1 Air Point Measure			CPS	Value	Phase	Far Tube 1 Rod Point Measure			CPS	Value	Phase	Far Tube 1 Water Point Measure			CPS	Value
Master					134.4	Master					27.29	Master					17.83
	110.0 (Minimum)	140.3 (Nominal)	170.0 (Maximum)				23.00 (Minimum)	31.16 (Nominal)	37.00 (Maximum)				15.00 (Minimum)	20.65 (Nominal)	25.00 (Maximum)		
Phase	Far Tube 2 Air Point Measure			CPS	Value	Phase	Far Tube 2 Rod Point Measure			CPS	Value	Phase	Far Tube 2 Water Point Measure			CPS	Value
Master					149.2	Master					29.35	Master					19.04
	120.0 (Minimum)	150.4 (Nominal)	180.0 (Maximum)				24.00 (Minimum)	32.40 (Nominal)	38.00 (Maximum)				15.00 (Minimum)	21.52 (Nominal)	26.00 (Maximum)		
Phase	Far Tube 3 Air Point Measure			CPS	Value	Phase	Far Tube 3 Rod Point Measure			CPS	Value	Phase	Far Tube 3 Water Point Measure			CPS	Value
Master					151.6	Master					30.01	Master					19.46
	120.0 (Minimum)	151.5 (Nominal)	180.0 (Maximum)				24.00 (Minimum)	32.40 (Nominal)	38.00 (Maximum)				15.00 (Minimum)	21.53 (Nominal)	26.00 (Maximum)		
Phase	Far Tube 4 Air Point Measure			CPS	Value	Phase	Far Tube 4 Rod Point Measure			CPS	Value	Phase	Far Tube 4 Water Point Measure			CPS	Value
Master					142.4	Master					28.47	Master					18.52
	120.0 (Minimum)	150.4 (Nominal)	180.0 (Maximum)				24.00 (Minimum)	32.40 (Nominal)	38.00 (Maximum)				15.00 (Minimum)	21.52 (Nominal)	26.00 (Maximum)		
Phase	Far Tube 5 Air Point Measure			CPS	Value	Phase	Far Tube 5 Rod Point Measure			CPS	Value	Phase	Far Tube 5 Water Point Measure			CPS	Value
Master					143.3	Master					29.38	Master					18.97
	110.0 (Minimum)	140.3 (Nominal)	170.0 (Maximum)				23.00 (Minimum)	31.16 (Nominal)	37.00 (Maximum)				15.00 (Minimum)	20.65 (Nominal)	25.00 (Maximum)		
Phase	Near Tube 1 Air Point Measure			CPS	Value	Phase	Near Tube 1 Rod Point Measure			CPS	Value	Phase	Near Tube 1 Water Point Measure			CPS	Value
Master					1532	Master					2066	Master					1080
	1300 (Minimum)	1605 (Nominal)	1900 (Maximum)				1800 (Minimum)	2375 (Nominal)	2800 (Maximum)				900.0 (Minimum)	1288 (Nominal)	1500 (Maximum)		
Phase	Near Tube 2 Air Point Measure			CPS	Value	Phase	Near Tube 2 Rod Point Measure			CPS	Value	Phase	Near Tube 2 Water Point Measure			CPS	Value
Master					998.9	Master					895.4	Master					464.6
	800.0 (Minimum)	1027 (Nominal)	1200 (Maximum)				600.0 (Minimum)	989.1 (Nominal)	1200 (Maximum)				300.0 (Minimum)	532.3 (Nominal)	700.0 (Maximum)		
Phase	Near Tube 3 Air Point Measure			CPS	Value	Phase	Near Tube 3 Rod Point Measure			CPS	Value	Phase	Near Tube 3 Water Point Measure			CPS	Value
Master					1553	Master					2216	Master					1154
	1300 (Minimum)	1605 (Nominal)	1900 (Maximum)				1800 (Minimum)	2375 (Nominal)	2800 (Maximum)				900.0 (Minimum)	1288 (Nominal)	1500 (Maximum)		



Master: 21-Aug-2008 19:47											
8.25-in. Azimuthal Density Neutron Calibration											
Neutron: Water Block Check											
Phase		Far Neutron water porosity PU									Value
Master											93.99
		90.00 (Minimum)					100.0 (Nominal)				120.0 (Maximum)























8.25-in. Azimuthal Density Neutron / Equipment Identification											
Primary Equipment:											
Tool Name and Serial Number						ADN8 – AA		43150			
Neutron Logging Source						NSR – M		N400			
Density Logging Source						GSR – J/Z		7793B			
Stabilizer Size						NONE					
Calibration Status						AUTO-					


Master: 20-Aug-2008 6:52														
8.25-in. Azimuthal Density Neutron Calibration														
Density: Magnesium Block														
Phase	LS window 3 – Mg CPS			Value	Phase	SS window 1 – Mg CPS			Value	Phase	SS window 3 – Mg CPS			Value
Master				1866	Master				5971	Master				14120
	250.0 (Minimum)	4125 (Nominal)	8000 (Maximum)			700.0 (Minimum)	9350 (Nominal)	18000 (Maximum)			2500 (Minimum)	23750 (Nominal)	45000 (Maximum)	

Master: 20-Aug-2008 6:52									
8.25-in. Azimuthal Density Neutron Calibration									
Density: Aluminum Block									
Phase	LS window 3 – Al CPS			Value	Phase	SS window 1 – Al CPS			Value
Master				310.0	Master				3339
	50.00 (Minimum)	725.0 (Nominal)	1400 (Maximum)			500.0 (Minimum)	4250 (Nominal)	8000 (Maximum)	
Phase	SS window 3 – Al CPS			Value	Phase	SS window 3 – Al CPS			Value
Master				9393	Master				9393
	1500 (Minimum)	15750 (Nominal)	30000 (Maximum)			1500 (Minimum)	15750 (Nominal)	30000 (Maximum)	

Master: 20-Aug-2008 6:52									
8.25-in. Azimuthal Density Neutron Calibration									
Density: Background									
Phase	LS window 3 – Background CPS			Value	Phase	SS window 1 – Background CPS			Value
Master				50.70	Master				112.9
	15.00 (Minimum)	82.50 (Nominal)	150.0 (Maximum)			40.00 (Minimum)	220.0 (Nominal)	400.0 (Maximum)	
Phase	SS window 3 – Background CPS			Value	Phase	SS window 3 – Background CPS			Value
Master				481.7	Master				481.7
	150.0 (Minimum)	825.0 (Nominal)	1500 (Maximum)			150.0 (Minimum)	825.0 (Nominal)	1500 (Maximum)	

Master: 20-Aug-2008 6:52									
8.25-in. Azimuthal Density Neutron Calibration									
Density: Water Block Check									
Phase	Long spacing water density G/C3			Value	Phase	Short spacing water density G/C3			Value
Master				1.044	Master				1.171
	1.026 (Minimum)	1.043 (Nominal)	1.059 (Maximum)			1.112 (Minimum)	1.155 (Nominal)	1.198 (Maximum)	

Master: 20-Aug-2008 6:52									
8.25-in. Azimuthal Density Neutron Calibration									
Neutron: 3-Point Calibration									
Phase	Far Tube 1 Air Point Measure CPS			Value	Phase	Far Tube 1 Rod Point Measure CPS			Value
Master				135.6	Master				28.60
	110.0 (Minimum)	140.3 (Nominal)	170.0 (Maximum)			23.00 (Minimum)	31.16 (Nominal)	37.00 (Maximum)	
Phase	Far Tube 2 Air Point Measure CPS			Value	Phase	Far Tube 2 Rod Point Measure CPS			Value
Master				150.2	Master				31.13
	120.0 (Minimum)	150.4 (Nominal)	180.0 (Maximum)			24.00 (Minimum)	32.40 (Nominal)	38.00 (Maximum)	
Phase	Far Tube 3 Air Point Measure CPS			Value	Phase	Far Tube 3 Rod Point Measure CPS			Value
Master				149.2	Master				30.38
	120.0 (Minimum)	151.5 (Nominal)	180.0 (Maximum)			24.00 (Minimum)	32.40 (Nominal)	38.00 (Maximum)	
Phase	Far Tube 4 Air Point Measure CPS			Value	Phase	Far Tube 4 Rod Point Measure CPS			Value
Master				143.9	Master				29.23
	120.0 (Minimum)	150.4 (Nominal)	180.0 (Maximum)			24.00 (Minimum)	32.40 (Nominal)	38.00 (Maximum)	
Phase	Far Tube 5 Air Point Measure CPS			Value	Phase	Far Tube 5 Rod Point Measure CPS			Value
Master				138.5	Master				29.68
	110.0 (Minimum)	140.3 (Nominal)	170.0 (Maximum)			23.00 (Minimum)	31.16 (Nominal)	37.00 (Maximum)	
Phase	Near Tube 1 Air Point Measure CPS			Value	Phase	Near Tube 1 Rod Point Measure CPS			Value
Master				1532	Master				2095
	1300 (Minimum)	1605 (Nominal)	1900 (Maximum)			1800 (Minimum)	2375 (Nominal)	2800 (Maximum)	
Phase	Near Tube 2 Air Point Measure CPS			Value	Phase	Near Tube 2 Rod Point Measure CPS			Value
Master				980.1	Master				900.5
	800.0 (Minimum)	1027 (Nominal)	1200 (Maximum)			600.0 (Minimum)	989.1 (Nominal)	1200 (Maximum)	
Phase	Near Tube 3 Air Point Measure CPS			Value	Phase	Near Tube 3 Rod Point Measure CPS			Value
Master				1535	Master				2132
	1300 (Minimum)	1605 (Nominal)	1900 (Maximum)			1800 (Minimum)	2375 (Nominal)	2800 (Maximum)	
Phase	Near Tube 1 Water Point Measure CPS			Value	Phase	Near Tube 1 Water Point Measure CPS			Value
Master				1089	Master				1089
	900.0 (Minimum)	1288 (Nominal)	1500 (Maximum)			900.0 (Minimum)	1288 (Nominal)	1500 (Maximum)	
Phase	Near Tube 2 Water Point Measure CPS			Value	Phase	Near Tube 2 Water Point Measure CPS			Value
Master				467.7	Master				467.7
	300.0 (Minimum)	532.3 (Nominal)	700.0 (Maximum)			300.0 (Minimum)	532.3 (Nominal)	700.0 (Maximum)	
Phase	Near Tube 3 Water Point Measure CPS			Value	Phase	Near Tube 3 Water Point Measure CPS			Value
Master				1113	Master				1113
	900.0 (Minimum)	1288 (Nominal)	1500 (Maximum)			900.0 (Minimum)	1288 (Nominal)	1500 (Maximum)	

Master: 20-Aug-2008 6:52									
8.25-in. Azimuthal Density Neutron Calibration									
Neutron: Water Block Check									
Phase	Far Neutron water porosity PU							Value	
Master								0.02	
	0.00 (Minimum) 0.02 (Nominal) 0.05 (Maximum)								











Master	90.00 (Minimum)	100.0 (Nominal)	120.0 (Maximum)	101.9
--------	--------------------	--------------------	--------------------	-------











8.25-in. Array Resistivity Compensated / Equipment Identification


Primary Equipment:
Tool Name and Serial Number
ARC825 Calibration Status

ARC8 – AA

1106

Master: 20–Aug–2008 15:09											
8.25-in. Array Resistivity Compensated Calibration											
Resistivity: Air											
Phase	Phase–Shift T1		Value	Phase	Phase–Shift T2		Value	Phase	Phase–Shift T3		Value
Master			0.5449	Master			–0.4380	Master			0.4321
	–3.900 (Minimum)	0.1000 (Nominal)	4.100 (Maximum)		–3.900 (Minimum)	0.1000 (Nominal)	4.100 (Maximum)		–3.900 (Minimum)	0.1000 (Nominal)	4.100 (Maximum)
Phase	Phase–Shift T4		Value	Phase	Phase–Shift T5		Value	Phase	Phase–Shift T1 at 400KHz		Value
Master			–0.5454	Master			0.4138	Master			0.3618
	–3.900 (Minimum)	0.1000 (Nominal)	4.100 (Maximum)		–3.900 (Minimum)	0.1000 (Nominal)	4.100 (Maximum)		–3.900 (Minimum)	0.1000 (Nominal)	4.100 (Maximum)
Phase	Phase–Shift T2 at 400KHz		Value	Phase	Phase–Shift T3 at 400KHz		Value	Phase	Phase–Shift T4 at 400KHz		Value
Master			–0.4216	Master			0.3890	Master			–0.4442
	–3.900 (Minimum)	0.1000 (Nominal)	4.100 (Maximum)		–3.900 (Minimum)	0.1000 (Nominal)	4.100 (Maximum)		–3.900 (Minimum)	0.1000 (Nominal)	4.100 (Maximum)
Phase	Phase–Shift T5 at 400KHz		Value								
Master			0.3747								
	–3.900 (Minimum)	0.1000 (Nominal)	4.100 (Maximum)								

Master: 20–Aug–2008 15:09											
8.25-in. Array Resistivity Compensated Calibration											
Resistivity: Air											
Phase	Attenuation T1		Value	Phase	Attenuation T2		Value	Phase	Attenuation T3		Value
Master			8.569	Master			6.137	Master			5.265
	6.500 (Minimum)	8.500 (Nominal)	10.50 (Maximum)		4.500 (Minimum)	6.500 (Nominal)	8.500 (Maximum)		2.500 (Minimum)	4.500 (Nominal)	6.500 (Maximum)
Phase	Attenuation T4		Value	Phase	Attenuation T5		Value	Phase	Attenuation T1 at 400KHz		Value
Master			4.087	Master			3.849	Master			8.553
	2.600 (Minimum)	4.600 (Nominal)	6.600 (Maximum)		1.600 (Minimum)	3.600 (Nominal)	5.600 (Maximum)		6.500 (Minimum)	8.500 (Nominal)	10.50 (Maximum)
Phase	Attenuation T2 at 400KHz		Value	Phase	Attenuation T3 at 400KHz		Value	Phase	Attenuation T4 at 400KHz		Value
Master			6.158	Master			5.247	Master			4.104
	4.500 (Minimum)	6.500 (Nominal)	8.500 (Maximum)		2.500 (Minimum)	4.500 (Nominal)	6.500 (Maximum)		2.600 (Minimum)	4.600 (Nominal)	6.600 (Maximum)
Phase	Attenuation T5 at 400KHz		Value								
Master			3.841								
	1.600 (Minimum)	3.600 (Nominal)	5.600 (Maximum)								

Master: 20–Aug–2008 10:20									
8.25-in. Array Resistivity Compensated Calibration									
Gamma Ray: Blanket									
Phase	Gamma ray factor (equals Calibration Gain multiplied by API Gain Factor) CPS							Value	
Master								7.399	
	4.960 (Minimum)	7.200 (Nominal)				9.650 (Maximum)			

8.25-in. Array Resistivity Compensated / Equipment Identification

Primary Equipment:

Tool Name and Serial Number

ARC825 Calibration Status

ARC8 – AA











1871

—

Master: 28-Jul-2008 20:41

8.25-in. Array Resistivity Compensated Calibration







Resistivity: Air

Phase	Phase-Shift T1	Value	Phase	Phase-Shift T2	Value	Phase	Phase-Shift T3	Value
Master		2.991	Master		-2.875	Master		2.903
	-3.900 (Minimum) 0.1000 (Nominal) 4.100 (Maximum)			-3.900 (Minimum) 0.1000 (Nominal) 4.100 (Maximum)			-3.900 (Minimum) 0.1000 (Nominal) 4.100 (Maximum)	
Phase	Phase-Shift T4	Value	Phase	Phase-Shift T5	Value	Phase	Phase-Shift T1 at 400KHz	Value
Master		-2.905	Master		2.873	Master		-1.569
	-3.900 (Minimum) 0.1000 (Nominal) 4.100 (Maximum)			-3.900 (Minimum) 0.1000 (Nominal) 4.100 (Maximum)			-3.900 (Minimum) 0.1000 (Nominal) 4.100 (Maximum)	
Phase	Phase-Shift T2 at 400KHz	Value	Phase	Phase-Shift T3 at 400KHz	Value	Phase	Phase-Shift T4 at 400KHz	Value
Master		1.403	Master		-1.514	Master		1.425
	-3.900 (Minimum) 0.1000 (Nominal) 4.100 (Maximum)			-3.900 (Minimum) 0.1000 (Nominal) 4.100 (Maximum)			-3.900 (Minimum) 0.1000 (Nominal) 4.100 (Maximum)	
Phase	Phase-Shift T5 at 400KHz	Value						
Master		-1.540						
	-3.900 (Minimum) 0.1000 (Nominal) 4.100 (Maximum)							

Master: 28-Jul-2008 20:41

8.25-in. Array Resistivity Compensated Calibration

Resistivity: Air

Phase	Attenuation T1	Value	Phase	Attenuation T2	Value	Phase	Attenuation T3	Value
Master		8.288	Master		6.362	Master		5.012
	6.500 (Minimum) 8.500 (Nominal) 10.50 (Maximum)			4.500 (Minimum) 6.500 (Nominal) 8.500 (Maximum)			2.500 (Minimum) 4.500 (Nominal) 6.500 (Maximum)	
Phase	Attenuation T4	Value	Phase	Attenuation T5	Value	Phase	Attenuation T1 at 400KHz	Value
Master		4.319	Master		3.602	Master		8.320
	2.600 (Minimum) 4.600 (Nominal) 6.600 (Maximum)			1.600 (Minimum) 3.600 (Nominal) 5.600 (Maximum)			6.500 (Minimum) 8.500 (Nominal) 10.50 (Maximum)	

Phase	Attenuation T2 at 400KHz	Value	Phase	Attenuation T3 at 400KHz	Value	Phase	Attenuation T4 at 400KHz	Value
Master	<div><div></div></div>	6.340	Master	<div><div></div></div>	5.037	Master	<div><div></div></div>	4.302
	4.500 (Minimum) 6.500 (Nominal) 8.500 (Maximum)			2.500 (Minimum) 4.500 (Nominal) 6.500 (Maximum)			2.600 (Minimum) 4.600 (Nominal) 6.600 (Maximum)	
Phase	Attenuation T5 at 400KHz	Value						
Master	<div><div></div></div>	3.639						
	1.600 (Minimum) 3.600 (Nominal) 5.600 (Maximum)							

Master: 28-Jul-2008 14:35								
8.25-in. Array Resistivity Compensated Calibration								
Gamma Ray: Blanket								
Phase	Gamma ray factor (equals Calibration Gain multiplied by API Gain Factor) CPS					Value		
Master	<div><div></div></div>					7.658		
	4.960 (Minimum) 7.200 (Nominal) 9.650 (Maximum)							

SCHLUMBERGER
Survey report

Client..... Santos Limited
Field..... Otway

Well..... Henry-2
API number..... 08ASQ0011
Engineer..... Anagh Kohli

Rig..... Ocean Patriot
STATE..... Victoria

Spud date..... 25-Aug-08
Last survey date..... 13-Sep-08
Total accepted surveys... 72
MD of first survey..... 0.00 m
MD of last survey..... 2042.00 m

----- Survey calculation methods-----
Method for positions..... Minimum curvature
Method for DLS..... Mason & Taylor

----- Depth reference -----
Permanent datum..... MSL
Depth reference..... Driller's Depth
GL above permanent..... -67.00 m
KB above permanent..... 20.80 m
DF above permanent..... 20.80 m

----- Vertical section origin-----
Latitude (+N/S-)..... 0.00 m
Departure (+E/W-)..... 0.00 m

----- Geomagnetic data -----
Magnetic model..... BGM version 2008
Magnetic date..... 29-Aug-2008
Magnetic field strength... 1216.32 HCNT
Magnetic dec (+E/W-)..... 10.77 degrees
Magnetic dip..... -69.86 degrees

----- MWD survey Reference Criteria -----
Reference G..... 1000.07 mGal
Reference H..... 1216.32 HCNT
Reference Dip..... -69.86 degrees
Tolerance of G..... (+/-) 2.50 mGal
Tolerance of H..... (+/-) 6.00 HCNT
Tolerance of Dip..... (+/-) 0.45 degrees

Departure (+E/W-).....: 0.00 m

Tolerance of Dip.....: (+/-) 0.45 degrees

----- Platform reference point-----

Latitude (+N/S-).....:

Departure (+E/W-).....:

Azimuth from Vsect Origin to target: 119.01 degrees

----- Corrections-----

Magnetic dec (+E/W-).....: 10.77 degrees

Grid convergence (+E/W-)..: -1.01 degrees

Total az corr (+E/W-).....: 11.78 degrees

(Total az corr = magnetic dec - grid conv)

Survey Correction Type ...:

I=Sag Corrected Inclination

M=Schlumberger Magnetic Correction

S=Shell Magnetic Correction

F=Failed Axis Correction

R=Magnetic Resonance Tool Correction

D=Dmag Magnetic Correction

[(c)2008 IDEAL ID13_OC_11]

SCHLUMBERGER Survey Report

Seq #	Measured depth (m)	Incl angle (deg)	Azimuth angle (deg)	Course length (m)	TVD depth (m)	Vertical section (m)	Displ +N/S- (m)	Displ +E/W- (m)	Total displ (m)	At Azim (deg)	DLS (deg/ 100f)	Srvy tool type	Tool Corr (deg)
1	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	TIP	None
2	87.00	0.00	0.00	87.00	87.00	0.00	0.00	0.00	0.00	0.00	0.00	MS	None
3	100.54	0.86	166.76	13.54	100.54	0.07	-0.10	0.02	0.10	166.76	1.94	MS	None
4	121.29	0.69	181.46	20.75	121.29	0.23	-0.38	0.06	0.38	171.55	0.38	MS	None
5	139.00	0.44	330.20	17.71	139.00	0.22	-0.42	0.02	0.42	177.40	1.88	MS	None
6	168.19	0.76	319.12	29.19	168.19	-0.06	-0.18	-0.16	0.24	222.29	0.35	MS	None
7	196.26	0.86	317.61	28.07	196.25	-0.43	0.12	-0.43	0.44	285.32	0.11	MS	None
8	224.34	0.90	318.13	28.08	224.33	-0.84	0.44	-0.72	0.84	301.38	0.04	MS	None
9	252.42	0.82	320.95	28.08	252.41	-1.23	0.76	-0.99	1.25	307.41	0.10	MS	None
10	280.48	0.85	321.06	28.06	280.46	-1.61	1.07	-1.25	1.65	310.75	0.03	MS	None
11	309.36	0.90	321.89	28.88	309.34	-2.02	1.42	-1.52	2.08	313.01	0.05	MS	None
12	338.11	0.88	317.75	28.75	338.09	-2.44	1.76	-1.81	2.53	314.22	0.07	MS	None
13	366.97	0.91	337.60	28.86	366.94	-2.83	2.14	-2.05	2.96	316.24	0.33	MS	None
14	395.76	0.18	193.03	28.79	395.73	-2.99	2.30	-2.14	3.15	317.07	1.12	MS	None
15	424.60	0.23	186.43	28.84	424.57	-2.96	2.20	-2.16	3.09	315.56	0.06	MS	None
16	453.40	0.22	174.07	28.80	453.37	-2.90	2.09	-2.16	3.01	314.05	0.05	MS	None
17	482.27	0.28	178.70	28.87	482.24	-2.84	1.96	-2.15	2.92	312.37	0.07	MS	None
18	511.15	0.30	175.17	28.88	511.12	-2.76	1.82	-2.15	2.81	310.29	0.03	MS	None
19	540.11	0.32	168.39	28.96	540.08	-2.66	1.66	-2.12	2.70	308.09	0.04	MS	None
20	568.89	0.41	174.22	28.78	568.86	-2.55	1.48	-2.10	2.57	305.27	0.10	MS	None
21	597.83	0.27	181.06	28.94	597.80	-2.46	1.31	-2.09	2.47	302.14	0.15	MS	None
22	626.63	0.41	176.71	28.80	626.60	-2.37	1.14	-2.08	2.37	298.71	0.15	MS	None
23	634.07	0.47	178.32	7.44	634.04	-2.34	1.08	-2.08	2.35	297.52	0.25	MS	None
24	681.58	0.29	157.36	47.51	681.55	-2.15	0.78	-2.03	2.17	290.99	0.14	PUP	None
25	740.06	0.45	140.43	58.48	740.03	-1.82	0.46	-1.82	1.88	284.28	0.10	PUP	None
26	768.28	0.83	157.79	28.22	768.24	-1.56	0.19	-1.68	1.69	276.46	0.46	PUP	None
27	797.08	2.50	141.89	28.80	797.03	-0.82	-0.50	-1.21	1.31	247.65	1.82	PUP	None
28	826.15	3.39	139.33	29.07	826.06	0.57	-1.65	-0.26	1.67	188.93	0.94	PUP	None
29	854.44	3.40	141.08	28.29	854.30	2.13	-2.94	0.81	3.05	164.52	0.11	PUP	None
30	883.67	3.87	140.62	29.23	883.47	3.85	-4.37	1.98	4.80	155.60	0.49	PUP	None

[(c)2008 IDEAL ID13_OC_11]

SCHLUMBERGER Survey Report

Seq #	Measured depth (m)	Incl angle (deg)	Azimuth angle (deg)	Course length (m)	TVD depth (m)	Vertical section (m)	Displ +N/S- (m)	Displ +E/W- (m)	Total displ (m)	At Azim (deg)	DLS (deg/ 100f)	Srvy tool type	Tool Corr (deg)
31	912.33	4.77	142.55	28.66	912.05	5.85	-6.07	3.32	6.92	151.30	0.97	PUP	None
32	940.43	6.91	146.93	28.10	940.01	8.41	-8.41	4.95	9.76	149.50	2.37	PUP	None
33	969.38	10.03	149.10	28.95	968.64	12.13	-12.03	7.20	14.02	149.11	3.30	PUP	None
34	998.24	13.64	148.11	28.86	996.88	17.28	-17.08	10.29	19.94	148.94	3.82	PUP	None
35	1026.48	16.66	146.70	28.24	1024.13	23.78	-23.29	14.27	27.32	148.50	3.28	PUP	None
36	1056.39	19.21	141.25	29.91	1052.59	32.13	-30.72	19.71	36.49	147.32	3.11	PUP	None
37	1084.97	21.95	138.51	28.58	1079.34	41.52	-38.39	26.19	46.47	145.69	3.10	PUP	None
38	1112.81	24.41	135.23	27.84	1104.94	51.95	-46.37	33.69	57.32	144.00	3.04	PUP	None
39	1141.90	25.91	132.79	29.09	1131.27	63.90	-54.95	42.59	69.53	142.23	1.91	PUP	None
40	1169.55	27.21	130.42	27.65	1156.00	75.96	-63.16	51.83	81.71	140.62	1.85	PUP	None
41	1198.94	28.27	128.23	29.39	1182.01	89.42	-71.82	62.42	95.15	139.01	1.52	PUP	None
42	1228.12	29.96	126.70	29.18	1207.50	103.46	-80.45	73.69	109.10	137.51	1.93	PUP	None
43	1257.97	31.15	125.30	29.85	1233.21	118.52	-89.37	85.97	124.00	136.11	1.42	PUP	None
44	1287.26	34.00	121.48	29.29	1257.89	134.24	-98.03	99.14	139.42	134.68	3.66	PUP	None
45	1315.37	36.85	115.74	28.11	1280.80	150.51	-105.79	113.44	155.12	133.00	4.75	PUP	None
46	1344.58	38.72	112.58	29.21	1303.89	168.34	-113.11	129.77	172.14	131.08	2.81	PUP	None
47	1374.02	39.86	112.30	29.44	1326.67	186.86	-120.22	147.00	189.90	129.28	1.19	PUP	None
48	1402.09	40.08	111.24	28.07	1348.18	204.75	-126.91	163.74	207.17	127.78	0.78	PUP	None
49	1431.69	39.39	110.89	29.60	1370.95	223.49	-133.71	181.40	225.36	126.39	0.75	PUP	None
50	1460.30	38.67	109.79	28.61	1393.17	241.30	-139.98	198.29	242.72	125.22	1.06	PUP	None
51	1488.25	37.49	109.07	27.95	1415.17	258.29	-145.71	214.55	259.35	124.18	1.37	PUP	None
52	1519.61	38.21	109.48	31.36	1439.93	277.26	-152.06	232.71	277.99	123.16	0.74	PUP	None
53	1537.83	38.05	110.01	18.22	1454.27	288.36	-155.86	243.30	288.94	122.64	0.61	PUP	None
54	1548.79	38.12	110.29	10.96	1462.89	295.04	-158.19	249.65	295.55	122.36	0.52	PUP	None
55	1577.82	39.48	111.06	29.03	1485.52	313.04	-164.62	266.66	313.38	121.69	1.52	PUP	None
56	1606.72	41.45	112.42	28.90	1507.50	331.64	-171.57	284.08	331.87	121.13	2.28	PUP	None
57	1634.98	43.80	113.39	28.26	1528.30	350.67	-179.02	301.71	350.82	120.68	2.63	PUP	None
58	1663.98	45.65	114.57	29.00	1548.90	371.00	-187.31	320.35	371.10	120.32	2.13	PUP	None
59	1692.29	47.20	115.52	28.31	1568.41	391.46	-196.00	338.93	391.52	120.04	1.83	PUP	None
60	1720.65	49.49	115.31	28.36	1587.26	412.61	-205.09	358.07	412.64	119.80	2.47	PUP	None

Seq # -	Measured depth (m)	Incl angle (deg)	Azimuth angle (deg)	Course length (m)	TVD depth (m)	Vertical section (m)	Displ +N/S- (m)	Displ +E/W- (m)	Total displ (m)	At Azim (deg)	DLS (deg/ 100f)	Srvy tool type	Tool Corr (deg)
61	1751.15	52.16	116.21	30.50	1606.53	436.21	-215.37	379.36	436.23	119.58	2.76	PUP	None
62	1779.21	54.97	116.68	28.06	1623.19	458.76	-225.42	399.57	458.77	119.43	3.08	PUP	None
63	1807.62	57.42	116.67	28.41	1638.99	482.34	-236.02	420.66	482.35	119.30	2.63	PUP	None
64	1836.56	59.33	117.70	28.94	1654.17	506.97	-247.28	442.58	506.98	119.19	2.21	PUP	None
65	1865.80	59.29	117.83	29.24	1669.09	532.11	-258.99	464.83	532.11	119.13	0.12	PUP	None
66	1895.54	59.36	118.49	29.74	1684.27	557.69	-271.06	487.38	557.69	119.08	0.59	PUP	None
67	1924.23	60.08	118.95	28.69	1698.73	582.46	-282.97	509.11	582.46	119.07	0.87	PUP	None
68	1952.67	60.05	119.47	28.44	1712.92	607.11	-295.00	530.62	607.11	119.07	0.48	PUP	None
69	1980.36	59.99	119.22	27.69	1726.76	631.09	-306.75	551.53	631.09	119.08	0.25	PUP	None
70	2007.97	60.08	118.21	27.61	1740.55	655.01	-318.24	572.50	655.01	119.07	0.97	PUP	None
71	2022.07	60.26	118.69	14.10	1747.57	667.24	-324.07	583.26	667.24	119.06	0.98	PUP	None
72	2042.00	60.35	118.42	19.93	1757.44	684.55	-332.35	598.47	684.55	119.04	0.38	Proj.	To TD

Company: Santos Limited

Well: Henry 2
Field: Otway
Rig: Ocean Patriot
State: Victoria



VISION Density Neutron
1:500 True Vertical Depth
Recorded Mode Log