

CONTINUED ..2

RIG : Hunt Energy Rig-2
PERMIT : PEP 152, Otway Basin

DATE:	13-Jun-04
REPORT No:	6
D.F.S:	4.5

KILLARNEY EPRL-1

STATUS @ 2400 HRS:	Drilling ahead in 8.1/2" hole at 661m.
---------------------------	--

[illegible]

OPS : Clifton Fm top @ 418m (39mH); Narrawaturk Marl top @ 440m (37mH); Mepunga Fm top @ 445m (67mH)
Dilwyn Fm top @ 538m (56mH); possible top Pebble Point Fm @ 798m.

0600 HRS : Drill ahead in 8.1/2" hole from 661m to 798m at avg ROP 22.8m/hr and circulate up bottomhole sample at 0600hrs.

EXT 24 HRS : *Drill ahead in 8.1/2" hole and evaluate shows - possible wiper trip.*

TRANSPORTATION	PERSONNEL		PROGRAMME COSTS	
	CONTRACTOR	20	DAILY AU \$:	
	OPERATOR	2	CUMULATIVE AU \$:	
	SERVICE CO	5		
			REPORTED TO :	J. Slater
			REPORTED BY :	V. Ozolins
			END OF REPORT	
	TOTAL :	27		

END OF REPORT