

Report # : 4 Date : 01/10/2001

Page : 1

Well Permit : VIC/P43 **Rig:** Ocean Bounty **Water Depth (m):** 82 **Well Start:** 25/09/01 9:48

Days on Well :	3.69	Depth (m) :	565	Supervisor(s):	D.Bell & J. Trethewie
Days from Spud :	2.83	TVD (m) :	565	Rig M.I.C :	Dave Deron
Total Budget Days (P50) :	25.7	Progress(m) :	0		
Progress Budget Days (P50):	5.74	Rig Heading(°):	250		
AFE Cost :	\$14,540,000				
Cumulative Cost :	\$4,356,655				

Ops 00:00 to 06:00 : Ran in hole with 12-1/4" BHA. Tested LMRP connector and function tested diverter. Commenced drilling out cement plugs.

Ops Summary (24 hrs) : Ran BOP's and riser. Made up 12-1/4" BHA and commenced running in the hole.

Start	Hours	Depth (m)	DT/ILT	Operations
17 1/2"				
0:00	0.25	565	0	Laid out 18-3/4" running tool and SSR plug launcher.
0:15	1.00	565	0	Held JSA. Rigged up to run riser and BOP's.
1:15	0.75	565	0	Made up riser double and racked back.
2:00	1.00	565	0	Moved BOP's to moonpool and made up LMRP to BOP's.
3:00	1.75	565	0	Function tested BOP's on both pods. Installed guidelines.
4:45	3.25	565	0	Ran BOP's on riser double. Pressure tested choke and kill lines to 250psi (1.7MPa) for 5 minutes and 5000psi (34.5MPa) for 10 minutes.
8:00	1.00	565	0	Continued running BOP's on riser. Installed slip joint and landing joint.
9:00	1.50	565	0	Installed choke and kill lines. Pressure tested to 250psi (1.7MPa) for 5 minutes and 5000psi (34.5MPa) for 10 minutes.
10:30	3.50	565	0	Held JSA. Fitted tensioner lines and pod line saddles.
14:00	1.75	565	0	Landed BOP. Confirmed latch with 50klbs (22.7 tonnes) overpull. Stroked out slip joint and installed diverter. Applied 20klbs (9.1 tonnes) overpull. OK. Other activities. Pressure tested 13-3/8" casing wellhead connector against shear ram to 500psi (0.3 Mpa) for 5 minutes and 3500psi (1.6MPa) for 1 hour.
15:45	0.50	565	0	Rigged down riser handling equipment.
16:15	1.75	565	0	Picked up and broke out Dowell Deepsea Express cement head and laid out same. Made up 10-3/4" casing hanger and running tool and laid out same.
12 1/4"				
18:00	1.50	565	0	Held JSA. Slipped and cut 36.9m drill line.
19:30	3.50	565	0	Held JSA. Made up 12-1/4" BHA and function tested MWD.

Report # : 4 Date : 01/10/2001

Page : 2

Well Permit : VIC/P43 **Rig:** Ocean Bounty **Water Depth (m):** 82 **Well Start:** 25/09/01 9:48

12 1/4"

23:00 1.00 565 0 Ran in hole to 181mRT.

Report Duration (in hours) 24

Report # : 4 Date : 01/10/2001

Page : 3

Well Permit : VIC/P43

Rig: Ocean Bounty

Water Depth (m): 82

Well Start:

25/09/01 9:48

Casing - Mud and Survey Data

Last casing: 13-3/8" @ 558mRT

Liner:

Last BOP: 01/10/2001

Mud type : Aquadrill

Mud density : 1.14

Mud and/or Last survey: 0.5deg inclination @ 561mRT.

Survey comments: Received 1085bbls 1.14sg Aquadrill from Pacific Conqueror.

Riser

Riser tension : 240 klbs

Riser angle : 0.5

Hole position :

Comments :

Weather Information

Wave (m): 1.2 **Swell (m):** 3.0 **Wind (kn):** 30 knots @ 325deg

Temp (°C): 16 **Heave (m) :** 2 **Pitch (°):** 1 **Roll (°):** 0.8

Rig Heading(°): 250

Weather comments: Moderate winds and swell throughout the day.

Support Vessel Movements

Pacific Conqueror:
On standby at rig.

Pacific Sentinel:
On standby at rig.

OHSE Reports

	Daily	Cumul.
LTI's :	0	0
TRC's :	0	1
Incident Reports :	0	3
Stop Cards :	2	26
Stop Tours :	0	0
Days since last LTI :		1463

Materials

Barite (t or sx)	2800	Fuel (m3)	381
Gel (t or sx)	1150	HeliFuel(ltrs)	4390
Brine (m3)	0	Drill Water (m3)	555
Cement (t or sx)	400	Pot Water (m3)	98
Blend (t or sx)	260		
Base oil (m3)	0		

Personnel on Board

WEL	5	BHI Logging	6
DOGC	65	Dowell Schlumberger	1
Stolt Comex	6	Dril-Quip	1
Halliburton	1	Fugro	0
BHI Mud	2	Weatherford	2
Schlumberger	0	Anadril Schlumberger	3
Lawson & Treloar	0	Smith	0
Baker Oil Tools	0	Linkweld	0

Total POB : 92

Notes/Memo

HSE:

1. Man with injured finger was examined by a doctor onshore. Finger was found to be dislocated (not broken as originally suspected). Finger has been treated and man is fit to return to work.

Shipping:

7 vessels logged. All vessels no less than 6.0Nm from rig.

Weather Forecast:

Fresh north westerly winds moderating as a weak cold front passes. Winds strength is expected to increase late tomorrow.