

**Report # : 1      Date : 28/09/2001**

**Page : 1**

**Well Permit :** VIC/P43      **Rig:** Ocean Bounty      **Water Depth (m):** 82      **Well Start:** 25/09/01 9:48

<b>Days on Well :</b>	0.69	<b>Depth (m) :</b>	0	<b>Supervisor(s):</b>	M. Jackson & J. Trethewie
<b>Days from Spud :</b>	0	<b>TVD (m) :</b>	0	<b>Rig M.I.C :</b>	Dave Deron
<b>Total Budget Days (P50) :</b>	25.7	<b>Progress(m) :</b>	0		
<b>Progress Budget Days (P50):</b>	1.4	<b>Rig Heading(°):</b>	250		
<b>AFE Cost :</b>	\$14,540,000				
<b>Cumulative Cost :</b>	\$2,435,130				

**Ops 00:00 to 06:00 :** Completed running secondary anchors. Ran TGB to seabed with 36" drill ahead assembly. Commenced drilling 36" hole to 141mRT.

**Ops Summary (24 hrs) :** Completed towing Ocean Bounty from Thylacine-2 location to Geographe North-1 location. Ran primary anchors and commenced running secondary anchors.

<b>Start</b>	<b>Hours</b>	<b>Depth (m)</b>	<b>DT/ILT</b>	<b>Operations</b>
<b>Pre Ops</b>				
7:30	9.00		0	Rig on tow from Thylacine-2 location to Geographe North-1 location.
16:30	4.25		0	Ran primary anchors.
20:45	3.25		0	Ran secondary anchors.
<b>Report Duration (in hours)</b>		16.5		

**Report # : 1      Date : 28/09/2001**

**Page : 2**

**Well Permit :** VIC/P43

**Rig:** Ocean Bounty

**Water Depth (m):** 82

**Well Start:**

25/09/01 9:48

**Casing - Mud and Survey Data**

**Last casing:**

**Liner:**

**Last BOP:**

**Mud type :** Seawater/Gel

**Mud density :** 1.05

**Mud and/or** Mixing Pre-Hydrated Bentonite for 36" hole section.

**Survey comments:**

**Riser**

**Riser tension :**

**Riser angle :**

**Hole position :**

**Comments :**

**Weather Information**

**Wave (m):** 0.9    **Swell (m):** 2.1    **Wind (kn):** 25 knots @ 350deg

**Temp (°C):** 16    **Heave (m) :** 0    **Pitch (°):** 0.6    **Roll (°):** 0.6

**Rig Heading(°):** 250

**Weather comments:** Mild, calm conditions throughout the day.

**Support Vessel Movements**

Pacific Conqueror:  
Running anchors.

Pacific Sentinel:  
Running anchors.

**OHSE Reports**

	Daily	Cumul.
<b>LTI's :</b>	0	0
<b>TRC's :</b>	0	0
<b>Incident Reports :</b>	1	1
<b>Stop Cards :</b>	4	4
<b>Stop Tours :</b>	0	0
<b>Days since last LTI :</b>		1460

**Materials**

<b>Barite (t or sx)</b>	1469	<b>Fuel (m3)</b>	267
<b>Gel (t or sx)</b>	800	<b>HeliFuel(ltrs)</b>	4985
<b>Brine (m3)</b>	0	<b>Drill Water (m3)</b>	490
<b>Cement (t or sx)</b>	1420	<b>Pot Water (m3)</b>	98
<b>Blend (t or sx)</b>	260		
<b>Base oil (m3)</b>	0		

**Personnel on Board**

WEL	5	BHI Logging	2
DOGC	64	Dowell Schlumberger	1
Stolt Comex	6	Dril-Quip	1
Halliburton	1	Fugro	2
BHI Mud	2	Weatherford	1
Schlumberger	0	DMS	1
Lawson & Treloar	1	Smith	0
Baker Oil Tools	0	Linkweld	0

**Total POB : 87**

**Notes/Memo**

**HSE:**

First Mate from Pacific Sentinel jammed left ring finger while closing the weather hatch during anchor running operations. He was brought up to the rig and received first aid to the finger, which had sustained a small contusion. After treatment he returned to work.

**Daily Cost:**

Cumulative Cost includes 50% of cost of tow from Esso's Pilchard-1 well to Thylacine-2.

**Other Activities:**

Conducted pre-spud meeting for Geographe North-1 with drill crew arriving today, deck crew and third party contractors.

**Shipping:**

3 vessels logged. All vessels at least 15.4Nm from rig.

**Weather Forecast:**

**Report # : 1      Date : 28/09/2001**

**Page : 3**

**Well Permit :** VIC/P43      **Rig:** Ocean Bounty      **Water Depth (m):** 82      **Well Start:** 25/09/01 9:48

Calm, mild conditions continuing throughout the weekend but expecting to deteriorate late Sunday as low pressure system approaches.