

Report # : 12 Date : 09/10/2001

Page : 1

Well Permit : VIC/P43 **Rig:** Ocean Bounty **Water Depth (m):** 82 **Well Start:** 25/09/01 9:48

Days on Well :	11.7	Depth (m) :	2156	Supervisor(s):	D. Bell & S. Job
Days from Spud :	10.8	TVD (m) :	2156	Rig M.I.C :	Dave Deron
Total Budget Days (P50) :	25.7	Progress(m) :	0		
Progress Budget Days (P50):	20.8	Rig Heading(°):	250		
AFE Cost :	\$14,540,000				
Cumulative Cost :	\$8,459,000				

Ops 00:00 to 06:00 : Completed wireline run #3 CST. POOH and recovered 29/30 SWCs (misfire at 1964mRT). Rigged down wireline. Held JSA. Picked up and RIH with slotted mule shoe on 9 stands of 3-1/2" drill pipe. RIH with cement stinger on 5" drill pipe.

Ops Summary (24 hrs) : Rigged up to run Schlumberger wireline logs. Completed two logging runs; run #1 PEX-DSI-GPIT (8.50hrs) and run #2 CSAT-GR (9.75hrs). RIH with logging run #3 CST-GR and fired the first 13 of the 30 side wall cores (SWCs).

Start	Hours	Depth (m)	DT/ILT	Operations
8 1/2"				
0:00	1.75	2156	0	Held JSA and rigged up to run Schlumberger wireline logs.
1:45	8.50	2156	0	Ran log #1 PEX-DSI-GPIT from 2155 to 1788mRT. POOH and rigged down.
10:15	9.75	2156	0	Rigged up and ran log #2 CSAT-GR (checkshots) from 2153 to 800mRT. POOH and rigged down.
20:00	4.00	2156	0.5 D03	Rigged up and commenced running log#3 CST-GR. 17 of 30 side wall cores still to be fired.
Report Duration (in hours)		24		

Report # : 12 Date : 09/10/2001

Page : 2

Well Permit : VIC/P43

Rig: Ocean Bounty

Water Depth (m): 82

Well Start:

25/09/01 9:48

Casing - Mud and Survey Data

Last casing: 9-5/8" @ 1784mRT

Liner:

Last BOP: 06/10/2001

Mud type : Aquadril

Mud density : 1.15

Mud and/or Last survey: 0.66deg inc @ 2143mRT
Survey comments:

Riser

Riser tension : 240 klbs

Riser angle : 0.5

Hole position :

Comments :

Weather Information

Wave (m): 1.2 **Swell (m):** 1.5 **Wind (kn):** 22 knots @ 110deg

Temp (°C): 12 **Heave (m) :** 1 **Pitch (°):** 0.3 **Roll (°):** 0.3

Rig Heading(°): 250

Weather comments:

Support Vessel Movements

Pacific Conqueror:
In Portland.

Pacific Sentinel:
On standby at rig.

OHSE Reports

	Daily	Cumul.
LTI's :	0	0
TRC's :	0	1
Incident Reports :	0	4
Stop Cards :	3	86
Stop Tours :	0	0
Days since last LTI :		1471

Materials

Barite (t or sx)	246	Fuel (m3)	437
Gel (t or sx)	1150	HeliFuel(ltrs)	2481
Brine (m3)	0	Drill Water (m3)	340
Cement (t or sx)	1355	Pot Water (m3)	98
Blend (t or sx)	260		
Base oil (m3)	0		

Personnel on Board

WEL	6	BHI Logging	4
DOGC	61	Dowell Schlumberger	0
Stolt Comex	3	Dril-Quip	0
Halliburton	1	Fugro	0
BHI Mud	2	Smith	1
Schlumberger	9	Oilphase	1
Lawson & Treloar	0	Security DBS	0
Baker Oil Tools	0	Linkweld	0

Total POB : 88

Notes/Memo

Shipping:
5 vessels were logged with the closest of these vessels passing 6.2Nm from the rig.

Weather:
Significant wave heights are expected to remain below 2.5m until late Thursday evening (extent of the latest forecast).

HSE:
An abandon rig drill was conducted at 22:30hrs.